

SOIL & WATER CONSERVATION OFFICER

RI-BHOI DISTRICT, MEGHALAYA

DETAIL PROJECT REPORT

ON INTEGRATED WATERSHED MANAGEMENT PROJECT

I.W.M.P. - PROJECT - VII (2011-2012)


**UMLING & JIRANG C&RD BLOCK
RI-BHOI DISTRICT, MEGHALAYA**

SUMMARY

<i>Name of the Sate</i>	:	<i>Meghalaya</i>
<i>Name of the District</i>	:	<i>Ri Bhoi District</i>
<i>Name of the C&RD Block</i>	:	<i>Umling & Jirang C&RD Block</i>
<i>Name of the Villages</i>	:	<i>(i) Umkaduh (ii) Umkyrpiang (iii) Lumkya (iv) Umsaw Noldhi. (v) Rendhi (vi) Pahamshiken (vii) Umngei (viii) Sohkpui (ix) Umsaw Nongkharai (x) Langpohdon (xi) Nongwah Mawlein (xii) Pahamryngkang</i>
<i>Name of the Project</i>	:	<i>Ri Bhoi – IWMP – VII</i>
<i>Total Geographical Area</i>	:	<i>3749 Ha</i>
<i>Total Treatment Area</i>	:	<i>2500 Ha</i>
<i>Total Project Cost</i>	:	<i>375.00 lakhs</i>
<i>Project Duration</i>	:	<i>5 Years</i>
<i>Project Implementing Agency</i>	:	<i>Soil & Water Conservation Ri Bhoi Division, Nongpoh.</i>

Location Map


Meghalaya



Ri-Bhoi District




Umkyrpiang - Umkaduh Watershed






PREPARED AT:
GIS LAB STATE LEVEL NODAL AGENCY
SOIL & WATER CONSERVATION DEPARTMENT
MEGHALAYA

1 0 1 (Kilometers)


Location Map



Location Map



Location Map



CHAPTER - I

INTRODUCTION & BACKGROUND

CHAPTER I

INTRODUCTION AND BACKGROUND

1.1 Project Background:

The (IWMP-VII) project are located in Umling and Jirang C&RD Block, Ri-Bhoi District of Meghalaya. Consisting of a four micro-watershed, Umkyrpiang-Umkaduh, Umngei, Umngoh and Umsew micro Watersheds. The total area is 3749 Ha. with 2500 ha to be treated under the Integrated Watershed Management Programme (IWMP) Project - VII.

The Project area are located at a distance of about 70 km from Nongpoh the District Head Quarter and about 120 km from Shillong the State Capital. A total of twelve villages are covered under the project. The following villages are under Umling C&RD Block –

(i) Umkaduh (ii) Umkyrpiang (iii) Lumkya (iv) Umsaw Noldhi (v) Rendhi (vi) Pahamshiken (vii) Umngei (viii) Sohkpui (ix) Umsaw Nongkharai (x) Langpohdon.

The following villages are under Jirang C&RD Block:-

(i) Nongwahmawlein and Pahamryngkang

1.2 Micro-watershed Information:

The micro-watershed code is 3B2A2a3a for Umkyrpiang-Umkaduh, 3B2A1a3a for Umngei, 3B2A2a2g for Umngoh and 3B1C6IJ for Umsew Watershed as codified by the North East Space Application Centre (NESAC).

1.3 Need and Scope for Watershed Development:

The micro-watersheds falls under the Medium Priority category as per the prioritization of watersheds by the North East Space Application Centre (NESAC). Out of the 12 villages 8 villages have kutchra road connectivity where as another 4 villages not motorable. The farmers are all marginal and 547 households are below the poverty line, which is 40 % of the total households.

Even though the area receives ample rainfall during the monsoons, there is acute shortage of water during the dry seasons and the villagers have to travel long distances for fetching water even for domestic use.

1.4 Other developmental projects/schemes running in the Project Area:

The other developmental projects/schemes undertaken in the Project Area are:-

- i. MGNREGS
- ii. Total Sanitation Campaign (TSC)
- iii. Swarnjayanti Gram Swarozgar Yojana (SGSY)
- iv. Indira Awas Yojana (IAY)

CHAPTER - II

BASIC INFORMATION OF THE AREA

CHAPTER II

BASIC INFORMATION OF THE PROJECT AREA

2.1 Location:

The Project area is located within the area Umling C&RD Block and Jirang C&RD Block of Ri Bhoi District. It is situated at a distance of about 70 km from Nongpoh the district Head Quarter and about 120 km from Shillong the State Capital. The geographical location of Umkaduh Umkyrpiang is between $91^{\circ} 54'00''$ to $91^{\circ} 59'$ E Longitude and $25^{\circ} 49'60''$ to $25^{\circ} 51' 60''$ N Latitude, Umngei is between $91^{\circ} 54'25.17''$ to $91^{\circ} 55'29.25''$ E Longitude and $25^{\circ} 56'12.87''$ to $25^{\circ} 58' 33.51''$ N Latitude, Umngoh is between $91^{\circ}51'50''$ to $91^{\circ}54'45''$ E Longitude and $25^{\circ}48'20''$ to $25^{\circ}50'20''$ N Latitude and Umsew is between $91^{\circ} 37'30''$ to $91^{\circ} 39'.30''$ E Longitude and $25^{\circ} 53'00$ to $25^{\circ} 54' 00''$ N Latitude . There are 12 villages within the Watershed which are as follows –

1. Umkyrpiang Umkaduh Watershed

(i) Umkaduh (ii) Umkyrpiang (iii) Lumkya (iv) Umsaw Noldhi (v) Rendhi

2. Umngei Watershed

(i) Pahamshiken (ii) Umngei (iii) Sohkpui

3. Umngoh Watershed

(i) Umsaw Nongkharai (ii) Langpohdon.

4. Umsew Watershed

(i) Nongwahmawlein (ii) Pahamryngkang

2.2 Physiography:

The physiography of the micro-watershed is moderately undulating. The altitude ranges from a minimum of 560 m to a high of 860 m above mean sea level. In the lower reaches (valley lands) the slope ranges from 0% to 60%,

Table 2.1: Physiographic details

Elevation (metres)	Slope Range (%)	Order of watershed Sub/Micro-watershed	Major streams	Topography
600 m to 700 m	0% to 60 %	Micro Watershed	Umkyrpiang, Umkaduh	Moderately Sloping
400 m to 650 m	0% to 60 %	Micro Watershed	Umngei	Moderately Sloping
540 m to 840 m	0% to 70 %	Micro Watershed	Umngoh	Moderately Sloping
300 m to 600m	0-8 % to 58-67 %	Micro Watershed	Umsew	Moderately Sloping

- a. **Drainage:** The major stream draining the micro-watershed are Umkyrpiang – Umkaduh, Umngei, Umngoh and Umsew flowing in a south- west direction. The slopes of the micro-watershed are dissected by numerous small tributaries flowing to these Streams.
- b. **Soil:** The Soils are in general deep to very deep with loamy to clay loam/clay in surface texture. Soils are acidic in nature. Soils are generally well drained except in low land where water table fluctuate. Owing to moderately undulating land form and absence of good vegetation cover, the area is exposed to erosion hazards.

- c. **Table 2.2: Details of soil erosion in the project areas:**

1	2	3	4	5	6	7	8	9	
Sl. No.	Names of State	Names of District	Names of Projects	Cause	Types of erosion	Area affected (ha)	Run-off (mm/ year)	Average soil loss (Tonnes/ ha/ year)	
1	Meghalaya	Ri Bhoi	RB- IWMP-VII	Water erosion:					
				a	Sheet				
				b	Rill	2500	2500-4000	10.50 to 32.50	
				c	Gully				
				Sub total		2500	2500-4000	10.50 to 32.50	
Wind erosion				Nil	Nil	Nil			

2.6. CLIMATE:

The climate in this area is per humid subtropical, which is directly influence by the South West Monsoon; Originally from Bay of Bengal and Arabian Sea. The whole year can be divided into four seasons – summer, monsoon (rainy), autumn and winter. The summer season extend from the last part of March to Mid May, is characterized relatively high temperature, occasionally thunder storm and high wind velocity. Te rainy season commence with the onset south west monsoon in April/May and last upto October/November, though it rain intermittently for the whole year but this is the wettest period of the year. The rainy season is followed by short autumn from Mid October to November which a sharp decline of temperature then the winter season start which is extend to the start of March. This is the coldest season of the year, but the winter is not that severe. The average rainfall in this area is 1000mm to 2500mm

Table 2.3: Agro-climatic zones of the project areas, soil types, average rainfall and major crops.

1	2	3	4	5	6	7		8	9	
Sl. No.	Name of State	Name of the Agro-climatic zone	Area (in ha)	Names of the districts	Names of the Projects	Major soil types		Average annual rainfall in mm (preceding 5 years' average)	Major crops	
						a) Type	b) Area (ha)		a) Name	b) Area (ha)
1	Meghalaya	Hot and Moist	3749 Ha	Ri bhoi	RB- IWMP VII	Moderate shallow, excessively drained, fine – loamy soil on moderately steep side slopes of hills having loamy surfaces with severe erosion hazard and strong stoniness associated with moderately Shallow, moderately drained, loamy skeletal soils on gently sloping hill tops with very severe erosion hazard and slight stoniness	3749 Ha	1500 mm	Paddy	890
									Ginger	455
									Maize	160
									Broomstick	425
									Betelnut	20
									Betel leaf	20
									Orange	40
									Bay leaf	10
									Black pepper	20
									Litchi	20
									Banana	50
									Pineapple	15
									Tomato	20
								Total		2145 Ha

2.6 AGRICULTURE:

The economy of the area is predominantly agrarian. Majority of the people of the region depends on Agriculture and allied activities. In spite of the problems such as the geographical isolation, the infrastructural deficiencies, socio – economic structures, etc there are most potentialities for the development of agriculture in the areas. The main agriculture crops are paddy, maize, ginger, turmeric, varieties of chilies, pumpkin ,pineapple, and variety of vegetables etc.

Table 2.4: Crop yield and production

Crops	Area (ha)	Average Yield (kg) per ha.	Total Production (Qtl.)
paddy	890	1800-2500	40312.50
ginger	455	7500-8734	94652.50
maize	160	1000-1140	3480.50
Broomstick	425	20000-30000	62500
Betelnut	20	15	300
Betel leaf	20	10	300
Orange	40	80	1200
Black pepper	20	6.05	121
Bay leaf	10	23.50	235
Banana	50	72.71	3630.50
Pineapple	15	41	1230
Tomato	20	60	9600
Pineapple	164	20000-30000	146250

d. NATURAL VEGETATION:

The Natural Vegetation of the project area is fairly poor due to tremendous biotic factors such as recurring fire hazards, overgrazing and browsing. Over exploitation of timber and fuel wood particularly charcoal burning etc. have destroyed the economical species and left scrub vegetation in most of the area. The following species are available in the Watershed area:

Schima Wallichii (Diengngan)

Michelus species (Diengrang)

Erithana sps (Diengsong)

Duabanga grandiflora (Dieng kokon)

Legestromia sps (Dieng lynshing).

Melinia arboera (Dieng phing)

Vitex penduncularis (Dieng shyrtoh)

Bauhimia Spp.

Bamboo

2.7 Socio-Economic Profile: The socio economic set up of the people are very poor .The average annual income is about Rs. 25,000.The prime occupation of the people is Agriculture(Mono-Agriculture).The main crop is paddy .Other crops include maize, potato, sweet potato. The fruit available are pineapple, pear, peach. Majority of people are keeping livestock and poultry. There are very limited infrastructures available. Drinking water supply is being met through the source within the surrounding area of the villages. There are

2.8 DEMOGRAPHIC FEATURES:

The total population of the Watershed is 4267. Nos belonging to 757 families of which 2131 are males and 2136 are females. The average size of the family is 5. The entire population is tribal, the predominant being the Khasi Tribe. The number of households as per village wise are as follows:

SI No	Name of Villages	No. of Household	Population		Total
			Male	Female	
1	Umkaduh	152	511	474	985
2	Umkyrpiang	73	224	232	456
3	Lumkya	56	173	166	339
4	Umsaw Noldhi	29	108	98	206
5	Rendhi	19	61	63	124
6	Pahamshiken	44	141	138	279
7	Umngei	10	33	33	66
8	Sohkpu	10	35	30	65
9	Umsaw Nongkharai	117	275	257	532
10	Langpohdon	36	110	112	222
11	Pahamryngkang	120	279	323	602
12	Nongwahnawlein	91	181	210	391
	Total	757	2131	2136	4267

Infrastructure facilities :

- 2.1.1 *Roads:* Eight villages within the Project Area are connected by Kutcha road but four villages has no proper road connectivity.
- 2.1.2 *School:* There are only 13 L.P Schools and 4 upper primary within the Project Area run either by the Mission or by the Government.
- 2.1.3 *Electricity:* Connections have been provided to all the villages.
- 2.1.4 *Health:* There four three Health Centre situated at Marngar CHC, Nongpoh CHC, Juntru PHC and Patharkmah CHC which are nearest to these village
- 2.1.5 *Water Supply:* Drinking water supply have been provided by the PHE Dept. However, during lean season the entire populations have to depend on springs available in the area as the supply is not sufficient to meet the daily requirement.
- 2.1.6 *Market:* The weekly markets held once in a week at Nongpoh and Patharkmah, However, the main market where the people sell their produces is at Shillong.

Table 2.5: Infrastructure Status.

1	2	3		4			
Name of District	Name of Project	Parameters:		Status			
Ribhoi district	RB IWMP VII	(i)	No. of villages connected to the main road by an all-weather road.	8 villages connected by road motorable and 4 villages have to travelled half and hour to reach to the road junction			
		(ii)	No. of village provided with electricity	All villages are electrified			
		(iii)	No. of households without access to drinking water	47 nos.			
		(iv)	No. of educational institutions: Primary (P)/ Secondary (S)/ Higher Secondary (HS)/ Vocational institution (VI)	(P)	(S)	(HS)	(VI)
				17 Nos.	-	-	-
		(v)	No. of village with access to Primary Health Centre	Nil			
		(vi)	No. of village with access Veterinary Dispensary	Nil			
		(vii)	No. of village with access Post Office	Nil			
		(viii)	No. of village with access Banks	Nil			
		(ix)	No. of village with access Markets/ mandis	Nil			
		(x)	No. of village with access Agro-Industries	Nil			
		(xi)	Total quantity of surplus milk	Nil			
		(xii)	No. of milk collection centres (e.g. Union (U)/ Society (S)/ Private agency (PA)/ Others (O))	(U)	(S)	(PA)	(O)
				Nil	Nil	Nil	Nil
		(xiii)	No. of villages with access to Aganwadi Centres	8 Nos.			
		(xiv)	Any other facilities with no. of villages (please specify)	Nil			

2.6 Livestock: there are only 4 kinds of livestock farming being farmed in the area viz. pig, cow, sheep

Table 2.6: Existing livestock population

Type of Animal	Population
Pig	227
Sheep	5
Cow	252
Poultry	1030
TOTAL	1514

- e. **Land ownership:** There are primarily two types of land holding system, namely private lands (Ri Kynti i.e. individually owned land) and community lands (Ri Kur i.e. clan land and Ri Raid i.e. village community land).

Table 2.7: Land Holding:

1	2	3	4	5	6		
Name of District	Name of the Project	Types of Farmer	No. of households	No. of BPL households	Land holding (ha)		
					Irrigated	Rainfed	Total
Ribhoi	RB IWMP VII	(i) Large	32	-			
		(ii) Small	48	-			
		(iii) Medium	44				
		(iv) Marginal	575	313	-	1930 ha.	1930 ha.
		(v) Landless	58	53	-		
		<i>Sub - Total</i>	<i>757</i>	<i>366</i>			

Table 2.8: Common Property Resources in the Project Area

1	2	3	4				5			
Name of District	Name of the Projects	CPR Particulars	Total Area (ha) Area owned/ In possession of				Area available for treatment (ha)			
			Pvt. Person	Govt. (specify deptt.)	PRI	Any other (Community)	Pvt. Person	Govt. (specify deptt.)	PRI	Any other (Community)
Ribhoi District	RB IWMP VII	(i) Wasteland/ degraded land	378 ha	-	-	-	117 ha	-	-	513 ha
		(ii) Pastures	-	-	-	-	-	-	-	-
		(iii) Private Agriculture land	628 ha	-	-	-	715 ha	-	-	-
		(iv) Village woodlot	-	-	-	-	-	-	-	-
		(v) Forest	2036 ha	-	-	553 ha	678 ha	-	-	-
		(vi) Village Ponds/ Tanks	-	-	-	-	-	-	-	-
		(vii) Community Buildings	-	-	-	-	-	-	-	-
		(viii) Weekly Markets	-	-	-	Nongpoh & Patharkmah	-	-	-	-
		(ix) Permanent Markets	-	-	-	Nongpoh & Patharkmah	-	-	-	-
		(x) Temples/ Places of worship	-	-	-	Church- 8 nos.	-	-	-	-
		(xi) Others (Pl. specify)	154	-	-	-	477 ha	-	-	-
Total		3196 ha.	-	-	553 ha.	1987 ha	-	-	513 ha	

f. **Land use and land cover :** As per the land use land cover map generated by NESAC, Meghalaya from Satellite Image taken during 2005 – 2006 (LISS – III, Image) the Watershed area has been broadly classified into the following land uses.

Area Description	Umkyrpiang-Umkaduh	Umngei	Umngoh	Umsew
Built-up Area	20 Ha	15 Ha	108 Ha	11 Ha
Agricultural land	327 Ha	105 Ha	87 Ha	109 Ha
Tree clad Area-close	639 Ha	413 Ha	357 Ha	160 Ha
Tree clad Area-open	372 Ha	86 Ha	169 Ha	393 Ha
Wastelands-barren /Dense scrub	37 Ha	292 Ha	49 Ha	-
Total	1395 Ha.	911 ha.	770 ha.	673 Ha.

2.12 PROBLEMS OF THE AREA:

The problem of the area of the Watershed as in the general common problems in the state is the unrepairable exploitation of natural resources like soil, water and vegetation. The entire watershed suffers from problems of mismanagement of lands, unscientific land use, frequently forest fires, indiscriminate tree felling, uncontrolled grazing, etc. have already given rise to much soil erosion and increase runoff in the area.

In addition to the above mentioned problems, farmers' unawareness of the seriousness of the problem of mismanagement of land hence their lack of motivation and willingness to change their tradition method of farming and adopt another alternative and sustainable method of farming in arable land is another hurdle. Lack of extension, demonstration and infrastructure facilities also contributed to low yield in agriculture production.

The aforesaid problems need to be integrated in the process of farming of land use which will be acceptable to the village communities as a whole.

CHAPTER - III

PROJECT PLANNING & INSTITUTION BUILDING

CHAPTER III

PROJECT PLANNING & INSTITUTION BUILDING

3.1 Scientific Planning

- i) **Base Line Survey:** To establish a benchmark for assessing the impact of any intervention (pre-project & post project) a baseline survey is essential. The baseline survey included household census & socio-economic survey by using structured and semi –structured questionnaires, bio-physical survey to identify and assess the status of natural resources in the project area.
- ii) **Participatory Rural Appraisal:** To further obtain information on the project area, the people, resources, various PRA techniques like resource mapping, social mapping, seasonal calendars, matrix ranking, Venn diagrams were used.
- iii) **GIS & Remote Sensing:** To facilitate the process of prioritization and planning Geographic Information System was use. The land use and land cover (LULC) maps were prepared by the North Eastern Space Application Centre (NESAC) using the LISS III images (2006). The activities were located on the field by using GPS and accordingly transferred to the maps on GIS platform.

Table 3.1: Details of Scientific Planning and Inputs in IWMP projects:

1	2	2
Sl. No.	Scientific criteria/ inputs used	No. of projects in which scientific criteria were used
A.	Planning	
	Cluster approach	3
	Whether technical back-stopping for the project has been arranged? If yes, mention the name of the Institute.	Yes, NESAC, Nongsder
	Baseline survey	Yes
	Hydro-geological survey	No
	Contour mapping	No
	Participatory Net Planning (PNP)	No

1	2	2
	Remote sensing data-especially soil/ crop/run-off cover	Yes
	Ridge to Valley treatment	Yes
	Online IT connectivity between	
	(1) Project and DRDA cell/ZP	Yes
	(2) DRDA and SLNA	Yes
	(3) SLNA and DoLR	Yes
	Availability of GIS layers	
	1. Cadastral map	No
	2. Village boundaries	No
	3. Drainage	Yes
	4. Soil (Soil nutrient status)	Yes
	5. Land use	Yes
	6. Ground water status	No
	7. Watershed boundaries	Yes
	8. Activity	Yes
	Crop simulation models#	No
	Integrated coupled analyzer/ near infrared visible spectroscopy/ medium spectroscopy for high speed soil nutrient analysis	No
	Normalized difference vegetation index (NDVI)#	Yes
	Weather Stations	No
B.	Inputs	
	1. Bio-pesticides	No
	2. Organic manures	Yes
	3. Vermi-compost	Yes
	4. Bio-fertilizer	Yes
	5. Water saving devices	No
	6. Mechanized tools/ implements	No
	7. Bio-fencing	Yes
	8. Nutrient budgeting	Yes
	9. Automatic water level recorders & sediment samplers	No
	Any other (please specify)	-

3.2 Project Implementing Agency:

The PIA is the Soil & Water Conservation Ri-bhoi Division, Nongpoh, Ri-bhoi District of Meghalaya. The Project Manager will be the Divisional Soil and Water Conservation Officer and will be assisted by an Asst. Soil & Water Conservation Officer along with WDT members in which expertise is drawn from the relevant fields for achieving smooth and successful implementation of the project.

1	2	3	
Names of Districts	Names of projects	Details of PIA	
Ribhoi	RB – IWMP VII	(i) Type of organization#	Government
		(ii) Name of organization	Soil & Water Conservation Ribhoi Division, Nongpoh
		(iii) Designation & Address	Divisional Soil & Water Conservation Officer, Ribhoi, Nongpoh
		(iv) Telephone	0364 – 2591085
		(v) Fax	Do
		(vi) E-mail	Dswco_ribhoi@yahoo.com

3.3 Institution Building

i) Watershed Committee (WC)

The Watershed Committees had been formed Umkyrpiang-Umkaduh, Umngei, Umngoh and Umsew, IWMP VII (2011-12) with the active involvement of the villagers with strong support of the Traditional Institutions (Village Durbar/Council). The four Watershed Committees has been registered under the Society Registration Act 1883.

Table 3.2: Details of Watershed Committees (WC):

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
Names of the Districts	Names of projects	Names of WCs	Date of Registration as a Society (dd/mm/yyyy)	Designation	M/F	SC	ST	SF	MF	LF	Land-less	UG	SHG	GP	Any other	Educational Qualification	Function/s assigned#	
Ribhoi District	RB – IWMP – VII	1. Umkyrpiang-Umkaduh 2. Umngoh 3. Umngei 4. Umsew		President	M	-	ST							4		Class VIII, & Class X	A to I	
				Secretary	M & FM	-	ST							4		BSC. Agri, MSC, PU & Class X	A to I	
				Member	34 M	-	ST				2	2	4	16			CI-VI to M.A	A to I
				Member	16 F	-	ST						5	6				A to I

- | | |
|---|---|
| A. PNP and PRA | B. Planning |
| C. Maintenance of Accounts | D. Signing of cheques and making payments |
| E. Supervision of construction activities | F. Cost Estimation |
| G. Verification & Measurement | H. Record of labour employed |
| I. Social Audit | J. Any other (please specify). |

ii) Self Help Group

Awareness programmes were organized in the villages to inform and sensitize the people on the essence of organizing themselves in to homogenous groups for uplifting their livelihood especially for the women and the landless. Discussions were held at length with the WDT on the scope and procedure of group formation, availing credit, grading of the groups and so on.

Table 3.3: Details of Self Help Groups (SHGs) in the project areas:

1	2	3				4				5			6		
Names of the Districts	Names of projects	Total no. of registered SHGs				No. of members				No. of SC/ST in each category			No. of BPL in each category		
		With only Men	With only Women	With both	Total	Categories	M	F	Total	M	F	Total	M	F	Total
Ribhoi	RB IWMP VII	4 nos.	10 nos.	4 nos.	18 Nos.	(i) Landless									
						(ii) SF									
						(iii) MF	42	103	145	42	103	145	NA	NA	NA
						(iv) LF									

iii) User Group

To manage the assets created and ensure their sustainability User Groups will be formed. The people have been sensitized on the importance of ensuring that the assets created are sustainably used and the essentiality of having User Groups for maintenance and operation of their assets.

Table 3.4: User Group Details

1	2	3				4				5			6		
Names of Districts	Names of Projects	Total no. of Ugs				No. of members				No. of SC/ST in each category			No. of BPL in each category		
		Men	Women	Both	Total	Categories	M	F	Total	M	F	Total	M	F	Total
						(i) Landless									
						(ii) SF									
						(iii) MF									
						(iv) LF									
Total		Nil	Nil	Nil	Nil			Nil			Nil			Nil	

CHAPTER - IV

PROJECT ACTIVITIES

CHAPTER IV

PROJECT ACTIVITIES

4.1 Preparatory Phase: Entry Point Activities (EPA)

(Financial – Rs. in lakh)

1	2	3	4	5	6
Names of Project	Amount earmarked for EPA	Entry Point Activities planned	Estimated cost	Expected outcome	Geographical Location
Ri Bhoi IWMP VII	15.0 Lakhs	1. Drinking water tank with washing platform (5 nos.)	2,04,300		Umkaduh Umkyrpiang-91° 54'00" to 91° 59'E Longitude and 25° 49'60" to 25° 51' 60"N Latitude Umngei-91° 54'25.17" to 91° 55'29.25"E Longitude and 25° 56'12.87" to 25° 58' 33.51"N Latitude Umngoh-91°51'50" to 91°54'45" E Longitude and 25°48'20" to 25°50'20" N Latitude Umsew-91° 37'30" to 91° 39'.30"E Longitude and 25° 53'00 to 25° 54' 00"N Latitude
		2. Drinking Water Tank (4 nos.)	3,60,000		
		2. Drinking water tank with washing platform and bathing shed. (7 nos.)	3,68,800	N.A	
		3. Water harvesting structure (2 nos.)	1,52,100		
		4. Foot Bridge (1 No.)	1,14,800		
		Drinking well and protection wall (2 nos.)	1,00,000		
		Bathing place (1 no.)	1,00,000		
		Drinking well with footpath (4 nos.)	1,00,000		
TOTAL			15,00,000		

i) Other activities of Preparatory Phase:

1	2	3	4	5	6	7
Initiation of village level institution	Capacity building	IEC activities	Baseline survey	Hydro-geological survey	Identifying technical support agencies	Resource agreements
4 nos. W/C 12 nos. Sub Watershed Committee at each benefiting village	13 nos.	11 nos.	Participatory Rural Appraisals	N.A	Done	Done

4.2 Watershed Works Phase:

4.2.1 Activities related to surface water resources in the project areas:

1	2	3			4												
		Pre Project			Proposed Project												
		No	Area irrigated (ha)	Storage capacity	Augmentation/ repair of existing structures				Construction of new structures				Total target				
No	Area to be treated (ha)				Storage capacity	Estimated cost (in lakhs)	No	Area to be treated (ha)	Storage capacity (per unit)	Estimated cost (in lakhs)	No	Area to be treated (ha)	Storage capacity (m ³)	Estimated cost			
RB – IWMP VII	(i) Tank	-	-	-													
	(ii) Pond	-	-	-	-	-	-	-	86 nos	291.20 Ha	1500 m ³	43.68	86 nos.	291.20 Ha	1500 m ³	43.68	
	(iii) Lake	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	(iv) Check Dam	-	-	-	-	-	-	-	42 nos	223.17 Ha	3000 m ³	33.47514	42 nos.	223.17 Ha	3000 m ³	33.47514	
	(v) Protection wall	-	-	-	-	-	-	-	35 nos	144.59		21.688	35 nos.	144.59		21.688	
	(vi) Channel	-	-	-	-	-	-	-	19 nos	56.50	-	8.476	19 nos.	56.50	-	8.476	
	(vii) Any others (please specify)								4 nos	38.88		5.832	4 nos.	38.88		5.832	
Total								186 nos	754.34 Ha	4500 m³	113.15114	186 nos	754.34 Ha	4500 m³	113.15114		

4.2.2 Activities related to recharging ground water resources in the project areas:

1 Names of projects	2 Type of structures	3		4							
		Pre-project		Proposed target							
		No.	Area irrigated (ha)	Augmentation/ repair of existing recharging structures			Construction of new recharging structures			Total target	
No.	Area to be irrigated (ha)			Estimated cost	No.	Area to be irrigated (ha)	Estimated cost	Area to be irrigated (ha)	Estimated cost		
RB – IWMP VII	(i)Open wells										
	(ii)Bore wells		Nil		Nil			Nil		Nil	
	(iii)Any others (Pl. specify)										
	Total for the project										

4.2.3 Activities executed by User Groups in the Project Areas

User Groups will be formed accordingly for operation and maintenance of community assets created under the project, like community drinking water source, . The capacity of the user groups will be built through awareness and training programmes. User fees will be charged accordingly and fixed by the User Groups as per the requirement for maintenance of the assets created.

4.2.4 Activities related to livelihoods by Self Help Groups (SHGs) in the project areas:

Awareness programmes will be conducted to sensitize the people on various aspects of SHGs. Training programmes shall be from time to time to further build the capacity of the SHGs. Besides, skill development training shall also be conducted for promoting income generation of the SHGs such as Piggery, handicrafts, poultry, integrated farming system, fruit processing etc.

4.2.7 Details of activities connected with vegetative cover in watershed works:

1	2	3			4			5			
		Type of treatment			Type of land			Target			
Project	Name of structure/ work	(i) Ridge area (R)	(ii) Drainage line (D)	(iii) Land dev. (L)	(i) Private	(ii) Comm unity	(iii) Others (pl. specify)	Area (ha)	No. of plants	Estimated cost (Rs. in lakh)	Expected month & year of completion (mm/ yyyy)
RB IWMP -VII	Afforestation		ii		i	ii		85	61562	8.585	3 yrs.
	Regeneration										
	Agro-forestry										
	Fuel wood										
	Fodder										
	Agro- Horticulture			iii	i			425 ha	210200	36.55	3 yrs.
	Pasture dev.										
	Nursery raising										
	Others (Coffee)										

in case two or more activities are executed over same area, the figures in area treated should be accounted only once and should reflect only the actual watershed area treated.

4.2.8 Details of allied / other activities:

1 Project	2 Name of activity@	3 Type of land			4 Target	
		(i) Private	(ii) Community	(iii) Others (landless)	Estimated cost (Rs. in lakh)	Expected month & year of completion (mm/yyyy)
RB IWMP VII	Tailoring	-	-	58 units	4.96	3 yrs.
	Carpentry			86 units	4.30	3 yrs.
	Kitchen gardening			210 units	5.25	3 yrs.
	Apiculture			25 units	2.36	3 yrs.
	Piggery Farming			169 units	19.68	3 yrs.
	Poultry			51 units	6.50	3 yrs.
	Seed and plants			31 units	4.35	3 yrs.
	Fisheries			5 units	0.50	3 yrs.
	Agri Implement			19 units	0.95	3 yrs.
	Hallow Block Making			12 units	0.60	3 yrs.
	Fruit /food processing			5 units	2.50	3 yrs.
	Milch Cow			12 units	6.00	3 Yrs
	Other			51 units	13.30	3 Yrs

* from column no. 2, no. of States; from column no. 3, no. of Districts; from column no. 4, total no. of Projects; from column no. 5, activity-wise totals, from column no. 6, type-wise totals, from column no. 7, agency-wise totals, from column no. 8, total estimated cost, from column no. 9, total expenditure incurred, structure-wise no. of completed works, from column no. 10, item-wise totals, for the entire country may be indicated at the end of the table

@The activities given in this column are merely indicative and States are free to choose any other activity suited to the project area.

4.3 Consolidation and withdrawal phase

Details of activities in the CPRs in the project areas:

1	2	3	4	5			
Names of projects	Name(s) of the villages	CPR particulars	Activity proposed	Target			
				Target area under the activity (ha)	Estimated expenditure (Rs.)	Expected no. of beneficiaries	Estimated contribution to WDF (Rs.)
RB-IWMP VII	Pahamshiken	D/Water			0.40	44	2000
	Umngei	D/Water			0.30	09	1500
	Sohkpu	D/Water			0.30	10	1500
	Umsaw Nongkharai	D/ water			0.603	117	3015
	Langpohdon	D/ water			0.603	36	3015
	Nongwawmawlein	W/H		-	1.00		5000
	Pahamryngkang	W/H		-	1.50		5000

CHAPTER - V

PROJECT PHASING & BUDGETING

PROJECT PHASING & BUDGETING

ACTION PLAN OF INTEGRATED WATERSHED MANAGEMENT PROJECT – VII. RI BHOI DIVISION : NONGPOH

No. of Micro Watersheds:

1. Umkyrpiang Umkaduh(900ha), 2. Umngei(500ha),3. Umngeh (600ha) 4. Umsew (500ha)

No. of villages – 12 nos.


Project Area – 2500 ha.

Sl. No	Activities	I st Year		II nd Year		III rd Year		IV th Year		V th Year		Total	
		Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin
1	2	3	4	5	6	7	8	9	10	11	12	13	14
I	MANAGEMENT COST:												
A.	Administrative cost:												
i.	Hon ^m of WDT Members @ Rs. 5000/ month – 1 no.			12 months	2.1	12 months	2.1	12 months	2.1			3 yrs	6.3
ii.	Hon ^m of Watershed Volunteers @ Rs. 2500/-month – 1 no.			12 months	0.84	12 months	0.96	12 months	0.96			3 yrs	2.76
iii.	Hon ^m WCO's @ Rs. 750/ month.			12 months	.255	12 months	.255	12 months	.255			3 yrs	.765
iv.	Hon ^m WCM @ Rs. 100/members/ month for 20 nos.			12 months	0.51	12 months	0.63	12 months	0.63			3 yrs	1.77
v	Hon ^m Office assistant @ Rs. 3000/- month.			12 months	0.84	12 months	1.1232	12 months	.7992			3 yrs	2.7624
vi	Hon ^m Chartered Accountant			12 months	.375	12 months	.661	12 months	.391			3 yrs	1.427
vii	TA/DA of Field Asstt. @ 5000/ month			12 months	.45	12 months	.90	12 months	.90			3 yrs	2.25
viii	Hiring charges of office building @ 1000			12 months	.18	12 months	.18	12 months	.18			3 yrs	0.54
ix.	Hiring charges of vehicle @ 5000/ month			12 months	.45	12 months	.90	12 months	.90			3 yrs	2.25
x	Office expenses, POL, Stationeries, printing of SHG's books, pamphlets, tea, snacks etc, cost of camera.				1.50		11.0408		4.1348				16.6756
	Total of A:			2%	7.5	5%	18.75	3%	11.25			10%	37.5
	PREPARATORY PHASE :												
B.	Entry Point Activities:												
i.	Drinking water tank with washing platform	5 Nos	2.043									5 Nos	2.043
ii	Drinking water tank	4 Nos	3.60									4 Nos	3.60
iii	Drinking water tank with wasing platform and bathing shed	7 Nos	3.688									7 Nos	3.688
iv	Water harvesting structure	2 Nos	1.521									2 Nos	1.521
V	Footbridge	1 No	1.148									1 No	1.148
Vi	Drinking well with protection wall	2 Nos	1.00									2 Nos	1.00
Vii	Bathing place	1 No	1.00									1 No	1.00
viii	Drinking well with footpath	4 Nos	1.00									4 Nos	1.00

Total of B:		26 Nos (4%)	15.00									26 Nos (4%)	15.00
1	2	3	4	5	6	7	8	9	10	11	12	13	14
C.	Training:												
i.	Awareness Campaign & Capacity building	4 Nos	1.08	7 Nos	1.10			2 Nos	0.40			13 Nos	2.58
ii.	Exposure visits – off. Campus	4 Nos	0.78	4 Nos	1.05	4 Nos	0.66	9 Nos	1.26			21 Nos	3.75
iii.	Capacity building of SHG's/ UG's.	8 Nos	0.63	14 Nos	3.225	10 Nos	2.18	7 Nos	1.13			39 Nos	7.165
iv.	Capacity building of WC Members.	4 Nos	0.325	3 Nos	0.75	2 Nos	0.125	1 No	0.15			10 Nos	1.35
v.	Capacity of WDT/WV/WC and field functionaries	2 Nos	0.33	4 Nos	0.725							6 Nos	1.055
vi	Capacity of WDT/WV	3 Nos	0.275	3 Nos	0.65	2 Nos	0.125	1 No	0.15			9 Nos	1.20
vii	Vocational Training of SHGs for different Livelihood Activities and micro enterprise	2 Nos	0.33			4 Nos	0.66	12 Nos	0.66			18 Nos	1.65
Total of C:		27 Nos. (1%)	3.75	35 Nos (2%)	7.50	22 Nos. (1%)	3.75	32 Nos 1%	3.75			116 Nos. (5%)	18.75
D.	Detailed Project Report:												
i.	Cost of Resources Inventories works		0.525										0.525
ii.	Cost of PRA Exercises		1.25										1.25
iii.	Cost of Land use Survey works		0.725										0.725
iv.	Cost of formulating		1.25										1.25
Total of D:		1%	3.75									1%	3.75
E.	Monitoring & Evaluation:												
i.	Monitoring			.2%	.750	.5%	1.875	.3%	1.125			1%	3.75
ii.	Evaluation			.3%	1.125	.5%	1.875	.2%	0.75			1%	3.75
Total of E:				.5%	1.875	1%	3.75	0.5%	1.875			2%	7.5
Total of I (A to E)		6%	22.5	4.5%	16.875	7%	26.25	4.5%	16.875			22%	82.50
II	PROJECT COST/WATERSHED WORKS PHASE :												
A.	Arable Land Treatment:												
i.	Agro-Hort Creation @ Rs. 5900/ha.			167 ha	9.853	258 ha	18.506		8.191			425 ha	36.55
ii	Peripheral Bunding @ Rs. 50/Rm			3516 Rm	1.758	10666 Rm	5.33286	2566 Rm	1.283			16748 Rm	8.37386
iii	Impt. of Existing Paddy field (Wet Terrace) @ Rs. 4300/ha.			45 ha	1.935	55 ha	2.365	85 ha	3.655			185 ha	7.955
iv	Box Terrace @ Rs. 7500/ ha.			20 ha	1.50							20 ha	1.50
v	Contour Bunding @ Rs. 7500/ha.			11 ha	.825	54 ha	4.05					65 ha	4.875
vi	Terracing @ Rs. 20,000/ha			5 ha	1.00	15 ha	3.00	2.5 ha	0.50			22.5 ha	4.50

vii	Loose boulder @ Rs. 7500/ha					100 ha	7.50	30 ha	2.25			130 ha	9.75
Total of A :				248 ha	16.871	482 ha	40.75386	117.50 ha	15.879			847.5 ha	73.50386
1	2	3	4	5	6	7	8	9	10	11	12	13	14
B.	Non- Arable Land Treatment:												
i	Afforestation Creation @ Rs. 7200/ha.			28.1 ha	2.023	56.9	4.7205		1.8415			85 ha	8.585
ii.	Impt. Degraded forest Creation @ Rs. 2600/ha.			189.75	5.081	220.25	7.497		2.182			410	14.76
Total of B:				217.85 ha	7.104	277.15 ha	12.2175		4.0235			495 ha	23.345
C	Drainage Line Treatment:												
i.	Water Harvesting Structures as per Estimates			1 No	3.50	40 Nos	22.1565	15 Nos	8.2735			56 Nos	33.93
ii.	Check Dam					29 Nos	29.77014	13 Nos	3.705			42 Nos	33.47514
iii.	Protection wall			1 No	0.65	34 Nos	21.038					35 Nos	21.688
iv.	Small dug out pond/farm pond					20 Nos	5.45	10 Nos	4.30			30 Nos	9.75
v.	C.C. Channel					10 Nos	5.906	5 Nos	2.42			15 Nos	8.326
vi	Earthen Channel							4 Nos	0.15			4 Nos	0.15
vii	Aqueduct					1 No	1.458	3 Nos	4.374			4 Nos	5.832
Total of C :				2 Nos	4.15	134 Nos	85.77864	50 Nos	23.2225			186 Nos	113.15114
Total of A + B + C					28.125		138.75		43.125				210.00
D	Livelihood Activities for landless persons:												
i.	Tailoring @ Rs.8,000/unit			5 units	0.40	18 units	1.44	34 units	2.72			57 units	4.56
ii.	Carpentry/ Agri- Impts/ Basket Making etc @ Rs. 5,000/unit			25 units	1.25	20 units	1.00	41 units	2.05			86 units	4.30
iii.	Kitchen Gardening/Seed & Manure @ Rs. 2500/unit			10 units	0.25	118 units	2.95	82 units	2.05			210 units	5.25
iv	Apiculture @ Rs. 8000/ unit					12 units	0.96	5 units	0.40			17 units	1.36
v	Piggery @ 8,000/ unit			5 units	0.40	35 units	2.80	101 units	8.08			141 units	11.28
vi	Poultry @ Rs. 8,000/ unit					10 units	0.80	30 units	2.40			40 units	3.20
vii	Seeds and plants @ Rs. 5,000/unit			5 units	0.25			12 units	0.60			17 units	0.85
viii	Fisheries @ Rs. 5,000/ unit			2 units	0.20			3 units	0.30			5 units	0.50
viii	Agri Implement @ Rs. 5,000/ unit.			10 units	0.50	8 units	0.40	1 units	0.05			19 units	0.95
ix	Hallow Block making @ Rs. 5,000/unit			10 units	0.50			2 units	0.10			12 units	0.60

x	Rearing of eri silk work @ Rs. 5,000/ unit					18 units	0.90					18 units	0.90		
Total of D:				72 units	3.75	239 units	11.25	311 units	18.75			622 units	33.75		
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
E.	Production System and Micro Enterprises (SHG's):														
i	Milch cow @ Rs. 50,000/ unit			2 units	1.00	5 units	2.50	5 units	2.50			12 units	6.00		
ii	Grocery shop @ Rs. 30,000/unit			1 unit	0.30	1 unit	0.30	1 unit	0.30			3 units	0.90		
iii	Food/Fruit Processing unit @ Rs. 50,000/ unit							5 units	2.50			5 units	2.50		
iv	Mushroom cultivation @ Rs. 30,000/unit					1 unit	0.20	1 unit	0.20			2 units	0.40		
v	Black smith @ Rs. 15,000/ unit							1 unit	0.15			1 unit	0.15		
vi	Poultry @ Rs. 30,000/unit			2 units	0.60			9 units	2.70			11 units	3.30		
vii	Rabbit rearing @ Rs. 35,000/ unit			1 unit	0.35							1 unit	0.35		
viii	Rice mill operation @ Rs. 35,000/unit			1 unit	0.50	1 unit	0.50					2 units	1.00		
ix	Sericulture @ Rs. 50,000/unit					3 units	1.50					3 units	1.50		
X	Piggery @ 30,000/ unit					5 units	1.50	23 units	6.90			28 units	8.40		
Xi	Apiculture @ Rs. 10,000/unit			2 units	0.20	4 units	0.40	4 units	0.40			8 units	1.00		
Xii	Pisiculture @ Rs. 30,000/unit			1 unit	0.30	2 units	0.60	4 units	1.20			7 units	2.10		
Xiii	Weaving/handloom @ Rs. 30,000/ unit					2 units	0.60	3 units	0.90			5 units	1.50		
Xiv	Seeds and Plants @ Rs. 25,000/ unit			2 units	0.50	7 units	1.75	5 units	1.25			14 units	3.50		
Xv	Tailoring @ Rs. 40,000/unit					1 unit	0.40					1 unit	0.40		
Xvi	Betelnut soaking tank @ Rs. 520,000/unit							7 units	3.50			7 units	3.50		
Xvii	Rural Godown @ Rs. 50,000/unit					2 units	1.00					2 units	1.00		
Total of E :				12 units	3.75	34 units	11.25	68 units	22.50			112	37.50		
F.	Consolidation & Exit Phase:														
Total of F:												3%	11.25	3 %	11.25
Total of II (A+B+C+D+E+F)				9.5%	35.625	43%	161.25	22.5%	84.375	3%	11.25	78%	292.50		
Grand Total (I + II)		6%	22.50	14%	52.50	50%	187.50	27%	101.25	3%	11.25	100%	375.00		
Convergence															


 Divisional Officer
 Soil & Water Conservation Division
 Ri-Bhoi : Nongpoh


 Deputy Commissioner
 Ri - Bhoi District Nongpoh.

PROJECT PHASING & BUDGETING

ACTION PLAN OF UMKYRPIANG UMKADUH WATERSHED UNDER IWMP – VII. RI BHOI DIVISION : NONGPOH

Name of District: Ri Bhoi District
Name of C&RD Block: Umling Block


No. of villages – 5 nos.
Project Area – 900 ha.

Sl. No	Activities	I st Year		II nd Year		III rd Year		IV th Year		V th Year		Total	
		Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin
1	2	3	4	5	6	7	8	9	10	11	12	13	14
I	MANAGEMENT COST:												
A.	Administrative cost:												
i.	Hon ^{rm} of WDT Members @ Rs. 5000/ month – 1 no.			12 months	0.60	12 months	0.60	12 months	0.60	-	-	3 yrs.	1.8
ii.	Hon ^{rm} of Watershed Volunteers @ Rs. 2500/-month – 1 no.			6 months	0.15	12 months	0.30	12 months	0.30	-	-	2 ½ yrs.	0.75
iii.	Hon ^{rm} WCO's @ Rs. 750/ month.			12 months	0.09	12 months	0.09	12 months	0.09	-	-	3 yrs.	0.27
iv.	Hon ^{rm} WCM @ Rs. 100/members/ month for 20 nos.			12 months	0.24	12 months	0.24	12 months	0.24	-	-	3 yrs.	0.72
v	Hon ^{rm} Office assistant @ Rs. 3000/- month.			12 months	0.36	12 months	0.36	12 months	0.36	-	-	3 yrs.	1.08
vi	Hon ^{rm} Chartered Accountant			-	0.10	-	0.10	-	0.10	-	-	3 yrs.	0.3
vii	TA/DA of Field Asstt. @ 5000/ month			6 months	0.30	12 months	0.60	12 months	0.60	-	-	2 ½ yrs.	1.5
viii	Hiring charges of office building @ 1000			12 months	0.12	12 months	0.12	12 months	0.12	-	--	3 yrs.	0.36
ix.	Hiring charges of vehicle @ 5000/ month			6 months	0.30	12 months	0.60	12 months	0.60	-	-	2 ½ yrs.	1.5
x	Office expenses, POL, Stationeries, printing of SHG's books, pamphlets, tea, snacks etc, cost of camera.			-	0.44	-	3.74	-	1.04	-	-	-	5.22
Total of A:				2%	2.7	5%	6.75	3%	4.05			10%	13.50
	PREPARATORY PHASE :												
B.	Entry Point Activities:	4%										4%	
i.	Drinking water tank with washing platform	2 nos.	1.043									5 nos.	2.731
ii	Drinking water tank with wasing platform and bathing shed	2 nos	1.688										
iii	Water harvesting structure	2 nos.	1.521									2 nos.	1.521
iv	Footbridge	1 no.	1.148									1 no.	1.148
Total of B:		8 nos.	5.40									8 nos.	5.40

1	2	3	4	5	6	7	8	9	10	11	12	13	14
C.	Training:	1%		2%		1%		1%				5%	
i.	Awareness Campaign & Capacity building	1 no.	0.50					1 no.	0.25			2 nos.	0.75
ii.	Exposure visits – off. Campus	1 no.	0.30	2 nos.	0.80			1 no.	0.45			4 nos.	1.55
iii.	Capacity building of SHG's/ UG's.	3 nos.	0.20	4 nos.	1.00	4 nos.	1.35	3 nos.	0.65			14 nos.	3.2
iv.	Capacity building of WC Members.	2 nos.	0.20	2 nos.	0.50							4 nos.	0.7
v.	Capacity of WDT/WV	1 no.	0.15	2 nos.	0.40							3 nos.	0.55
Total of C:		8 nos.	1.35	10 nos.	2.7	4 nos.	1.35	5 nos.	1.35			27 nos.	6.75
D.	Detailed Project Report:												
i.	Cost of Resources Inventories works		0.25										0.25
ii.	Cost of PRA Exercises		0.40										0.40
iii.	Cost of Land use Survey works		0.20										0.20
iv.	Cost of formulating		0.50										0.50
Total of D:		1%	1.35									1%	1.35
E.	Monitoring & Evaluation:												
i.	Monitoring			0.2%	0.275	0.5%	0.675	0.3%	0.405			1%	1.35
ii.	Evaluation			0.3%	0.405	0.5%	0.675	0.2%	0.270			1%	1.35
Total of E:				0.5%	0.675	1%	1.35	0.5%	0.675			2%	2.70
Total of I (A to E)		6%	8.1	4.5%	6.075	7%	9.45	4.5%	6.075			22%	29.7
II	PROJECT COST/WATERSHED WORKS PHASE :												
A.	Arable Land Treatment:												
i.	Agro-Hort Creation @ Rs. 5900/ha.			65 ha.	3.835	40 ha.	2.36					105 ha.	6.195
ii.	Agro-Hort Maintenance @ Rs. 2700/ha.					65 ha.	1.755	40 ha.	1.08			105 ha.	2.835
iii.	Peripheral Bunding @ Rs. 50/Rm			2476 Rm	1.238	9312 Rm	4.65586	960 Rm	0.48			12748 Rm	6.37386
iv.	Impt. of Existing Paddy field @ Rs. 4300/ha.							75 ha.	3.225			75 ha.	3.225
v.	Box Terrace @ Rs. 7500/ ha.			20 ha.	1.50							20 ha.	1.50
vi.	Contour Bunding @ Rs. 7500/ha.					20 ha.	1.50					20 ha.	1.50
Total of A :				85 ha.	6.573	60 ha.	10.27086	75 ha.	4.785			220 ha.	21.62886

1	2	3	4	5	6	7	8	9	10	11	12	13	14
B.	Non- Arable Land Treatment:												
i.	Afforestation Creation @ Rs. 7200/ha.			6 ha.	0.432	4 ha.	0.288					10 ha.	0.72
i.	Afforestation Maintenance @ Rs. 2900/ha.					6 ha.	0.174	4 ha.	0.116			10 ha.	0.29
ii.	Impt. Degraded forest Creation @ Rs. 2600/ha.			120 ha.	3.12	100 ha.	2.60					220 ha.	5.72
ii.	Impt. Degraded forest Maintenance @ Rs. 1000/ha.					120 ha.	1.20	100 ha.	1.00			220 ha.	2.2
Total of B:				126 ha.	3.552	104 ha.	4.262		1.116			230 ha.	8.93
C	Drainage Line Treatment:												
i.	Water Harvesting Structures as per Estimates					1 no.	0.75	7 nos.	5.25			8 nos.	6.0
ii.	Check Dam					22 nos.	17.63514					22 nos.	17.63514
iii.	Protection wall					9 nos.	7.218					9 nos.	7.218
iv.	Small dug out pond/farm pond					18 nos.	4.95					18 nos.	4.95
v.	C.C. Channel					5 nos.	3.406					5 nos.	3.406
vi.	Aqueduct					1 no.	1.458	3 nos.	4.374			4 nos.	5.832
Total of C :						56 nos.	35.41714	10 nos.	9.624			66 nos.	45.04114
Total of A + B + C				211 ha.	10.125	164 ha.	49.95	75 ha.	15.525			450 ha.	75.60
D	Livelihood Activities for landless persons:												
i.	Tailoring @ Rs.8,000/unit					8 units	0.64	3 units	0.24			11 units	0.88
ii.	Carpentry/ Agri- Impts/ Basket Making etc @ Rs. 5,000/unit			17 units	0.85							17 units	0.85
iii.	Kitchen Gardening/Seed & Manure @ Rs. 2500/unit					46 units	1.15					46 units	1.15
iv.	Apiculture @ Rs. 8000/ unit					12 units	0.96					12 units	0.96
v.	Piggery @ 8,000/ unit							66 units	5.28			66 units	5.28
vi.	Poultry @ Rs. 8,000/ unit							11 units	0.88			11 units	0.88
vii.	Fisheries @ Rs. 10,000/ unit							3 units	0.30			3 units	0.30
viii.	Agri Implement @ Rs. 5,000/ unit.			10 units	0.50	8 units	0.40	1 unit	0.05			19 units	0.95
viii.	Rearing of eri silk work @ Rs. 5,000/ unit					18 units	0.90					18 units	0.9
Total of D:				27 units	1.35	92 units	4.05	84 units	6.75			203 units	12.15

1	2	3	4	5	6	7	8	9	10	11	12	13	14
E.	Production System and Micro Enterprises (SHG's):												
i	Milch cow @ Rs. 50,000/ unit			2 units	1.00	3 units	1.50					5 units	2.5
ii	Rabbit rearing @ Rs. 35,000/ unit			1 unit	0.35							1 unit	0.35
iii	Food/Fruit Processing unit @ Rs. 50,000/ unit							5 units	2.50			5 units	2.5
iv	Weaving/handloom @ Rs. 30,000/ unit					2 units	0.60					2 units	0.6
v	Seeds and Plants @ Rs. 25,000/ unit					5 units	1.25	5 units	1.25			10 units	2.5
vi	Tailoring @ Rs. 40,000/unit					1 unit	0.40					1 unit	0.4
vii	Piggery @ 30,000/ unit					1 unit	0.30	14 units	4.20			15 units	4.5
viii	Black smith @ Rs. 15,000/ unit							1 unit	0.15			1 unit	0.15
Total of E :				3 units	1.35	12 units	4.05	25 units	8.1			40 units	13.50
F.	Consolidation & Exit Phase:												
i.	Repairs, Maintenance of CPR's.										3.00		3.00
ii.	Improving the sustainability of various Interventions										0.65		0.65
iii.	Documentation of successful experiences & Preparation of Completion Report										0.40		0.40
Total of F:										3%	4.05	3%	4.05
Total of II (A+B+C+D+E+F)					12.825		58.05		30.375		4.05		105.3
Grand Total (I + II)		6%	8.1	211 ha.	18.9	164 ha.	67.50	75 ha.	36.45		4.05	450 ha.	135.0


 Divisional Officer
 Soil & Water Conservation Division
 Ri-Bhoi : Nongpoh


 Deputy Commissioner
 Ri - Bhoi District Nongpoh.

**ACTION PLAN OF UMNGEI WATERSHED UNDER INTEGRATED WATERSHED MANAGEMENT PROGRAMME
RI BHOI DISTRICT – MEGHALAYA**

NAME OF DISTRICT ~ Ri-Bhoi District
NAME OF C&RD BLOCK ~ Umling C&RD Block
TREATABLE AREA ~ 500 Ha.
TOTAL PROJECT COST ~ 75.00 Lakhs

NAME OF VILLAGE ~ Pahamshiken
~ Umngei
~ Sohkpui

Sl. No.	Activities	First year 2011-12		Second year 2012-13		Third year 2013-14		Fourth year 2014-15		Fifth year 2015-16		Total	
		Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		6%		14%		50%		25%		5%		100%	
1	ADMINISTRATION ADMINISTRATIVE COST												
i	Honorarium to Watershed Development Team – 1 Nos. @ Rs. 5000/- per month for 6 month			12 month	0.60	12 month	0.60	12 month	0.60			3 years	1.8
ii	Honorarium to Watershed volunteer 3 Nos. @ Rs. 1500/- per month each for 6 month			6 month	0.27	12 month	0.18	12 month	0.18			2 ½ years	0.63
iii	Honorarium to Chairman Watershed Committee 1 Nos. @ Rs. 500/- per month			12 month	0.06	12 month	0.06	12 month	0.06			3 years	0.18
iv	Honorarium to Watershed Committee members for attending Watershed Committee meeting @ Rs. 100/- per month each			6 month	0.06	12 month	0.12	12 month	0.12			2 ½ years	0.3
v	Fees to chartered Accountant				0.20		0.486		0.216				0.902
vi	Office Expenses – Purchase of Computer, Digital Camera, Printing of Booklets for SHGs, cost of P.O.L., survey instruments, equipment for monitoring station and hydrological studies, equipment for metrological stations etc.				0.31		2.304		1.074				3.688
	Total of A			2.0%	1.5	5.00%	3.75	3.0%	2.25			10.0%	7.5
B.	Monitoring			0.20%	0.15	0.50%	0.375	0.30%	0.225			1.00%	0.75
C.	Evaluation			0.30%	0.225	0.50%	0.375	0.20%	0.15			1.00%	0.75
	TOTAL OF ADMINISTRATION			2.50%	1.875	6.00%	4.5	3.50%	2.625			12.00%	9.00


Sl. No.	Activities	First year 2011-12		Second year 2012-13		Third year 2013-14		Fourth year 2014-15		Fifth year 2015-16		Total	
		Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	PREPARATORY PHASE												
	a. Entry point Activities												
	Pahanshiken village	3 nos Drinkingwell 1no footpath	1.00										1.00
	Umngei village	1 nos P/Wall 1 nos Drinkingwell	1.00										1.00
	Sohkpu village	1 nos Bathing place	1.00										1.00
	Total of a.	4.0%	3.00									4.0%	3.00
B	Institutional, capacity Building, Training and IEC Activities												
i	Awareness campaign on IWMP Project, Health and sanitations, Training for preparation of MPR, QPR, online Reporting, printing of Booklets, cover guidelines etc.	1 nos. 0.20%	0.15	5 nos. 0.667%	0.50							6 nos. 0.867%	0.65
li	Capacity Building for WDT, WC,WV and field functionaries	1 nos. 0.20%	0..15	2 nos. 0.433%	0.325							3 nos. 0.633%	0.475
lii	Capacity Building for SHGs, UGs	1 nos. 0.20%	0.15	3 nos. 0.90%	0.675	1 nos. 0.20%	0.15	2 no. 0.20%	0.15			7 nos 1.5 %	1.125
lv	Field visit cum Exposure trips of WC, SHGs, UGs, WDT	1 nos. 0.20%	0.15			2 nos. 0.40%	0.30	4 nos. 0.40%	0.30			7 nos. 1.00%	0.75
V	Vocational training of SHGs for different livelihood Activities and Micro-enterprises	1 nos. 0.20%	0.15			2 nos. 0.40%	0.30	8 nos. 0.40%	0.30			11 nos. 1.00%	0.75
	Total of b	5 nos. 1.00%	5 nos. 1.00%	0.75	10 nos. 2.00%	1.5	5 nos. 1.00%	0.75	14 nos. 1.00%	0.75			34 nos. 5.00%
C	Preparation of Detailed Project Report (DPR)												
	Survey projectisation, PRA Exercises etc.	1.0%	0.75									1.0%	0.75
	Total of c	1.0%	0.75									1.0%	0.75
	Total of Preparatory Phase	5 nos. 6.0%	4.5	10 nos. 2.00%	1.5	5 nos. 1.00%	0.75	14 nos. 1.0%	0.75			34 nos. 10.00%	7.5

Sl. No.	Activities	First year 2011-12		Second year 2012-13		Third year 2013-14		Fourth year 2014-15		Fifth year 2015-16		Total	
		Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	WATERSHED WORK PHASE Watershed Development Work												
A	Arable land treatment												
i	Agro- horticulture 120 ha												
	Pahamshiken . 60 ha			20 ha	1.18	20 ha(m) 40 ha (c)	0.54 2.36	40 ha (m)	1.08			60 ha	5.16
	Umngei. 35 ha			15 ha	0.885	15 ha (m) 20 ha (c)	0.405 1.18	20 ha (m)	0.54			35 ha	3.01
	Sohkpu . 25 ha			10 ha	0.59	10 ha (m) 15 ha (c)	0.27 0.885	15 ha (m)	0.405			25 ha	2.15
ii	Improvement of Existing Paddy field 54.0 ha. @ Rs. 4300/- per ha.												
	Pahamshiken 38 ha			15 ha	0.645	18 ha	0.774	5 ha	0.215			38 ha	1.634
	Umngei. 12 ha			9 ha	0.387			3 ha	0.129			12 ha	0.516
	Sohkpu. 10 ha			6 ha	0.258	2 ha	0.086	2 ha	0.086			10 ha	0.43
iii	Contour bund. 26 ha												
	Pahamshiken . 9 ha			5 ha	0.375	4 ha	0.30					9 ha	0.675
	Umngei. 7 ha			3 ha	0.225	3 ha	0.225					6 ha	0.45
	Sohkpu .10 ha			3 ha	0.225	2 ha	0.15					5 ha	0.37
iv	Terracing. 10 ha @ Rs 20,000/ha												
	Pahamshiken . 5 ha					5 ha	1.00					5 ha	1.00
	Umngei. 3 ha					3 ha	0.60					3 ha	0.60
	Sohkpu .2 ha					2 ha	0.40					2 ha	0.40
	Total of A			86 ha	4.77	114 ha	9.175	10 ha	2.455			210 ha	16.40
B	NON-ARABLE LAND TREATMENT.												
i	Afforestation (Non-Pine) 10 ha												
	Pahamshiken. 4 ha			2 ha	0.144	2 ha(m) 2 ha (c)	0.058 0.144	2 ha	0.058			4 ha	0.404
	Umngei. 3.5 ha			1.5 ha	0.108	1.5(m) 2 ha(c)	0.0435 0.144	2 ha (m)	0.058			3.5 ha	0.3535
	Sohkpu 2.5 ha			1 ha	0.072	1ha(m) 1.5ha(c)	0.029 0.108	1.5 ha (m)	0.0435			2.5 ha	0.2525

Sl. No.	Activities	First year 2011-12		Second year 2012-13		Third year 2013-14		Fourth year 2014-15		Fifth year 2015-16		Total	
		Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)	Phy	Fin (lakhs)
1	2	3	4	5	6	7	8	9	10	11	12	13	14
li	Improvement of degraded forest. (60 ha)												
	Pahamshiken. 35 ha			14.75 ha	0.531	15.25 ha	0.549	5 ha	0.18			35 ha	1.26
	Umngei. 15 ha					10 ha	0.36	5 ha	0.18			15 ha	0.54
	Sohkpu 10 ha					8 ha	0.288	2 ha	0.072			10 ha	0.36
	Total of B			19.25 ha	0.855	38.75 ha	1.7235	12.0 ha	0.5915			70 ha	3.17
C	Drainage Line Treatment												
I	Water harvesting structure.												
	Pahamshiken. 17 nos					13 nos	5.08775	4 nos	1.4785			17 nos	6.56625
	Umngei. 3 nos					1 nos	0.38625	2 nos	0.77250			3nos	1.15875
	Sohkpu 4 nos					2 nos	0.77250	2 nos	0.77250			4 nos	1.545
li	Check dam .												
	Pahamshiken. 5 nos					4nos	2.22	1nos	0.555			5nos	2.775
	Umngei. 2 nos					2 nos	1.11					2 nos	1.11
	Sohkpu 1 nos					1 nos	0.555					1 nos	0.555
lii	Protection wall												
	Pahamshiken. 1 nos					1 nos	0.93					1 nos	0.93
	Umngei. 2 nos					2nos	1.86					2nos	1.86
	Sohkpu 1 nos					1 nos	0.93					1 nos	0.93
iv	Small dug out pond.												
	Pahamshiken.												
	Umngei.												
	Sohkpu 2 nos					2 no	0.50					2 no	0.50
V	C.C. Channel.												
	Pahamshiken. 3nos					2 nos	1.00	1no	0.50			3nos	1.5
	Umngei. 2nos					1no	0.50	1no	0.50			2nos	1.0
	Sohkpu 4 nos					2nos	1.00	2nos	1.00			4nos	2.0

	Sohkpu			2 nos	0.20							2 nos	0.20
	Total of (D) LIVELIHOOD ACTIVITIES			10 unit	0.75	35 unit	2.25	62 unit	3.75			107 unit	6.75
Sl. No.	Activities	First year 2011-12		Second year 2012-13		Third year 2013-14		Fourth year 2014-15		Fifth year 2015-16		Total	
		Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin
1	2	3	4	5	6	7	8	9	10	11	12	13	14
E	PRODUCTION SYSTEM AND MICRO- ENTERPRISES												
I	Grocery shop @ 30,000/- per unit												
	Pahamshiken.							1 unit	0.30			1 unit	0.30
	Umngei.												
	Sohkpu												
li	Poultry @ 30,000/- per unit												
	Pahamshiken.							1 unit	0.30			1 unit	0.30
	Umngei.							1 unit	0.30			1 unit	0.30
	Sohkpu							1 unit	0.30			1 unit	0.30
lii	Rice mill @ Rs 50,000/- per unit												
	Pahamshiken.					1 unit	0.50					1 unit	0.50
	Umngei.			1 unit	0.50							1 unit	0.50
	Sohkpu												
Iv	Sericulture @ Rs 50,000/- per unit												
	Pahamshiken.					1 unit	0.50					1 unit	0.50
	Umngei.					1 unit	0.50					1 unit	0.50
	Sohkpu					1 unit	0.50					1 unit	0.50
V	Piggery @ Rs 30,000/- per unit												
	Pahamshiken.							2 unit	0.60			2 unit	0.60
	Umngei.							2 unit	0.60			2 unit	0.60
	Sohkpu							1 unit	0.30			1 unit	0.30
Vi	Pisciculture @ Rs 30,000/- per unit.												
	Pahamshiken.							1 unit	0.30			1 unit	0.30
	Umngei.							1 unit	0.30			1 unit	0.30
	Sohkpu							1 unit	0.30			1 unit	0.30
Vii	Weaving @ Rs 30,000/- per unit.												
	Pahamshiken.							1 unit	0.30			1 unit	0.30

	Umngei.							1 unit	0.30			1 unit	0.30
	Sohkpu							1 unit	0.30			1 unit	0.30
Sl. No.	Activities	First year 2011-12		Second year 2012-13		Third year 2013-14		Fourth year 2014-15		Fifth year 2015-16		Total	
		Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin
1	2	3	4	5	6	7	8	9	10	11	12	13	14
viii	Seeds and plants @ Rs 5000/- per unit												
	Pahamshiken.					1 unit	0.25					1 unit	0.25
	Umngei.												
	Sohkpu			1 unit	0.25							1 unit	0.25
	Total of (E) PRODUCTION SYSTEM AND MICRO- ENTERPRISES			2 unit	0.75	5 unit	2.25	15 unit	4.5			22 unit	7.5
	Total of Watershed work phase (A+B+C+D+E)			105.25ha/ 12 unit	7.125	292.75ha/ 40 unit	32.25	102 ha/ 77 unit	16.875			500 ha/ 129 units	56.25
F	CONSOLIDATION AND WITHDRAWAL PHASE												
a	Preparation of project completion Report with details the status of each intervention									0.73%	0.55	0.73%	0.55
b	Documentation of Success Stories									0.73%	0.55	0.73%	0.55
c	Repair, maintenance and protection of CPRs									1.34%	1.0	1.34%	1.0
d	Capacity Building for WC, SHGs, UGs for post project management									0.2%	0.15	0.2%	0.15
	Total of consolidation and withdrawal phase									3%	2.25	3%	2.25
	Total Administration			2.50%	1.875	6.00%	4.5	3.50%	2.625			12.00%	9
	Total Preparatory phase	5 nos. 6.0%	4.5	10 nos. 2.00%	1.5	5 nos. 1.00%	0.75	14 nos. 1.0%	0.75			34 nos. 10.00%	7.5
	Total of Watershed work phase			105.25ha/ 12 unit	7.125	292.75ha/ 40 unit	32.25	102 ha/ 77 unit	16.875			500 ha/ 129 units	56.25
	Total of consolidation and withdrawal phase									3%	2.25	3%	2.25
	Grand Total	6.0%	4.5	14.0%	10.5	50.0%	37.5	27.0%	20.25	3.0%	2.25	100.0%	75


 Divisional Officer
 Soil & Water Conservation Division
 Ri-Bhoi : Nongpoh


 Deputy Commissioner
 Ri - Bhoi District Nongpoh

PROJECT PHASING & BUDGETING

ACTION PLAN OF UMNGOH WATERSHED UNDER IWMP – VII RI BHOI DIVISION : NONGPOH

Name of District: Ri Bhoi District
Name of C&RD Block: Umling Block


No. of villages – 2 nos.
Project Area – 600 Ha.


Sl. No	Activities	I st Year		II nd Year		III rd Year		IV th Year		V th Year		Total	
		Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin
1	2	3	4	5	6	7	8	9	10	11	12	13	14
I	MANAGEMENT COST:												
A.	Administrative cost:												
i.	Honourarium of WDT Members @ Rs. 5000/ month – 1 no.			2 months	0.60	12 months	0.60	12 months	0.60			3 yrs.	1.8
ii.	Hon ^{rm} of Watershed Volunteers @ Rs. 1500/- month – 3 nos.			6 months	0.27	12 months	0.18	12 months	0.18			2 ½ yrs.	0.63
iii.	Hon ^{rm} WCO's @ Rs. 500/ month. – 1 No.			2 months	0.06	12 months	0.06	12 months	0.06			3 yrs.	0.18
iv.	Hon ^{rm} WCM @ Rs. 100/members/ month			6 months	0.06	12 months	0.12	12 months	0.12			2 ½ yrs.	0.3
v.	Hon ^{rm} Office assistant @ Rs. 3000/- month.				0.30		0.5832		0.2592				1.1424
vi.	Hon ^{rm} Chartered Accountant												
vii.	Office Expenses- Purchase of Computer, Digital Camera, Printing of Booklets for SHGs, cost of P.O.L., survey instruments, equipment for monitoring station and hydrological studies, equipment for metrological stations etc.				0.51		2.9568		1.4808				4.9476
Total of A:				2%	1.80	5%	4.50	3%	2.70			10%	9.00
B	Monitoring			0.20%	0.18	0.50%	0.45	0.30%	0.27			1.0%	0.9
C.	Evaluation			0.30%	0.27	0.50%	0.45	0.20%	0.18			1.0%	0.9
Total of Administration				2.50%	2.25	6.00%	5.4	3.50%	3.15			12.0%	10.80
D.	Entry Point Activities:	4%										4%	
i.	Drinking water tank with washing platform												
ii.	Drinking water tank	4 nos.	3.60									4 nos.	3.60
iii.	Footbridge												
Total of D:		4 nos.	3.60									4 nos.	3.60

1	2	3	4	5	6	7	8	9	10	11	12	13	14
E.	Institutional, capacity Building, Training and IEC Activities												
i.	Awareness campaign on IWMP Project, Health and sanitations, Training for preparation of MPR, QPR, online Reporting, printing of Booklets, cover guidelines etc.	1 nos. 0.20%	0.18	2 nos. 0.667%	0.60							3 nos. 0.867%	0.78
ii.	Capacity Building for WDT, WC,WV and field functionaries	1 nos. 0.20%	0.18	2 nos. 0.433%	0.40							3 nos. 0.633%	0.58
iii.	Capacity Building for SHGs, UGs	1 nos. 0.20%	0.18	3 nos. 0.90%	0.8	1 nos. 0.20%	0.18	1 no. 0.20%	0.18			6 nos. 1.5 %	1.34
iv.	Field visit cum Exposure trips of WC, SHGs, UGs, WDT	1 nos. 0.20%	0.18			2 nos. 0.40%	0.36	3 nos. 0.40%	0.36			6 nos. 1.00%	0.90
v.	Vocational training of SHGs for different livelihood Activities and Micro-enterprises	1 nos. 0.20%	0.18			2 nos. 0.40%	0.36	4 nos. 0.40%	0.36			7 nos. 1.00%	0.90
Total of C:		1%	0.90	2%	1.80	1%	0.90	1%	0.90			5%	4.50
F.	Preparation of Detailed Project Report (DPR)												
i.	Cost of Resources Inventories works	0.167%	0.15									0.167%	0.15
ii.	Cost of PRA Exercises	0.333%	0.30									0.333%	0.30
iii.	Cost of Land use Survey works	0.167%	0.15									0.167%	0.15
iv.	Cost of formulating	0.333%	0.30									0.333%	0.30
	Total of D:	1.0%	0.90									1.0%	0.90
Total of I (A to F)		6%	5.4	4.5%	4.05	7.0%	6.3	4.5%	4.05			22%	19.8
II	PROJECT COST/WATERSHED WORKS PHASE :												
A.	Arable Land Treatment:												
i.	Agro-Hort @ Rs. 8600/ha.			57 ha.(c)	3.363	43 ha.(c) 57 ha.(m)	2.537 1.539	43 ha.(m)	1.161			100 ha.	8.60
ii.	Peripheral Bunding @ Rs. 50/Rm			1040 Rm	0.52	1354 Rm	0.677	1606 Rm	0.803			4000 Rm	2.0
iv.	Impt. of Existing Paddy field @ Rs. 4300/ha.			15 ha.	0.645	35 ha.	1.505					50 ha.	2.15
v.	Loose Boulder @ Rs. 7500/ha.					30 ha.	2.25					30 ha.	2.25
vi.	Contour Bunding @ Rs. 7500/ha.					25 ha.	1.875					25 ha.	1.875
Total of A :				72 ha.	4.528	133 ha.	10.383		1.964			205 ha.	16.875

1	2	3	4	5	6	7	8	9	10	11	12	13	14
B.	Non- Arable Land Treatment:												
i	Afforestation creation @ Rs. 10,100/ha.			11 ha.(c)	0.792	4 ha.(c) 11 ha.(m)	0.288 0.319	4 ha.(m)	0.116			15 ha.	1.515
ii.	Impt. Degraded forest Creation @ Rs. 3600/ha.			55 ha.(c)	1.43	25 ha.(c) 55 ha.(m)	0.65 0.55	25 ha.(m)	0.25			80 ha.	2.88
Total of B:				66 ha.	2.222	29 ha.	1.807		0.366			95 ha.	4.395
C	Drainage Line Treatment:												
i.	Water Harvesting Structures as per Estimates					22 nos.	11.66					22 nos.	11.66
ii.	Check Dam							5 nos.	3.15			5 nos.	3.15
iii.	Protection wall					20 nos.	9.45					20 nos.	9.45
iv.	Small dug out pond/farm pond							10 nos.	4.30			10 nos.	4.30
v.	C.C. Channel							1 no.	0.42			1 no.	0.42
vi.	Earthen Channel							4 nos.	0.15			4 nos.	0.15
Total of C						42 nos.	21.11	20 nos.	8.02			62 nos.	29.13
Total of A+B+C				138 ha.	6.75	162 ha.	33.30		10.35			300 ha.	50.40
D	Livelihood Activities for landless persons:												
i.	Tailoring @ Rs.8,000/unit			5 units	0.40	10 units	0.80	15 units	1.20			30 units	2.4
ii.	Carpentry @ Rs. 5,000/unit			5 units	0.25			6 units	0.30			11 units	0.55
iii.	Kitchen Gardening/Seed & Manure @ Rs. 2500/unit					12 units	0.30					12 units	0.3
iv	Piggery @ 8,000/ unit					10 units	0.80	15 units	1.20			25 units	2.0
v	Poultry @ Rs. 8,000/ unit					10 units	0.80	15 units	1.20			25 units	2.0
vi	Seeds and plants @ Rs. 5,000/ unit			5 units	0.25			12 units	0.60			17 units	0.85
Total of D:				15 units	0.90	42 units	2.70	63 units	4.50			120 units	8.10
E.	Production System and Micro Enterprises (SHG's):												
i	Milch cow @ Rs. 50,000/ unit					2 units	1.0	5 units	2.50			7 units	3.5
ii	Piggery @ Rs. 30,000/ unit					3 units	0.90	4 units	1.20			7 units	2.1
iii	Fishery @ Rs. 30,000/unit			1 unit	0.30	2 units	0.60	1 unit	0.30			4 units	1.2
iv	Poultry @ 30,000/ unit			2 units	0.60			4 units	1.20			6 units	1.8
v	Mushroom @ 20,000/ unit					1 unit	0.20	1 unit	0.20			2 units	0.40
Total of E :				3 units	0.90	8 units	2.70	15 units	5.40			26 units	9.0

1	2	3	4	5	6	7	8	9	10	11	12	13	14
F.	Consolidation & Exit Phase:												
i.	Preparation of Project completion Report with details the status of each intervention									0.73%	0.657	0.73%	0.657
ii.	Documentation of Success Stories									0.73%	0.657	0.73%	0.657
iii.	Repairs, Maintenance and protection of CPR's.									1.34%	1.206	1.34%	1.206
iv.	Capacity Building for WC, SHGs, UGs for post project management									0.20%	0.18	0.20%	0.18
Total of F:										3%	2.70	3%	2.70
Total of II (A+B+C+D+E+F)					8.55		38.70		20.25		2.70		70.20
Grand Total (I + II)			5.40	138 ha.	12.60	162 ha.	45.00		24.30		2.70	300 ha.	90.00


Divisional Officer
Soil & Water Conservation Division
Ri-Bh. i : Nongpoh


Deputy Commissioner
Ri - Bhoi District Nongpoh

CHAPTER V-PROJECT PHASING AND BUDGETING
ACTION PLAN OF UMSEW WATERSHED UNDER IWMP –VII, RI BHOI DIVISION : NONGPOH


Name of District: Ri Bhoi District
Name of C&RD Block: Jirang Block

No. of villages –2 nos.
Project Area – 500 Ha.

Sl. No	Activities	I st Year		II nd Year		III rd Year		IV th Year		V th Year		Total	
		Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin
1	2	3	4	5	6	7	8	9	10	11	12	13	14
I	MANAGEMENT COST:												
A.	Administrative cost:			2 %	1.5	5 %	3.75	3 %	2.25	-	-	10 %	7.5
i.	Honourarium of WDT Members @ Rs. 5000/ month – 1 no.	-	-	6 months	0.30	6 months	0.30	6 months	0.30	-	-	1 ½ yrs	0.90
ii.	Hon ^m of Watershed Volunteers @ Rs. 2500/- month – 2 nos.	-	-	3 months	0.15	6 months	0.30	6 months	0.30	-	-	15month	0.75
iii.	Hon ^m WCO's @ Rs. 750/ month.			6 months	0.045	6 months	0.045	6 months	0.045	-	-	1 ½ yrs	0.135
iv.	Hon ^m WCM @ Rs. 100/members/ month for 25 nos.	-	-	6 months	0.15	6 months	0.15	6 months	0.15	-	-	1 ½ yrs	0.45
V	Hon ^m Office assistant @ Rs. 3000/- month.	-	-	6 months	0.18	6 months	0.18	6 months	0.18	-	-	1 ½ yrs	0.54
vi	Hon ^m Chartered Accountant	-	-	-	0.075	-	0.075	-	0.075	-	-	1 ½ yrs	0.225
vii	TA/DA of Field Asstt. @ 5000/ month	-	-	3 months	0.15	6 months	0.30	6months	0.30	-	-	15month	0.75
viii	Hiring charges of office building @ 1000	-	-	6 months	0.06	6 months	0.06	6 months	0.06	-	-	1 ½ yrs	0.18
ix.	Hiring charges of vehicle @ 5000/ month	-	-	3 months	0.15	6 months	0.30	6 months	0.30	-	-	15month	0.75
X	Office expenses, POL, Stationeries, printing of SHG's books, pamphlets, tea, snacks etc, cost of camera.	-		-	0.24	-	2.04	-	0.54	-	-	-	2.82
	Total of A:	-	-	2 %	1.5	5 %	3.75	3 %	2.25	-	-	10 %	7.5
	PREPARATORY PHASE :												
B.	Entry Point Activities:	4 %	3.00	-	-	-	-	-	-	-	-	4 %	3.00
i.	Construction of Community Drinking Water & Washing platform	3 units	1.0	-	-	-	-	-	-	-	-	3 units	1.0
ii.	Construction of Communtly Drinkinng Water&washing platform and Bathing shed	5 units	2.0	-	-	-	-	-	-	-	-	5 units	2.0
	Total of B:	4 %	3.00	-	-	-	-	-	-	-	-	4 %	3.00
C.	Training:	1 %	0.75	2 %	1.5	1 %	0.75	1%	0.75	-	-	5 %	3.75
i.	Awareness Campaign & Capacity building	1 no	0.25	-	-	-	-	1 no.	0.15	-	-	2 no	0.40
ii.	Exposure visits – off. Campus	1 no	0.15	2 nos.	0.25	-	-	1 no.	0.15	-	-	2 no	0.55
iii.	Capacity building of SHG's/ UG's.	3 nos.	0.10	4 nos.	0.75	4 nos.	0.50	1 no.	0.15	-	-	12 nos.	1.50
iv.	Capacity building of WC Members.	2 nos.	0.125	1no.	0.25	2nos.	0.125	1 no.	0.15	-	-	6 nos.	0.65
v.	Capacity of WDT/WV	2 nos.	0.125	1 no.	0.25	2nos.	0.125	1 no.	0.15	-	-	6 nos.	0.65
	Total of C:	1 %	0.75	2 %	1.5	1 %	0.75	1 %	0.75	-	-	5 %	3.75

D.	Detailed Project Report:	1 %	0.75	-	-	-	-	-	-	-	-	1 %	0.75
i.	Cost of Resources Inventories works	-	0.125	-	-	-	-	-	-	-	-	-	0.125
ii.	Cost of PRA Exercises	-	0.25	-	-	-	-	-	-	-	-	-	0.25
iii.	Cost of Land use Survey works	-	0.125	-	-	-	-	-	-	-	-	-	0.125
iv.	Cost of formulating	-	0.25	-	-	-	-	-	-	-	-	-	0.25
	Total of D:	1 %	0.75	-	-	-	-	-	-	-	-	1 %	0.75
E.	Monitoring & Evaluation:	-	-	0.5%	0.375	1%	0.75	0.5%	0.375	-	-	2 %	1.50
i.	Monitoring	-	-	0.2%	0.15	0.5%	0.375	0.3%	0.225	-	-	-	0.75
ii.	Evaluation	-	-	0.3%	0.225	0.5%	0.375	0.2%	0.15	-	-	-	0.75
	Total of E:	-	-	0.5%	0.375	1%	0.75	0.5%	0.375	-	-	2 %	1.50
	Total of I (A to E)	6%	4.50	4.5%	3.375	7 %	5.25	4.5 %	3.375	-	-	22 %	16.50
II	PROJECT COST/WATERSHED WORKS PHASE :	-	-	-	-	-	-	-	-	-	-	-	-
A.	Arable Land Treatment:	-	-	-	-	-	-	-	-	-	-	-	-
i.	Loose Boulder Contour Bounds @ Rs 7,500/ ha 100 ha	-	-	-	-	70 ha	5.25	30 ha	2.25	-	-	100 ha	7.50
ii.	Agro- Horticulture Devt. Rs 8600/ ha for 100 ha	-	-	-	-	100 ha	4.675	100 ha	3.925	-	-	100 ha	8.60
	Total of A :	-	-	-	-	170 ha	9.925	130 ha	6.175	-	-	200Ha	16.10
B.	Non- Arable Land Treatment:												
i.	Agro- Forestry Devt Wok @ 10,100/ ha for 50 ha	-	-	6.60 ha(c)	0.475	43.40 ha(c)	3.125	50 ha(m)	1.45	-	-	50 ha	5.05
ii.	Improvement of existing degraded forest @ Rs 3600/ ha for 50 ha	-	-	-	-	50 ha(c)	1.30	50 ha(m)	0.50	-	-	50 ha	1.80
iii.	Bench Terracing. for 12.5 ha @ Rs.20,000/ ha.	-	-	5 ha	1.00	5 ha	1.00	2.5 ha	0.50	-	-	25 ha	2.50
	Total of B:	-	-	60 ha	1.475	110 ha	5.425	105 ha	2.45	-	-	12.5 ha	9.35
C	Drainage Line Treatment:												
i.	W/ Harvesting Structures 130 ha	-	-	1 No	3.50	1 No	3.50	-	-	-	-	2 Nos	7.00
ii.	Water distribution work @ Rs 50 ha	-	-	-	-	7 Nos	8.25	-	-	-	-	6 Nos	8.25
iii.	Protection Wall 5 ha	-	-	1 No	0.65	1 No	0.65	-	-	-	-	2 Nos	1.30
	Total of C :	-	-	2 Nos	4.15	4 Nos	12.40	-	-	-	-	6 Nos	16.55
	Total of A + B + C	-	-	7.5 %	5.625	37 %	27.75	11.5 %	8.625	-	-	56%	42.00

	2	3	4	5	6	7	8	9	10	11	12	13	14
D	Livelihood Activities for Landless persons (9%)												
I	Tailoring @ Rs 8000 /-	-	-	-	-	-	-	5 units	0.40			5 units	0.40
ii	Carpentry/Agri impliments/Basket/ @Rs 5000/-	-	-	-	-	20 units	1.00	35 units	1.75			55 unit	2.75
iii	Haloow Block making @ Rs 5000/-			10 units	0.50	-	-	2 unit	0,10			12 unit	0.60
iv	Vermi Composting @ Rs 12500/-			-	-	-	-	-	-			-	-
v	Kitchen Gardening @ Rs 2500/-			10 units	0.25	50 units	1.25	60 units	1.50			120 unit	3.00
	Total of D			1 %	0.75	3 %	2.25	5 %	3.75			9 %	6.75
E	Production system and Micro Enterprises (SHG) (10%)												
I	Betlenuit socking tank @ Rs 50000/-			-	-	-	-	7 units	3.50			7 units	3.50
ii	Fruit Processing unit @ Rs 50000/-			-	-	-	-	-	-			-	-
iii	Rural Godown @ Rs 50000/-			-	-	2 unit	1.00	-	-			2 unit	1.00
iv	Seeds & Plants			-	0.25	-	0.25	-	-			-	0.50
v	Apiculture @ Rs10000/-			2 units	0.20	4 units	0.40	4 units	0.40			10 units	1.00
vi	Piggery @ Rs 30000/-			-	-	1 unit	0.30					1 units	0.30
vii	Poaltry @ Rs 30000/-			-	-	-	-	2 unit	0.60			2 units	0.60
viii	Grocery shop @ Rs 30000/-			1 unit	0.30	1 unit	0.30	-	-			2 units	0.60
	Total of E			1 %	0.75	3 %	2.25	6 %	4.50			10 %	7.50
F	Consolidation & exit phase(3%)												
I	Repairs,Maints of CPR's									1%	0.75		
ii	Improving the sustainability of V11									1%	0.75		
iii	Documentation of successful experiences&PCR									1%	0.75		
	Total of F									3%	2.25		
	Total of II (A+B+C+D+E+F)			9.5 %	7.125	43 %	32.25	22.5 %	16.875	3 %	2.25	78 %	58.5
	Grand Total I+II)	6 %	4.5	14 %	10.5	50 %	37.5	27 %	20.25	3 %	2.25	100 %	75.00


 Divisional Officer
 Soil & Water Conservation Division
 Bhojpur District


 Deputy Commissioner
 Bhoj District, Nongpoh

Details of Project Fund Accounts of Distt. Agency and Watershed Committees:


1	2				3				
Names of Projects	Distt. Agency's Project Account details				Watershed Committee (WC) account details:				
	Name of the Bank and Branch where project account has been opened	Account Number (to be obtained confidentially)	Account type (Savings/ Current/ Others)	Name & Designation of authorized persons who operate the account.	Name of Watershed Committee	Name of the Bank and Branch where project account has been opened	Account number (to be obtained confidentially)	Account type (Savings/ current others)	Name & Designation of authorized persons who operate the account.
RB – IWMP VII	Indian Bank Nongpoh-IDIB000U024		Saving	Smt V. Pang. DS&WCO	1. Umkyrpiang-Umkaduh 2. Umngoh 3. Umsew 4. Umngei	Indian Bank Nongpoh		Saving	Chairman W.C, Secretary W.C, Project Leader

Details of Convergence of IWMP with other Schemes:


	1	2	3	4	5	6	7
Sl. No.	District	Names of projects	Names of Departments with Schemes converging with IWMP	Fund made available to IWMP due to convergence (Rs. in lakh)	Name of activity/task/structure undertaken with converged funds (a) Structures (b) livelihoods (c) Any other (pl. specify)#	Reference no. of activity/ task/ structure in DPR@	Level at which decision for convergence was taken\$
1	Ribhoi	RB – IWMP VII	* Community Rural Development Department MGNERGA	39.754	Construction of Protection wall, Check dam, Water harvesting Structure	-	VEC

**ACTION PLAN OF CONVERGENCE OF I.W.M.P WITH MGNREGA UNDER UMKYRPIANG –
UMKADUH RB-IWMP VII**

Financial year	Name of activities	Name of Village	Physical Target	Amount to converge (Rs in lakhs)
2012-2013	1. Check Dam	1. Umsaw Noldhi	1 No.	0.74
		2. Umkyrpiang	2 Nos.	1.20
		3. Umkaduh	2 Nos.	1.20
	Total		5	3.14
	2. Water harvesting structure	1. Umkaduh	2 Nos.	1.50
		2. Umkyrpiang	2 Nos.	1.50
		3. Lumkya	2 Nos.	1.50
	Total		6 Nos.	4.50
	3. Protection wall	1. Rendhi	1 No.	1.20
		2. Umsaw Noldhi	1 No.	1.20
3. Lumkya		1 No.	1.20	
Total		3 Nos.	3.60	
Grant Total			14 Nos.	11.24
2013-2014	1. Check Dam	Umkyrpiang	2. Nos.	1.20
		Umkaduh	1 No.	0.60
	Total		3 Nos.	1.80
	2. Water Harvesting Structure	Umkaduh	3 Nos.	2.25
		Umkyrpiang	1 No.	0.75
	Lumkya	2 Nos.	1.50	
	Total		6 Nos.	4.50
	3. Protection wall	Umkaduh	1 No.	1.20
		Lumkya	1 No.	1.20
	Umsaw Noldhi	1 No.	1.20	
Total		3 Nos.	3.60	
Grant Total			12 Nos.	9.90
2014-2015	1. Check Dam	1. Umkyrpiang	1 No.	0.60
		2. Umkaduh	1 No.	0.60
	Total		2 Nos.	1.20
	2. Water Harvesting	1. Umkaduh	1 No.	1.50
		2. Lumkya	1 No.	2.25
	Total		2 Nos.	3.75
3. Protection wall	1. Umkaduh	2 Nos.	2.40	
	Total		2 Nos.	2.40
Grant Total			6 Nos.	7.35
Grand Total:-				28.49

1. 
Rangba Shnong
Umkaduh
Ri Bhol District

3. 
Rungbah Shnong
Umsaw Noldhi
Vongpoh Sirdarshie
Date: _____


5. 
Umkyrpiang
Umsaw Noldhi
Umsaw Noldhi
Date:

2. 
Rangbah Shnong
Rynhi, Raid Nonsohbas
Myllicem Sylemshie

4. 
Umsaw Noldhi
Umsaw Noldhi
Myllicem Sylemshie

**DETAILS OF CONVERGENCE FOR UMKYRPIANG – UMKADUH I.W.M.P. PROJECT – VII UNDER THE OFFICE OF SOIL & WATER CONSERVATION
OFFICER, RI-BHOI DIVISION, NONGPOH WITH MGNRGA**

District	Name of Project with Name of village and C & RD Block	Year of implementation of the Scheme	Name of Deptt. With Schemes convergence with IWMP	Fund made available to IWMP due to convergence		Name of activity task/structure undertake with converged fund	Reference no. of activity/task/structure in DPR	Level at which decision for converge was taken	Remarks
				Phy (Unit)	Fin (Rs. In lakhs)				
1	2	3	4	5	6	7	8	9	10
Ri-Bhoi	IWMP PROJECT VII Umling C&RD Block 1. Umkyrpiang 2. Umkaduh 3. Lumkya 4. Umsaw Noldhi 5. Rendhi	2012-2013	C&RD Deptt	14 units	11.24	a) Check Dam b) Water Harvesting Structure c) Protection Wall	Nil	Deputy Commissioner & Block Development Officer	The activity to be taken involves both earth work as well as the material amount, the amount remark is for labour component only
		2013-2014	C&RD Deptt	12 units	9.90	a) Check Dam b) Water Harvesting Structure c) Protection Wall	Nil	Deputy Commissioner & Block Development Officer	
		2014-2015	C&RD Deptt	6 units	7.35	a) Check Dam b) Water Harvesting Structure c) Protection Wall	Nil	Deputy Commissioner & Block Development Officer	
	Total			32 units	28.49				


Divisional Soil & Water Conservation Officer
Ri-Bhoi Division, Nongpoh
Soil & Water Conservation Division
Ri-Bhoi : Nongpoh


Deputy Commissioner
Ri - Bhoi District Nongpoh

**ACTIVITIES FOR CONVERGENCE OF IWMP WITH NREGA SCHEMES UNDER, JIRANG BLOCK
UMSEW WATERSHED IWMP PROJECT - VII**

Sl. No	Name of Activities	Name of Beneficiaries	Materials Estimate	Labours Estimate	Total Target	
					Physical Implication	Financial Implication
1	2	3	4	5	6	
1	Water Harvesting structure of Pahamryngkang	Kyntiewlang SHG		1.306	1 No.	1.306
2	- do -	Community	-	3.259	1 No..	3.259
3	- do -	Community	1.150	1.720	1 No.	2.870
4	Water Harvesting structure of Nongwahmawlein	Shynroplang SHG	-	3.259	1 No.	3.259
5	- do -	Community	1.150	1.720	1 No.	2.870
	Total		2.30	11.264	5 Nos	13.564

Rupees (Thirteen Lakhs Fifty Six Thousand Four Hundred) only.

**VILLAGE WISE ACTION PLAN OF NONGWAH MAWLEIN & PAHAMRYNGKANG UNDER CONVERGENCE
IWMP WITH NERGA SCHEMES OF UMSEW WATERSHED-VII 2011-2012**

Name of District: **Ribhoi**

No. of Villages: **2**

Name of C&RD Block: **Jirang**

Project Area: **500 Ha**

Sl. No	Drainage line treatment	Target	1 st yr		2 nd yr		3 rd yr		4 th yr		5 th yr		Total	
			Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin	Phy	Fin
1	2	3	4		5		6		7		8		9	
1	Pahamryngkang A Development of Water Bodies				1	1.306	1	3.259	1	2.877	-	-	3	7.442
	Total of A				1	1.306	1	3.259	1	2.877	-	-	3	7.442
2	Nongwah Mawlein B Development of Water Bodies				-	-	1	3.259	1	2.877	-	-	2	6.136
	Total of B				-	-	1	3.259	1	2.877	-	-	2	6.136
	Total of A + B				1	1.306	2	6.518	2	5.754	-	-	5	13.578

Rupees (Thirteen lakhs Fifty Seven Thousand Eight Hundred) Only



Deputy Commissioner
Ri - Bhoi District: Nongwah


Divisional Officer
Soil & Water Conservation Divis. on
Ri-Bhoi : Nongwah

CHAPTER - VI

CAPACITY BUILDING

CHAPTER VI

CAPACITY BUILDING

Capacity Building is a process to systematically upgrade the skill of individuals or groups for achieving a specific target. Capacity building in the project has been planned for all the stake holders involved i.e. State Level, District Level, Project Level and Village Level. The relevant details pertaining to Capacity Building has been shown below.

Table 6.1: List of approved Training Institutes for Capacity Building:

1	2	3	4	5	6	7
S. No	State	Name of the Training Institute	Full Address with contact no., website & e-mail	Name & Designation of the Head of Institute	Type of Institute [#]	Area(s) of specialization ^{\$}
1	Meghalaya	NIRD (NER)	Guwahati	Director	Central Govt.	Remote Sensing, Rural Devt.
2		SIRD	Nongsder	Director	State Govt.	Capacity Building
3		RRTC	Umran	Director	Don-Bosco	Agri-Horti, Animal Husbandry, Entrepreneurship
4		ICAR	Umiam	Director	Central Govt.	-do-
5		VTC	Kyrdem Kulai	Director	State Govt.	Animal Husbandry
6		Fruit Garden	Shillong	Director	State Govt.	Agri-Horti, Fruit Processing

- From Column no. 2, total no. of States implementing the programme, from Column no. 3, no. of training institutes, from column No. 9, total no. of category-wise trainings and trainees may be given at the end of the table for the entire country
- # Central govt. Dept./ State govt. Dept./ Autonomous Body/ Research Institutes/ Universities/ Others (pl. specify)
- \$ Capacity Building/ Agriculture/ Horticulture/ Animal Husbandry/ Pisciculture/ Remote Sensing/ Water conservation/ Ground water/ Forestry/ livelihoods/ entrepreneurship development/ others (pl. specify)

Table 6.3: Information, Education & Communication (IEC) activities for the year 2011-12 as on 31/03/2012(dd/mm/yyyy)*

	1	2	3
	Activity	Executing agency	Estimated expenditure (Rs.)
1.	Awareness	PIA Ri-Bhoi District, Nongpoh	2.58
2.	Exposure Visits	PIA Ri-Bhoi District, Nongpoh	3.75
3.	Capacity Building	PIA Ri-Bhoi District, Nongpoh	12.42

CHAPTER - VII

EXPECTED OUTCOME

CHAPTER VII

EXPECTED OUTCOME**Table 7.1 Employment related outcomes:**

SI No	Name of Village	1												2					
		Wage employment												Self employment					
		No. of mandays						No. of beneficiaries						No. of beneficiaries					
		SC	ST	Others	Men	Women	Total	SC	ST	Others	Men	Women	Total	SC	ST	Others	Men	Women	Total
1.	Umkaduh		100%						100%						100%				
2.	Umkyrpiang		100%						100%						100%				
3.	Lumkya		100%						100%						100%				
4.	Umsaw Noldhi		100%						100%						100%				
5.	Rendhi		100%						100%						100%				
6	Umsaw Nongkharai		100%	73489		72843	146332		100%	477		147	624		100%	335		6	341
7	Langpohdon		100%						100%						100%				
8	Nongwahmawlein		100%						100%						100%				
9	Pahamryngkang		100%						100%						100%				
10	Pahamshiken		100%						100%						100%				
11	Sohkpu		100%						100%						100%				
12	Umngei		100%						100%						100%				

Table 7.2 Migration Details:

1	2	3	4	5	6	7	8	
Name of village	No. of persons migrating	No. of days per year of migration	Major reason(s) for migrating	Distance of destination of migration from the village (km)	Occupation during migration	Income from such occupation (Rs. in lakh)	For reduced migration identify major activities of IWMP responsible	
							(a) Structures	(b) Livelihoods
		N	I	L				

* From column no. 2, total number of States; from column no. 3, total no. of Districts; from column no. 4, total no. of projects; from column no. 5, total no. of villages; from column no. 6, total no. of persons migrating; from column no. 7, average no. of days for annual migration; from column no. 9, average distance of migration from the village and from column no. 11, average income from occupation during migration, for the entire country may be given at the end of the Table.

Table 7.3 Water related outcomes:

Table 7.3.1 Status of Drinking water:

1			2			3
Availability of drinking water			Quality of drinking water			Comments
Pre-project	Post-project	Change in availability	Pre-project	Post-project	Change in quality	
Insufficient	Sufficient	10 – 12 months	Moderate	Improved	Improved	-

* From column no. 2, total number of States implementing the programme, from column no. 3, total no. of Districts; from column no. 4, category-wise no. of projects, from column no. 5, average no. of months may be given at the end of the table for the entire country.

Table 7.3.2 Water Use efficiency:

The over water availability in the project area will improve due to the soil and water conservation measures. Water use efficiency and management will also be better with the active involvement of the people and formation of user groups to maintain the assets created.

Table 7.4: Vegetation/ crop related outcomes:

Table 7.4.1 Details of Kharif crop area and yield in the project areas:

1 Name of Project	2 Name of crops	3						4						5					
		Pre-project						Mid-term						Post-project					
		Area (ha)		Average Yield (Qtl) per ha.		Total Production (Qtl)		Area (ha)		Average Yield per ha (Qtl)		Total Production (Qtl)		Area (ha)		Average Yield per ha (Qtl)		Total Production (Qtl)	
Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.
RB IWMP-VII	Paddy	-	955		57		15130	250	1010	61	77	5000	20060	450	1050	70	88	10500	23700
	Ginger	-	380		105		9875	165	417	36	96	1980	8844	288	438	45	105	4320	11070
	Maize	-	245		52		3870	190	210	42	42	2870	3030	350	210	46	46	5900	3300
	Banana	-	52	-	80	-	4160		52		80		4160		80		82		6560
	Betel nut	-	20	-	15	-	300		20		15		300		40		15.20		608
	Betel leaf	-	30	-	10	-	300		30		10		300		50		10.50		525
	orange		75		81.6		3855	15	175	19	91.6	285	6005	25	205	20	93	500	8340
	tomato	-	20		20		400	05	07	50	45	250	315	10		60		60	

* From column no. 2, total number of States; from column no. 3, total no. of Districts; from column no. 4, total no. of projects, from column no. 5, total no. of crops; from column no. 6 to 8, the totals for the area, average yield per ha and total production, category-wise, for the entire country may be given at the end of the Table.

Irri. – Irrigated Rf – Rainfed

Table 7.4.2 Details of Rabi crop area and yield in the project areas:

1	2	3						4						5					
		Pre-project						Mid-term						Post-project					
		Area (ha)		Average Yield (Qtl) per ha.		Total Production (Qtl)		Area (ha)		Average Yield per ha (Qtl)		Total Production (Qtl)		Area (ha)		Average Yield per ha (Qtl)		Total Production (Qtl)	
Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.		
RB IWMP-VII	Tomato							13		78		390		69		110		2970	
	Potato							10		60		600		40		80		3260	
	Cabbage							17		102		1020		62		140		5660	
	Betel leaf		30		10		300		10		30		300		50		10.50	525	

* From column no. 2, total number of States; from column no. 3, total no. of Districts; from column no. 4, total no. of projects, from column no. 5, total no. of crops; from column no. 6 to 8, the totals for the area, average yield per ha and total production, category-wise, for the entire country may be given at the end of the Table.

Irri. – Irrigated Rf – Rainfed

Table 7.4.3 Details of Zaid crop area and yield in the project areas of the Country: State-wise:

1 Name of crops	2						3						4					
	Pre-project						Mid-term						Post-project					
	Area (ha)		Average Yield (Qtl) per ha.		Total Production (Qtl)		Area (ha)		Average Yield per ha (Qtl)		Total Production (Qtl)		Area (ha)		Average Yield per ha (Qtl)		Total Production (Qtl)	
	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.	Irri	Rf.

* From column no. 2, total number of States; from column no. 3, total no. of Districts; from column no. 4, total no. of projects, from column no. 5, total no. of crops; from column no. 6 to 8, the totals for the area, average yield per ha and total production, category-wise, for the entire country may be given at the end of the Table.

Irri. – Irrigated Rf – Rainfed

Table 7.4.4 Availability of fodder area (t/ha):

1	2	3	4			5		
District	Name of project	Duration of Project	Pre-Project			Post Project		
			Source/Name of report	Year of reference	Area already under fodder	Area under fodder proposed to be covered through IWMP	Area under fodder actually covered through IWMP	Change in area under fodder
Ribhoi	RB-IWMP VII	5 yrs	NA	NA	NA	nil	nil	nil

* From column no. 2, total number of States implementing the programme, from column no. 3, total no. of Districts; from column no. 4, total no. of projects, from column nos. 6 & 7, total area in ha may be given at the end of the table for the entire country.

Table 7.4.5 Increase/Decrease of forest/vegetation cover:

1	2	3			4		
Name of project	Duration of Project	Pre-Project			Post Project		
		Source/Name of report	Year of reference	Area already under forest/vegetative cover	Forest/vegetative cover area proposed to be covered under IWMP	Forest/vegetative cover area actually covered under IWMP	Change in forest/vegetative cover area
RB-IWMP VII	5 yrs	LULC Map NESAC	2005-06	1495	495	495	495

* From column no. 2, total number of States implementing the programme, from column no. 3, total no. of Districts; from column no. 4, total no. of projects, from column nos. 6 & 7, total area in ha may be given at the end of the table for the entire country.

Table 7.4.6 Increase/Decrease in area under horticulture:

1	2	3			4		
Name of project	Duration of Project	Pre-project			Post project		
		Source/Name of report	Year of reference	Area already under horticulture	Area under horticulture proposed to be covered through IWMP	Area under horticulture actually covered through IWMP	Change in area under horticulture
RB-IWMP VII	5 yrs				425 ha	425 ha	425 ha

* From column no. 2, total number of States implementing the programme, from column no. 3, total no. of Districts; from column no. 4, total no. of projects, from column nos. 6 & 7, total area in ha may be given at the end of the table for the entire country.

Table 7.4.7 Increase/ Decrease in area under fuel-wood:

1	2	3			4		
Name of project	Duration of Project	Pre- Project			Post Project		
		Source/Name of report	Year of reference	Area already under fuel-wood	Area under fuel-wood proposed to be covered under IWMP	Area under fuel-wood actually covered under IWMP	Change in area under fuel-wood
RB-IWMP VII	5 yrs			86	160	613	160

* From column no. 2, total number of States implementing the programme, from column no. 3, total no. of Districts; from column no. 4, total no. of projects, from column nos. 6 & 7, total area in ha may be given at the end of the table for the entire country.

Table 7.7 Livelihood related outcomes:

Table 7.7.1 Details of livestock in the project areas (for fluids please mention in litres, for solids please mention in kgs. and income in Rs.):

1 Name of Projects	2 Type of Animal	3			4			5 Remarks
		Pre-project			Post-project			
		No.	Yield	Income	No.	Yield	Income	
RB- IWMP VII	Milch Cow				5	3900	1.56	
	Pig	132			81	1620	2.916	
	Sheep	5						
	Cow	242		2.032				
	Poultry	230		1.3875				
Total for all projects								
Total for all Districts								

* From column no. 2, total number of States; from column no. 3, total no. of Districts; from column no. 4, total no. of projects, from column nos. 5 to 8, the total nos. of animals and the average yield and incomes, category-wise, for the entire country may be given at the end of the Table.

Table 7.8.1 Benefit Cost Analysis*

1	2	3	4	5	6	7
District	Name of project	Name of WC	Name of structure/ activity	Estimated cost (Rs.)	Expected quantifiable benefits (Rs.)	Benefit: Cost ratio [#]
Ribhoi	RB-IWMP VII	Umkyrpiang-Umkaduh	As per Treatment Plan	391.5	512.66	1:1.30
		Umngoh				
		Umsew				
		Umngei				

* from column no. 2, total no. of States implementing the programme, from column no. 3, total no. of Districts; from Column no. 4, no. of projects, from column no. 5, no. of WCs, from column no. 6, no. of structures/ activities, from column no. 7 to 10, category-wise# totals, may be mentioned at the end of the table for the entire country.

[#] B:C ratio more than 1 – cost effective
less than 1 – Not cost effective

SUMMARY OF SOCIO-ECONOMIC SURVEY FOR UMNGEI IWMP – VII

Sl. No.	Name of Village	Population						Total	Land holding			Average Annul income
		Male			Female				Settled (ha.)	Jhum (ha.)	Total	
		Adult	Minor	Total	Adult	Minor	Total					
1	Pahamshiken	96	45	141	83	56	139	280	79	146	225	36,818/-
2	Sohkpu	18	17	35	14	16	30	65	4.6	18	22.6	27,800/-
3	Umngei	18	15	33	16	17	33	66	14.5	45	59.5	28,500/-
4	Langpohdon	54	56	110	64	48	112	222	21.5	97.5	119	41,555/-
5	Umsaw Nongkharai	122	153	275	119	138	257	532	28.5	319.5	348	26,743/-
6	Umkadhor	229	284	513	207	263	470	983	176	88.25	264.25	31,255/-
7	Umkyrpiang	114	110	224	120	112	232	456	54.5	133	187.50	39,518/-
8	Lumkya	57	116	173	63	103	166	339	26	76	102	26,911/-
9	Umsaw Noldhi	52	56	108	44	54	98	206	53	41	94	21,207/-
10	Rendhi	19	42	61	19	34	53	114	25	73	98	34,737/-
11	Nongwah Mawlein	159	120	279	183	140	323	602	100	250	350	39,000/-
12	Pahamryngkang	111	70	181	135	75	210	391	85	230	315	35,000/-

ANNEXURE - I

MAPS


Location of Planned Activities Umkyrpiang - Umkaduh Watershed IWMP-VII



- Legend**
- Settlement
 - ┌─┐ Check Dam
 - Protection Wall
 - ~ Channel
 - ⊗ Water Harvesting
 - ⊕ Dug Out Pond
 - ⊕ Aqueduct
 - EPA

PREPARED AT:
GIS LAB STATE LEVEL NODAL AGENCY
SOIL & WATER CONSERVATION DEPARTMENT
MEGHALAYA



Area : 1395 Ha.



Land Use Land Cover Map

Umkyrpiang - Umkaduh Watershed


IWMP-VII




Legend		
	Agriculture	- 327 Ha
	Builtup Rural	- 20 Ha
	Tree Clad Close	- 639 Ha
	Tree Clad Open	- 372 Ha
	Wasteland / Dense Scrub	- 37 Ha


PREPARED AT:
 GIS LAB STATE LEVEL NODAL AGENCY
 SOIL & WATER CONSERVATION DEPARTMENT
 MEGHALAYA


Area : 1395 Ha.








PREPARED AT:
GIS LAB STATE LEVEL NODAL AGENCY
SOIL & WATER CONSERVATION DEPARTMENT
MEGHALAYA
























































Soil Map

Umngei Watershed



IWMP - VII (RBH)





Legend		
Depth	Texture	Erosion
	Deep	Fine Slight


Area : 911 Ha.


PREPARED AT:
GIS LAB STATE LEVEL NODAL AGENCY
SOIL & WATER CONSERVATION DEPARTMENT
MEGHALAYA

















ANNEXURE - II

COST ESTIMATES

COST NORMS FOR LOOSE BOULDER BUNDS (IWMP)
(Rate as per PWD, SOR for R&B 2008 – 2009)

A. SPECIFICATIONS & COSTS OF LOOSE BOULDER BUNDS

Top Width	=	0.4 m
Bottom Width	=	1.0 m
Height	=	0.9 m
Length	=	10 m

1/3.11 Providing dry stone masonry walls etc....

$$10\text{m} \times \frac{0.4 + 1.0}{2} \text{m} \times 0.90 = 6.30\text{m}^3 @ \text{Rs.}1191/\text{m}^3 = \text{Rs.}7,500.00$$

Total = Rs.7,500.00

(Rupees Seven Thousand Five Hundred) only.

MODEL NORMS PER HECTARE FOR AGRO – HORTICULTURE WITH CITRUS FRUIT
(INTEGRATED WATERSHED MANAGEMENT PROGRAMME)

Spacing - 8m x 6.3m

Plant Density - 200 Nos.

A. Creation

I. Site clearance 3 mandays @ Rs.100/- per manday	-	Rs. 300.00
II. Pit digging (pit size 0.45m x 0.45m x 0.45m) 200 Nos. @ Rs.5/- each	-	Rs. 1000.00
III. Cost of planting materials 200 Nos. @ Rs.10/- each	-	Rs. 2000.00
IV. Cost of planting 200 Nos. @ Rs. 3/- each	-	Rs. 600.00
V. Weeding two times 20 mandays @ Rs.100/- per manday	-	Rs. 2000.00
Total	-	Rs. 5900.00

B. Maintenance

I. Refilling vacancy (10%)	-	Rs. 360.00
II. Weeding two times 20 mandays @ Rs.100/- per manday	-	Rs. 2000.00
III Plant protection measures including cost of chemical	-	Rs. 340.00
Total	-	Rs. 2700.00

Grand Total **A+B = Rs. 5900.00 + Rs. 2700.00** = **Rs. 8600.00**

(Rupees Eight thousand six hundred) only.

MODEL NORMS PER HECTARE FOR AFFORESTATION WITH PINE/ NON-PINE
(INTEGRATED WATERSHED MANAGEMENT PROGRAMME)

Spacing - 6m x 5.5m

Plant Density – 300 Nos.

A Creation

I	Jungle clearance etc.5 mandays @ Rs.100/- per manday	-	Rs. 500.00
II.	Pit digging (pit size 0.30m x 0.30m x 0.30m) 300 Nos. @ Rs.4/- each	-	Rs. 1200.00
III.	Cost of planting materials 300 Nos. @ Rs.8/- each	-	Rs. 2400.00
IV.	Cost of planting 300 Nos. @ Rs. 2/- each	-	Rs. 600.00
V	Weeding two times 20 mandays @ Rs.100/- per manday	-	Rs. 2000.00
<u>VI.</u>	<u>Fire protection measures 5 mandays @ Rs.100/- per manday</u>	-	<u>Rs. 500.00</u>
	Total	-	Rs. 7200.00

B. Maintenance

I.	Vacancy refilling (10%)	-	Rs. 400.00
II.	Weeding two times 20 mandays @ Rs.100/- per manday	-	Rs. 2000.00
<u>III.</u>	<u>Fire protection measures 5 mandays @ Rs.100/- per manday</u>	-	<u>Rs. 500.00</u>
	Total	-	Rs. 2900.00

Grand Total **A+B = Rs. 7200.00 + Rs. 2900.00** = **Rs.10,100.00**

(Rupees Ten thousand one hundred) only

**ESTIMATE FOR CONSTRUCTION OF C.C. HEAD WATER DAM
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/4 Earth work in excavation for dam below the lowest bed level including making coffer dam, dewatering and boiling out water in order to keep the foundation trenches free of water and protection the sides of foundation by adequate shoring scaffolding including leveling the foundation and removal of spoil within a lead of 30 m and all lift etc. complete as directed.

(a) Ordinary soil

Dam	- 3.5 m x 0.8 m x 1 m	= 2.80 m ³
W/W & G/W-	2 x 2 x 2 m x 0.6 m x 1 m	= 4.80 m ³
Toe wall	- 2.3 m x 0.15 m x 0.45 m	= 0.16 m ³
Total		= 7.76 m³

@ Rs. 185.00/m³ ----- = Rs. 1435.60/-

2/3 Earthwork in excavation to the proper grade including light dressing etc. as directed and removal of spoil upto 30 m lead and all lift.

(a) Ordinary soil

C.C. lead channel	- 10 m x 0.8 m x 0.8 m	= 6.4 m ³
-------------------	------------------------	----------------------

@ Rs. 26.00/m³ ----- = Rs. 166.40/-

3/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200 m complete as directed.

Stone Soling

Dam	- 3.5 m x 0.8 m x 0.1 m	= 0.28 m ³
W/W & G/W-	2 x 2 x 2 m x 0.6 m x 0.1 m	= 0.48 m ³
Apron	- 2.3 m x 2 m x 0.1 m	= 0.46 m ³
C.C. Channel-	10 m x 0.8 m x 0.1 m	= 0.8 m ³
Total		= 2.02 m³

@ Rs. 512.00/m³ ----- = Rs. 1034.24/-

4/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete (excluding shuttering) as directed.

Foundation bed

Dam	- 3.5 m x 0.8 m x 0.1 m	= 0.28 m ³
W/W & G/W-	2 x 2 x 2 m x 0.6 m x 0.1 m	= 0.48 m ³
Total		= 0.76 m³

@ Rs. 2136.00/m³ ----- = Rs. 1623.36/-

5/29 Proving C.C. 1:2:4 corresponding to M 150 stone aggregate of 20 mm down graded including curing and necessary carriage of stone and sand with in a distance 200 m (excluding shuttering and re-enforcement) complete as directed.

Dam	- 3.5 m x 0.8 m x 0.8 m	= 2.24 m ³
	- 3.5 m x (0.4 + 0.8)/2 x 2 m	= 4.20 m ³
	- 2 m x 0.4 m x 0.3 m	= 0.24 m ³
Apron	- 2.3 m x 2 m x 0.10 m	= 0.46 m ³
Toe wall	- 2.3 m x 0.15 m x 0.65 m	= 0.23 m ³
C.C. Channel	- 10 m x 0.8 m x 0.1 m	= 0.80 m ³
	- 2 x 10 m x 0.6 m x 0.1 m	= 1.20 m ³
	Total	= 9.37 m³

@ Rs. 2880.00/m³ ----- = Rs. 26,985.60/-

6/20 Providing regular stone masonry in wing wall Guide wall with hammer dressed or blunt chisel dressed stone of heavy section (size not less than 25 cm x 25 cm x 30 cm) with proper keys stones of size not less than 25cm x 25 cm x 75 cm long in cement mortar 1:6 including carriage of stone with 200 m filling in trenches providing weep holes etc. complete as directed.

(a) With new stone

W/W & G/W	- 2 x 2 x 2 m x 0.6 m x 0.8 m	= 3.84 m ³
	- 2 x 2 x 2 m x (0.3 + 0.6)/2 x 2.3 m	= 8.28 m ³
	Total	= 12.12 m³

@ Rs. 1060.00/m³ ----- = Rs. 12,847.20/-

7/41a Providing shuttering with dressed planks not less than 25 mm thick properly jointed, including bottom, props to the proper level and removing the same after concrete hardened complete as directed.

Dam	- 2 x 3.5 m x 2.3 m	= 16.10 m ²
Toe wall	- 2.3 m x 0.4 m	= 0.92 m ²
	- 2.3 m x 0.2 m	= 0.46 m ²
C.C. Channel	- 2 x 10 m x 0.60 m	= 12.00 m ²
D/Spillway opening	- 2 x 1.5 m x 0.3 m	= 0.90 m ²
	Total	= 28.58 m²

@ Rs. 295.00/m² ----- = Rs. 8431.10/-

8/27 Providing 12 mm thick cement plastering including cleaning surface, curing, carriage of sand within 200 m complete.

(b) Proportion 1:3


Dam	- 2 x 3.5 m x 2.3 m	= 16.10 m ²
	- 1 x 3.5 m x 0.4 m	= 1.40 m ²
C.C. Channel	- 2 x 10 m x 0.6 m	= 12.00 m ²
	- 2 x 10 m x 0.1 m	= 2.00 m ²
	- 1 x 10 m x 0.6 m	= 6.00 m ²
D/Spillway opening	- 2 x 1.5 m x 0.3 m	= 0.90 m ²
	Total	= 36.60 m²

@ Rs. 92.00/m² ----- = Rs. 3367.20/-


Total = Rs. 55,890.70/-

Say = Rs. 55,800.00/-


Rupees (fifty five thousand eight hundred) only




PLAN



C/S AT B-B



C/S AT A-A



C/S AT C-C

C.C. DAM
 ALL DIMENSIONS IN METRE
 NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF HEAD WATER DAM
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/4(b) Earth work in excavation for dam below the lowest bed level including dewatering and boiling out water in or order to keep the foundation trenches free of water and protection the sixes of foundation by adequate shoring scaffolding including leveling the foundation and complete as directed.

(b) Soft or laminated rock or medium shale.

$$\begin{array}{l}
 \text{Dam:} \quad 10 \text{ m} \times 0.60 \text{ m} \times 0.90 \text{ m} = 5.4 \text{ m}^3 \\
 \text{Curtain Wall:} 4 \text{ m} \times 0.10 \text{ m} \times 0.25 \text{ m} = 0.10 \text{ m}^3 \\
 \hline
 \text{Total} = 5.5 \text{ m}^3
 \end{array}$$

@ Rs. 152.00/m³ Rs. 836.00/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone soling

$$\begin{array}{l}
 \text{Dam:} \quad 10 \text{ m} \times 0.60 \text{ m} \times 0.10 \text{ m} = 0.6 \text{ m}^3 \\
 \text{Apron :} \quad 4 \text{ m} \times 2 \text{ m} \times 0.10 \text{ m} = 0.8 \text{ m}^3 \\
 \hline
 \text{Total} = 1.4 \text{ m}^3
 \end{array}$$

@ Rs. 512.00/m³ Rs. 716.80/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

$$\text{Foundation bed Dam : } 10 \text{ m} \times 0.60 \text{ m} \times 0.10 \text{ m} = 0.6 \text{ m}^3$$

@ Rs. 2136.00/m³ Rs. 1281.60/-

4/28 Providing stone concrete works in abutments wing walls and return in prop. 1:3:6 with hard broken stone aggregate 40mm down graded including necessary local carriage of stone aggregate and sand with in 200m and curing complete.

$$\begin{array}{l}
 \text{Dam:} \quad 10 \text{ m} \times 0.60 \text{ m} \times 0.70 \text{ m} = 4.20 \text{ m}^3 \\
 \quad 10 \text{ m} \times \frac{0.40 + 0.60}{2} \times 1.20 \text{ m} = 6 \text{ m}^3 \\
 \quad 2 \times 3 \text{ m} \times 0.40 \text{ m} \times 0.30 \text{ m} = 0.72 \text{ m}^3 \\
 \text{Apron :} \quad 2 \text{ m} \times 4 \text{ m} \times 0.1 \text{ m} = 0.8 \text{ m}^3 \\
 \text{Curtain wall :} \quad 4 \text{ m} \times 0.10 \text{ m} \times 0.25 \text{ m} = 0.1 \text{ m}^3 \\
 \hline
 \text{Total} = 11.82 \text{ m}^3
 \end{array}$$

@ Rs. 2344.00/m³ Rs. 27,706.08/-

5/41(a) Providing shuttering with dress planks not less than 25 mm thick properly jointed, level and removing the same after the concrete leak proof sheet.

Dam:	2 x 10 m x 2.2 m	= 44 m ²
Deduction spill way opening:	2 x 4 m x 0.3 m	= 2.4 m ²
	Total	= 41.6 m²

@ Rs. 295.00/m² **Rs. 12,272.00/-**


6/27(ii) 12mm thick cement plastering including clearing surface prop. 1:3 including carriage of sand with in 200 m complete.

Dam:	2 x 10 m x 1.5 m	= 30 m ²
	1 x 10 m x 0.4 m	= 4 m ²
Deduction spill way opening :	2 x 4 m x 0.3 m	= 2.4 m ²
	Total	= 31.6 m²


@ Rs. 92.00/m² **Rs. 2907.20/-**

Total = Rs. 45,719.68/-
Say = Rs. 45,700.00/-


Rupees (forty five thousand seven hundred) only.



PLAN



Wing Wall
C/S AT B-B



C/S AT A-A

C.C. DAM

ALL DIMENSIONS IN METRE

NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF HEAD WATER DAM
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/4 Earth work in excavation for dam below the lowest bed level including dewatering and boiling out water in or order to keep the foundation trenches free of water and protection the sides of foundation by adequate shoring scaffolding including leveling the foundation and complete as directed.

(b) Soft or laminated rock or medium shale.

Dam:	10 m x 0.6 m x 0.90 m = 5.4 m ³	
Curtain wall:	4 m x 0.10 m x 0.25 m = 0.1 m ³	
Wing wall:	2 x 3 m x 0.9 m x 0.9 m = 4.86 m ³	
	Total = 10.36 m³	

@ Rs. 152.00/m³ Rs. 1574.72/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone soling:

Dam:	10 m x 0.6 m x 0.1 m = 0.6 m ³	
Wing wall:	2 x 3 m x 0.9 m x 0.1 m = 0.54 m ³	
Apron:	4 m x 2 m x 0.1 m = 0.8 m ³	
	Total = 1.94 m³	

Rs. 512.00/m³ Rs. 993.28/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed Dam:	10 m x 0.6 m x 0.1 m = 0.6 m ³	
Wing wall:	2 x 3 m x 0.9 m x 0.1 m = 0.54 m ³	
	Total = 1.14 m³	

@ Rs. 2136.00/m³ Rs. 2435.04/-

4/28 Providing stone concrete works in abutments wing walls and return in prop. 1:3:6 with hard broken stone aggregate 40mm down graded including necessary local carriage of stone aggregate and sand with in 200m and curing complete.

Dam:	10 m x 0.6 m x 0.70 m = 4.20 m ³	
	10 m x $\frac{0.4 + 0.6}{2}$ x 1.2 m = 6 m ³	
	2 x 3 m x 0.4 m x 0.3 m = 0.72 m ³	
Apron:	2 m x 4 m x 0.1 m = 0.8 m ³	
Curtain wall:	4 m x 0.10 m x 0.25 m = 0.1 m ³	
	Total = 11.82 m³	

@ Rs. 2344.00/m³ Rs. 27,706.08/-

5/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar 1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

$$\begin{array}{rcl}
 \text{Wing wall: } & 2 \text{ m} \times 3 \text{ m} \times 0.9 \text{ m} \times 0.70 \text{ m} & = 3.78 \text{ m}^3 \\
 & 2 \times 3 \text{ m} \times \frac{0.6 + 0.9}{2} \times 1.5 \text{ m} & = 6.75 \text{ m}^3 \\
 \hline
 & \text{Total} & = 10.53 \text{ m}^3
 \end{array}$$

@ Rs. 1060.00/m³ Rs. 1116.18/-

6/41(a) Providing shuttering with dress planks not less than 25 mm thick properly jointed, level and removing the same after the concrete leak proof sheet

$$\begin{array}{rcl}
 \text{Dam:} & 2 \times 10 \text{ m} \times 2.2 \text{ m} & = 44 \text{ m}^2 \\
 \text{Deduct spillway opening:} & 2 \times 4 \text{ m} \times 0.3 \text{ m} & = 2.4 \text{ m}^2 \\
 \hline
 & \text{Total} & = 41.6 \text{ m}^2
 \end{array}$$

@ Rs. 295.00/m² Rs. 12,272.00/-


7/27(ii) 12mm thick cement plastering including clearing surface prop. 1:3 including carriage of sand with in 200 m complete.

$$\begin{array}{rcl}
 \text{Dam:} & 2 \times 10 \text{ m} \times 1.5 \text{ m} & = 30 \text{ m}^2 \\
 & 1 \times 10 \text{ m} \times 0.4 \text{ m} & = 4 \text{ m}^2 \\
 \text{Deduct spillway opening:} & 2 \times 4 \text{ m} \times 0.3 \text{ m} & = 2.4 \text{ m}^2 \\
 \hline
 & \text{Total} & = 31.6 \text{ m}^2
 \end{array}$$


@ Rs. 92.00/m² Rs. 29,072.00/-

Total = Rs. 74,169.30/-
Say = Rs. 74,000.00/-

Rupees (Seventy four thousand) only.



PLAN



**Wing Wall
C/S AT B-B**

C/S AT A-A

C.C. DAM

ALL DIMENSIONS IN METRE

NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF C.C. HEAD WATER DAM
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/4 Earth work in excavation for dam below the lowest bed level including making coffer dam, dewatering and boiling out water in order to keep the foundation trenches free of water and protection the sides of foundation by adequate shoring scaffolding including leveling the foundation and removal of spoil within a lead of 30 m and all lift etc. complete as directed.

(a) Ordinary soil

Dam - 4 m x 0.8 m x 1.2 m	= 3.84 m ³
W/W & G/W- 2 x 2 x 2 m x 0.8 m x 1.2 m	= 7.68 m ³
Toe wall - 4 m x 0.15 m x 0.45 m	= 0.27 m ³
Total	= 11.79 m³

@ Rs. 185.00/m³ ----- = Rs. 2181.15/-

2/3 Earthwork in excavation to the proper grade including light dressing etc. as directed and removal of spoil upto 30 m lead and all lift.

(a) Ordinary soil

C.C. lead channel - 10 m x 0.8 m x 0.8 m	= 6.4 m ³
--	----------------------

@ Rs. 26.00/m³ ----- = Rs. 166.40/-

3/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200 m complete as directed.

Stone Soling

Dam - 4 m x 0.8 m x 0.1 m	= 0.32 m ³
W/W & G/W- 2 x 2 x 2 m x 0.8 m x 0.1 m	= 0.64 m ³
Apron - 4 m x 2 m x 0.1 m	= 0.8 m ³
C.C. Channel- 10 m x 0.8 m x 0.1 m	= 0.8 m ³
Total	= 2.56 m³

@ Rs. 512.00/m³ ----- = Rs. 1310.72/-

4/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete (excluding shuttering) as directed.

Foundation bed

Dam - 4 m x 0.8 m x 0.1 m	= 0.62 m ³
W/W & G/W- 2 x 2 x 2 m x 0.8 m x 0.1 m	= 0.64 m ³
Total	= 0.96 m³

@ Rs. 2136.00/m³ ----- = Rs. 2050.56/-

5/29 Proving C.C. 1:2:4 corresponding to M 150 stone aggregate of 20 mm down graded including curing and necessary carriage of stone and sand with in a distance 200 m (excluding shuttering and re-enforcement) complete as directed.

Dam	- 4 m x 0.8 m x 1 m	= 3.20 m ³
	- 4 m x (0.4 + 0.8)/2 x 1.5 m	= 3.60 m ³
	- 2 m x 0.4 m x 0.3 m	= 0.24 m ³
Apron	- 4 m x 2 m x 0.10 m	= 0.80 m ³
Toe wall	- 4 m x 0.15 m x 0.65 m	= 0.39 m ³
C.C. Channel-	10 m x 0.8 m x 0.1 m	= 0.80 m ³
	- 2 x 10 m x 0.6 m x 0.1 m	= 1.20 m ³
	Total	= 10.23 m³

@ Rs. 2880.00/m³ ----- = Rs. 29,462.40/-

6/20 Providing regular stone masonry in wing wall Guide wall with hammer dressed or blunt chisel dressed stone of heavy section (size not less than 25 cm x 25 cm x 30 cm) with proper keys stones of size not less than 25cm x 25 cm x 75 cm long in cement mortar 1:6 including carriage of stone with 200 m filling in trenches providing weep holes etc. complete as directed.

(a) With new stone

W/W & G/W	- 2 x 2 x 2 m x 0.8 m x 1 m	= 6.4 m ³
	- 2 x 2 x 2 m x (0.5 + 0.8)/2 x 1.5 m	= 7.8 m ³
	Total	= 14.2 m³

@ Rs. 1060.00/m³ ----- = Rs. 15,052.00/-

7/41a Providing shuttering with dressed planks not less than 25 mm thick properly jointed, including bottom, props to the proper level and removing the same after concrete hardened complete as directed.

Dam	- 2 x 4 m x 1.5 m	= 12.0 m ²
Toe wall	- 1 x 4 m x 0.4 m	= 1.60 m ²
	- 1 x 4 m x 0.2 m	= 0.80 m ²
C.C. Channel	- 2 x 10 m x 0.60 m	= 12.00 m ²
D/Spillway opening	- 2 x 4 m x 0.3 m	= 2.40 m ²
	Total	= 28.80 m²

@ Rs. 295.00/m² ----- = Rs. 8496.00/-

8/27 Providing 12 mm thick cement plastering including cleaning surface, curing, carriage of sand within 200 m complete.

(b) Proportion 1:3


Dam	- 2 x 4 m x 1.5 m	= 12.00 m ²
	- 1 x 4 m x 0.4 m	= 1.60 m ²
C.C. Channel	- 2 x 10 m x 0.6 m	= 12.00 m ²
	- 2 x 10 m x 0.1 m	= 2.00 m ²
	- 1 x 10 m x 0.6 m	= 6.00 m ²
D/Spillway opening	- 2 x 4 m x 0.3 m	= 2.40 m ²
	Total	= 31.20 m²

@ Rs. 92.00/m² ----- = Rs. 2870.40/-


Total = Rs. 60,173.63/-

Say = Rs. 60,000.00/-


Rupees (sixty thousand) only




PLAN



C/S AT B-B



C/S AT A-A



C/S AT C-C

C.C. DAM

ALL DIMENSIONS IN METRE

NOT TO SCALE

ESTIMATE FOR CONSTRUCTION OF CHECK DAM WITH SIDE WALL (BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN SHILLONG CIRCLE FOR THE YEAR 2008-09)

1/4 Earthwork in excavation for foundation of bridges and culvert upto the founding level including making of coffer dam, dewatering and bailing out and diverting of water, in order to keep the foundation trenches free of water and protecting the side of foundation by adequate shoring, scaffolding, and including leveling the foundation.

$$1 \times 13.00 \times 1.20 \times 0.65 = 10.14\text{m}^3$$

@ Rs.152.00/m³

Rs.1541.28

2/6 Earthwork in excavation for foundation of Hume Pipe Culvert, slab drain, retaining wall, face wall up to the desired founding level, including dewatering and bailing out of water in order to keep the foundation dry, protecting the sides of foundation by adequate shoring scaffolding. The foundation is leveled both longitudinally and transversely as directed including removal of spoil up to 30.00m and all lifts.

$$S/Wall: 2 \times 3.00 \times 0.80 \times 0.65 = 3.12\text{m}^3$$

$$Apron: 1 \times 8.00 \times 0.30 \times 0.20 = 0.48\text{m}^3$$

$$Channel: 1 \times 2.50 \times 0.80 \times 0.60 = 1.20\text{m}^3$$

$$\textbf{Total} = \textbf{4.80m}^3$$

@ Rs.93.00/m³

Rs.446.40

3/26 Providing cement concrete work in proportion 1:4:8: with hard broken stone aggregates 40mm downgraded including necessary carriage of stone and sand within a distance of 200mm and curing complete and as directed.

$$Dam: 1 \times 13.00 \times 1.20 \times 0.10 = 1.56 \text{ m}^3$$

$$S/Wall: 2 \times 3.00 \times 0.80 \times 0.10 = 0.48 \text{ m}^3$$

$$\textbf{Total} = \textbf{2.04 m}^3$$

@ Rs.2136.00/m³

Rs.4357.44

4/41 Providing shuttering with dressed planks not less than 25mm thick properly joint, including battens, props to the proper level and removing the same after the concrete hardened complete as directed.

$$Dam: 1 \times 13.00 \times 1.75 = 22.75 \text{ m}^2$$

$$F/Board: 2 \times 4.50 \times 0.35 = 3.15 \text{ m}^2$$

$$G/Wall: 4 \times 3.74 \times 0.30 = 4.49 \text{ m}^2$$

$$2 \times 0.50 \times 0.30 = 0.30 \text{ m}^2$$

$$Channel: 2 \times 2.50 \times 0.35 = 1.75 \text{ m}^2$$

$$\textbf{Total} = \textbf{32.44 m}^2$$

@ Rs.295.00/m²

Rs.9569.80

5/28 Providing cement concrete work in abutments wing walls and return walls in proportion 1:3:6: with hard broken stone aggregates 40mm down graded including necessary carriage of stone and sand in abutments, well piers, retaining walls and wing walls.

$$\begin{aligned}
 \text{Dam:} & \quad 1 \times 13.00 \times 1.20 \times 0.10 = 1.56 \text{ m}^3 \\
 & \quad 1 \times 13.00 \times 1.75 \times 0.15 = 3.41 \text{ m}^3 \\
 \text{F/Board:} & \quad 2 \times 4.50 \times 0.35 \times 0.15 = 0.47 \text{ m}^3 \\
 \text{G/Wall:} & \quad 2 \times 3.74 \times 0.50 \times 0.30 = 1.12 \text{ m}^3 \\
 \text{Apron:} & \quad 1 \times 4.00 \times 1.70 \times 0.10 = 0.68 \text{ m}^3 \\
 \text{Channel:} & \quad 1 \times 2.50 \times 0.80 \times 0.10 = 0.20 \text{ m}^3 \\
 & \quad 2 \times 2.50 \times 0.35 \times 0.10 = 0.17 \text{ m}^3 \\
 \text{Total} & \quad = 7.61 \text{ m}^3
 \end{aligned}$$

@ Rs.2344.00/m³

Rs.17837.84

6/20 Providing regular stone masonry in returning walls, breast wall and wing walls with hammer dressed or blunt chisel dressed stones of heavy section (size not less than 25cm x 25cm x 30cm) with proper key stone of size not less than 25cm x 25cm x 75cm long in cement mortar 1:6 including carriage and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

$$\begin{aligned}
 \text{Dam:} & \quad 1 \times 13.00 \times 0.95 \times 0.45 = 5.557 \text{ m}^3 \\
 & \quad 1 \times 13.00 \times (0.45 + 0.95)/2 \times 1.30 = 11.830 \text{ m}^3 \\
 \text{F/Board:} & \quad 2 \times 4.50 \times 0.45 \times 0.35 = 1.417 \text{ m}^3 \\
 \text{S/Wall:} & \quad 2 \times 3.00 \times 0.80 \times 0.55 = 2.640 \text{ m}^3 \\
 & \quad 2 \times 3.00 \times (0.50 + 0.80)/2 \times 1.30 = 5.070 \text{ m}^3 \\
 \text{Apron:} & \quad 1 \times 8.00 \times 0.30 \times 0.45 = 1.08 \text{ m}^3 \\
 \text{Total} & \quad = 27.59 \text{ m}^3
 \end{aligned}$$

@ Rs.1060.00/m³

Rs.29249.64

7/25 Providing boulder or stone filling with unsized Stone of one man size of 60cm behind the apartment wing retaining wall etc.

$$\text{Apron: } 1 \times 4.00 \times 1.70 \times 0.25 = 1.70 \text{ m}^3$$

@ Rs.322.00/m³

Rs.547.40

8/24 Providing stone pitching with one man size boulders not less than 25cm x 25cm x 30cm long including filling the interstices with spoils and carriage of stone within a distance of 200m.complete.

$$\begin{aligned}
 \text{Channel :} & \quad 1 \times 2.50 \times 0.80 \times 0.15 = 0.30 \text{ m}^3 \\
 & \quad 2 \times 2.50 \times 0.35 \times 0.15 = 0.26 \text{ m}^3 \\
 \text{Total} & \quad = 0.56 \text{ m}^3
 \end{aligned}$$

@ Rs.512.00/m³

Rs.286.72

9/27 Providing 12mm thick cement plastering including cleaning surface, curing, carriage of sand within 200m complete.

Dam:	1 x 13.00 x 1.30	= 16.90 m ²
	1 x 13.00 x 1.39	= 18.07 m ²
F/Board:	4 x 4.50 x 0.35	= 6.30 m ²
	2 x 0.60 x 0.35	= 0.42 m ²
	1 x 13.00 x 0.60	= 7.80 m ²
G/Wall:	2 x 3.74 x 1.10	= 8.23 m ²
	4 x 0.50 x 0.30	= 0.60 m ²
S/Wall:	2 x 3.00 x 1.80	= 10.80 m ²
Apron:	1 x 4.60 x 2.00	= 9.20 m ²
	1 x 8.60 x 0.25	= 2.15 m ²
Channel:	1 x 2.50 x 1.50	= 2.75 m ²
Total		= 83.22 m²

@ Rs.92.00/m²

Rs.7656.24

10/14 Cutting roadside drain including dressing, grading and removal of spoil upto 15.0m complete as directed.

1 x 15.00 = 15.00 Rm

@ Rs.29.00/Rm

Rs. 435.00

Total = Rs.71,927.76

Say = Rs.70,000.00

(Rupees Seventy Thousand) only

Submitted:

5/28 Providing cement concrete work in abutments wing walls and return walls in proportion 1:3:6: with hard broken stone aggregates 40mm down graded including necessary carriage of stone and sand in abutments, well piers, retaining walls and wing walls.

<i>Dam</i>	1 x 13.00 x 1.30 x 0.10 = 1.69 m ³
	1 x 13.00 x 2.00 x 0.15 = 3.90 m ³
<i>F/Board</i>	2 x 4.00 x 0.35 x 0.15 = 0.42 m ³
<i>G/Wall</i>	2 x 3.60 x 0.50 x 0.30 = 1.08 m ³
<i>Apron</i>	1 x 5.00 x 1.80 x 0.10 = 0.90 m ³
	Total = 7.99 m³

@ Rs. 2344.00/m³

Rs. 18,728.56

6/20 Providing regular stone masonry in returning walls, breast wall and wing walls with hammer dressed or blunt chisel dressed stones of heavy section (size not less than 25cm x 25cm x 30cm) with proper key stone of size not less than 25cm x 25cm x 75cm long in cement mortar 1:6 including carriage and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

<i>Dam</i>	1 x 13.00 x 0.95 x 0.50 = 6.18 m ³
	1 x 13.00 x (0.45 + 0.95)/2 x 1.50 = 13.65 m ³
<i>F/Board</i>	2 x 4.00 x 0.45 x 0.35 = 1.26 m ³
<i>W/Wall</i>	2 x 3.00 x 0.90 x 0.60 = 3.24 m ³
	2 x 3.00 x (0.50 + 0.90)/2 x 1.85 = 7.77 m ³
<i>Apron</i>	1 x 9.00 x 0.30 x 0.45 = 1.22 m ³
	Total = 33.32 m³

@ Rs. 1060.00/m³

Rs. 35,319.20

7/25 Providing boulder or stone filling with unsized Stone of one man size of 60cm behind the apartment wing retaining wall etc.

$$\text{Apron } 1 \times 5.00 \times 1.80 \times 0.25 = 2.25 \text{ m}^3$$

@ Rs. 322.00/m³

Rs. 724.50

8/27 Providing 12mm thick cement plastering including cleaning surface, curing, carriage of sand within 200m complete.

<i>Dam</i>	1 x 13.00 x 1.50 = 19.50 m ²
	1 x 13.00 x 1.58 = 20.54 m ²
	1 x 13.00 x 0.60 = 7.80 m ²
<i>F/Board</i>	4 x 4.00 x 0.35 = 5.60 m ²
	2 x 0.60 x 0.30 = 0.42 m ²
<i>G/Wall</i>	4 x 3.60 x 0.50 = 7.20 m ²
	2 x 3.60 x 0.30 = 2.16 m ²
	2 x 0.50 x 0.30 = 0.30 m ²
<i>Apron</i>	1 x 5.60 x 2.10 = 11.76 m ²
	1 x 9.60 x 0.20 = 1.92 m ²
	Total = 77.20 m²

@ Rs. 92.00/m²

Rs. 7,102.40

9/14 Cutting roadside drain including dressing, grading and removal of spoil upto 15.0m complete as directed.

$$1 \times 32.00 = 32.00 \text{ Rm}$$

@ Rs. 29.00/Rm	Rs.	928.00
Total	= Rs.	80,497.61
Say	= Rs.	80,000.00

(Rupees Eighty Thousand) only.

ESTIMATE FOR CONSTRUCTION OF C.C. DIVERSION DAM (BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN SHILLONG CIRCLE FOR THE YEAR 2008-09)

1/4 Earth work in excavation for dam below the lowest bed level including making coffer dam, dewatering and boiling out water in order to keep the foundation trenches free of water and protection the sides of foundation by adequate shoring scaffolding including leveling the foundation and removal of spoil within a lead of 30 m and all lift etc. complete as directed.

(a) Ordinary soil

Dam	- 23 m x 1 m x 1.2 m	= 27.60 m ³
Toe wall	- 8 m x 0.15 m x 0.45 m	= 0.54 m ³
Total		= 28.14 m³

@ Rs. 185.00/m³ ----- = Rs. 5205.90/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200 m complete as directed.

Stone Soling

Dam	- 23 m x 1 m x 0.1 m	= 2.30 m ³
Apron	- 8 m x 2 m x 0.1 m	= 1.60 m ³
Total		= 3.90 m³

@ Rs. 512.00/m³ ----- = Rs. 1996.80/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete (excluding shuttering) as directed.

Foundation bed

Dam	- 23 m x 1 m x 0.1 m	= 2.30 m ³
-----	----------------------	-----------------------

@ Rs. 2136.00/m³ ----- = Rs. 4912.80/-

4/29 Proving C.C. 1:2:4 corresponding to M 150 stone aggregate of 20 mm down graded including curing and necessary carriage of stone and sand with in a distance 200 m (excluding shuttering and re-enforcement) complete as directed.

Dam	- 23 m x 1 m x 1 m	= 23.0 m ³
	- 23 m x (0.4 + 1)/2 x 3 m	= 48.3 m ³
	- 15 m x 0.4 m x 0.3 m	= 1.80 m ³
Apron	- 8 m x 2 m x 0.10 m	= 1.60 m ³
Toe wall	- 8 m x 0.15 m x 0.45 m	= 0.54 m ³
Total		= 75.24 m³

@ Rs. 2880.00/m³ ----- = Rs. 2,16,691.20/-

5/41a Providing shuttering with dressed planks not less than 25 mm thick properly jointed, including bottom, props to the proper level and removing the same after concrete hardened complete as directed.

$$\text{Dam} \quad - 2 \times 23 \text{ m} \times 3.3 \text{ m} \quad = 151.8 \text{ m}^2$$

$$\text{Toe wall} \quad - 1 \times 8 \text{ m} \times 0.2 \text{ m} \quad = 1.60 \text{ m}^2$$

$$\text{D/Spillway opening} - 2 \times 8 \text{ m} \times 0.3 \text{ m} \quad = 4.80 \text{ m}^2$$

$$\text{Total} = 148.6 \text{ m}^2$$

$$\text{@ Rs. } 295.00/\text{m}^2 \text{ -----} = \text{Rs. } 43,837.00/-$$

6/27 Providing 12 mm thick cement plastering including cleaning surface, curing, carriage of sand within 200 m complete.

(b) Proportion 1:3

$$\text{Dam} \quad - 2 \times 23 \text{ m} \times 3.3 \text{ m} \quad = 151.80 \text{ m}^2$$

$$\quad - 1 \times 23 \text{ m} \times 0.4 \text{ m} \quad = 9.20 \text{ m}^2$$

$$\text{D/Spillway opening} - 2 \times 8 \text{ m} \times 0.3 \text{ m} \quad = 4.80 \text{ m}^2$$


$$\text{Total} = 156.20 \text{ m}^2$$

$$\text{@ Rs. } 92.00/\text{m}^2 \text{ -----} = \text{Rs. } 14,370.40/-$$


$$\text{Total} = \text{Rs. } 2,87,014.10/-$$

$$\text{Say} = \text{Rs. } 2,87,000.00/-$$

Rupees (two lakhs eighty seven thousand) only



PLAN



C/SAT A-A

C.C. DIVERSION DAM
 ALL DIMENSIONS IN METRE
 NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF C.C. CHANNEL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3 Earthwork in excavation to the proper grade including light dressing etc. as directed and removal of spoil upto 30 m lead and all lift.

(a) Ordinary soil

C.C. channel: 90 m x 0.8 m x 0.8 m = 57.6 m³

@ Rs. 26.00/m³ ----- = Rs. 1497.60/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200 m complete as directed.

Stone Soling

90 m x 0.8 m x 0.1 m = 7.2 m³

@ Rs. 512.00/m³ ----- = Rs. 3686.40/-

3/28 Providing cement concrete works prop.1:3:6 including necessary carriage of stone and sand with in a distance of 200 m and curing complete (excluding shuttering)

Channel Bed	- 90 m x 0.8 m x 0.1 m	= 7.2 m ³
Side	- 2 x 90 m x 0.6 m x 0.1 m	= 10.8 m ³
	Total	= 18.0 m³

@ Rs. 2344.00/m³ ----- = Rs. 42,192.00/-

4/41a Providing shuttering with dressed planks not less than 25 mm thick properly jointed, including bottom, props to the proper level and removing the same after concrete hardened complete as directed.

- 2 x 90 m x 0.6 m = 108 m²

@ Rs. 295.00/m² ----- = Rs. 31,860.00/-

5/27 Providing 12 mm thick cement plastering including cleaning surface, curing, carriage of sand within 200 m complete.

(b) Proportion 1:3


Channel inside	- 3 x 90 x 0.6 m	= 162 m ²
	- 2 x 90 m x 0.1 m	= 18 m ²
	Total	= 180 m²

@ Rs. 92.00/m² ----- = Rs. 16,560.00/-


Total = Rs. 95,796.00/-

Say = Rs. 95,700.00/-

Rupees (ninety five thousand seven hundred) only



PLAN



SECTION OF C.C. CHANNEL AT X - Y

C.C. CHANNEL

ALL DIMENSIONS IN METRE

NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF C.C. CHANNEL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3 Earthwork in excavation to the proper grade including light dressing etc. as directed and removal of spoil upto 30 m lead and all lift.

(a) Ordinary soil

C.C. channel: 64 m x 0.8 m x 0.8 m = 40.96 m³

@ Rs. 26.00/m³ ----- = Rs. 1064.96/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200 m complete as directed.

Stone Soling

64 m x 0.8 m x 0.1 m = 5.12 m³

@ Rs. 512.00/m³ ----- = Rs. 2621.44/-

3/28 Providing cement concrete works prop.1:3:6 including necessary carriage of stone and sand with in a distance of 200 m and curing complete (excluding shuttering)

Channel Bed - 64 m x 0.8 m x 0.1 m = 5.12 m³

Side - 2 x 64 m x 0.6 m x 0.1 m = 7.68 m³

Total = 12.8 m³

@ Rs. 2344.00/m³ ----- = Rs. 30,003.20/-

4/41a Providing shuttering with dressed planks not less than 25 mm thick properly jointed, including bottom, props to the proper level and removing the same after concrete hardened complete as directed.

- 2 x 64 m x 0.6 m = 76.8 m²

@ Rs. 295.00/m² ----- = Rs. 22,656.00/-

5/27 Providing 12 mm thick cement plastering including cleaning surface, curing, carriage of sand within 200 m complete.

(b) Proportion 1:3

Channel inside - 3 x 64 x 0.6 m = 115.2 m²

- 2 x 64 m x 0.1 m = 12.8 m²


Total = 128.0 m²

@ Rs. 92.00/m² ----- = Rs. 11,776.00/-


Total = Rs. 68,121.60/-

Say = Rs. 68,120.00/-

Rupees (sixty eight thousand one hundred twenty) only



PLAN



SECTION OF C.C. CHANNEL AT X - Y

C.C. CHANNEL
 ALL DIMENSIONS IN METRE
 NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF DUG-OUT POND
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR
EASTERN SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3(a) Earth work in excavation to the proper grade including light dressing, providing cambering and super elevation as directed, and removal of spoils upto 30 m lead and all lift.



(c) *Loose boulders above one man size or soil mixed with boulders above one man size or soft shale.*

$$\frac{(16 \text{ m} \times 16 \text{ m}) + (20 \text{ m} \times 20 \text{ m})}{2} \times 2 \text{ m} = 656 \text{ m}^3$$

@ Rs. 42.00/m³ Rs. 27,552.00/-

Total = Rs. 27,500.00/-

Rupees (Twenty seven thousand five hundred) only.



DUG-OUT TYPE POND
ALL DIMENSIONS IN METRE
NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF WATER HARVESTING
STRUCTURE (BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES
FOR EASTERN SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3(d) Earthwork in excavation for foundation of bridges and culvert up to the founding level including making of coffer dam, dewatering and bailing out and diverting of water, in order to keep the foundation trenches free of water and protecting the sides of foundation by adequate shoring, scaffolding, and including leveling the foundation longitudinally and transversely as directed.

$$(24.00 \times 24.00) = + \frac{4(22.20 \times 22.20)}{6} + (20.40 \times 20.40) \times 1.80 = 889.05\text{m}^3$$

@ Rs. 63.00/m³

Rs. 56,010.53

2/3(i) Earthwork in excavation for foundation of Hume Pipe culvert, slab drain, retaining wall, face wall up to the desired founding level, including dewatering and bailing out of water in order to keep the foundation dry, protecting the sides of foundation by adequate shoring scaffolding. The foundation is leveled both longitudinally and transversely as directed.

Item No. 1/3 (d) = 736.41

@ Rs. 13.00/m³

Rs. 11,557.65

3/26 Providing cement concrete work in proportion 1:4:8 with hard broken aggregates 40mm down graded including necessary carriage of stone and sand within a distance 200mm and curing complete.



1 x 256.28 = 256.28 Rm

@ Rs. 29.00/m³

	Rs.	7432.35
Total	Rs.	75,000.00
Say	Rs.	75,000.00

(Rupees Seventy five thousand) only.

Submitted:



WATER HARVESTING
ALL DIMENSIONS IN METRE
NOT TO SCALE

ESTIMATE FOR CONSTRUCTION OF STONE MASONRY DAM FOR WATER HARVESTING STRUCTURE (BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR EASTERN SHILLONG CIRCLE FOR THE YEAR 2008-09)

1/4(b) Earth work in excavation for dam below the lowest bed level including dewatering and boiling out water in or order to keep the foundation trenches free of water and protection the sixes of foundation by adequate shoring scaffolding including levelling the foundation and complete as directed.

(b) Soft or laminated rock or medium shale.

Dam: 12 m x 1.9 m x 1 m = 22.8 m³

@ Rs. 152.00/m³ Rs. 3465.60/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone soling

Dam: 12 m x 1.9 m x 0.1 m = 2.28 m³

Apron : 3 m x 2 m x 0.25 m = 1.5 m³

Total = 3.78 m³

@ Rs. 512.00/m³ Rs. 1935.36/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed Dam : 12 m x 1.9 m x 0.1 m = 2.28 m³

@ Rs. 2136.00/m³ Rs. 4870.08/-

4/29 Proving C.C. 1:2:4 corresponding to M in very hard stone aggregate of 20mm down graded including curing and necessary local carriage of stones aggregates and sand with in 200m (excluding shuttering and re-enforcement) complete as directed.

Face wall: 12 m x 2.6 m x 0.1 m = 3.12 m³

@ Rs. 2880.00/m³ Rs. 8985.60/-

5/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

Dam: 12 m x 1.8 m x 1.1 m = 23.76 m³

12 m x 1.5 m x 0.3 m = 5.4 m³

12 m x 1.2 m x 0.3 m = 4.32 m³

12 m x 0.9 m x 0.3 m = 3.24 m³

12 m x 0.6 m x 0.6 m = 4.32 m³

Over flow out let side wall: 2 x 2.7 m x 0.3 m x 0.3 m= 0.486 m³

Deduction overflow outlet opening: 2 m x 0.6 m x 0.3 m = 0.36 m³

Total = 41.166 m³

@ Rs. 1060.00/m³ Rs. 43,635.96/-

6/41(a) Providing shuttering with dress planks not less than 25 mm thick properly jointed, level and removing the same after the concrete leak proof sheet.

Face wall:	1 x 12 m x 2.6 m	= 31.2 m ²
Deduction overflow outlet opening:	2 m x 0.3 m	= 0.6 m ²
	Total	= 30.6 m²

@ Rs. 295.00/m² **Rs. 9027.00/-**

7/27(ii) 12mm thick cement plastering including clearing surface prop. 1:3 including carriage of sand with in 200 m complete.



Dam:	2 x 12 m x 1.8 m	= 43.2 m ²
Top:	1 x 12 m x 0.7 m	= 8.4 m ²
Step:	4 x 12 m x 0.3 m	= 14.4 m ²
Deduction overflow outlet opening :	2 m x 0.3 m	= 0.6 m ²
	Total	= 65.4 m²

@ Rs. 92.00/m² **Rs. 6016.80/-**

Total = Rs. 77,936.40/-

Say = Rs. 77,940.00/-

Rupees (seventy seven thousand nine hundred forty) only.



STONE MASONRY DAM
 ALL DIMENSIONS IN METRE
 NOT TO SCALE

ESTIMATE FOR CONSTRUCTION OF STONE MASONRY DAM FOR WATER HARVESTING STRUCTURE (BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR EASTERN SHILLONG CIRCLE FOR THE YEAR 2008-09)

1/4(b) Earth work in excavation for dam below the lowest bed level including dewatering and boiling out water in or order to keep the foundation trenches free of water and protection the sixes of foundation by adequate shoring scaffolding including levelling the foundation and complete as directed.

(b) Soft or laminated rock or medium shale.

Dam: 11.40 m x 1.9 m x 1 m = 21.66 m³

@ Rs. 152.00/m³ **Rs. 3292.32/-**

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone soling

Dam: 11.40 m x 1.9 m x 0.1 m = 2.16 m³

Apron : 3 m x 2 m x 0.25 m = 1.5 m³

Total = 3.66 m³

@ Rs. 512.00/m³ **Rs. 1873.92/-**

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed Dam : 11.40 m x 1.9 m x 0.1 m = 2.16 m³

@ Rs. 2136.00/m³ **Rs. 4613.76/-**

4/29 Proving C.C. 1:2:4 corresponding to M in very hard stone aggregate of 20mm down graded including curing and necessary local carriage of stones aggregates and sand with in 200m (excluding shuttering and re-enforcement) complete as directed.

Face wall: 11.40 m x 2.6 m x 0.1 m = 2.96 m³

@ Rs. 2880.00/m³ **Rs. 8524.80/-**

5/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar 1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

Dam:	11.40 m x 1.8 m x 1.1 m	= 22.57 m ³
	11.40 m x 1.5 m x 0.3 m	= 5.13 m ³
	11.40 m x 1.2 m x 0.3 m	= 4.10 m ³
	11.40 m x 0.9 m x 0.3 m	= 3.07 m ³
	11.40 m x 0.6 m x 0.6 m	= 4.10 m ³
Over flow out let side wall:	2 x 2.7 m x 0.3 m x 0.3 m	= 0.48 m ³
Deduction overflow outlet opening:	2 m x 0.6 m x 0.3 m	= 0.36 m ³
	Total	= 39.81 m³

@ Rs. 1060.00/m³ Rs. 42,198.60/-

6/41(a) Providing shuttering with dress planks not less than 25 mm thick properly jointed, level and removing the same after the concrete leak proof sheet.

Face wall:	1 x 11.40 m x 2.6 m	= 29.64 m ²
Deduction overflow outlet opening:	2 m x 0.3 m	= 0.6 m ²
	Total	= 30.24 m²

@ Rs. 295.00/m² Rs. 8920.80/-

7/27(ii) 12mm thick cement plastering including clearing surface prop. 1:3 including carriage of sand with in 200 m complete.



Dam:	2 x 11.40 m x 1.8 m	= 41.04 m ²
Top:	1 x 11.40 m x 0.7 m	= 7.98 m ²
Step:	4 x 11.40 m x 0.3 m	= 13.68 m ²
Deduction overflow outlet opening :	2 m x 0.3 m	= 0.6 m ²
	Total	= 63.30 m²

@ Rs. 92.00/m² Rs. 5823.60/-

Total = Rs. 74,167.80/-

Say = Rs. 74,160.00/-

Rupees (seventy four thousand one hundred sixty) only.



STONE MASONRY DAM
 ALL DIMENSIONS IN METRE
 NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF AQUEDUCT
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3 Earth work in excavation to the proper grade including light dressing etc. as directed and removal of spoil upto 30 m lead and all lift.

(c) Loose boulders above one man size or soil mixed with boulder above one man size or soft shale.

Column: 12 x 0.80 m x 0.80 m x 0.90 m = 6.912 m³

@ Rs. 42.00/m³ Rs. 290.30/-

2/26 Providing C.C. work in prop 1:4:8 with hard broken stone aggregates 40 mm down graded including necessary carriage of stone and sand within a distance of 200 m and curing complete (excluding shuttering) as directed.

Column foundation bed

12 x 0.80 m x 0.80 m x 0.10 m = 0.768 m³

@ Rs. 2136.00/m³ Rs. 1640.44/-

3/29 Providing C.C. work in prop 1:2:4 corresponding to M 150 stone aggregates 20 mm down graded including curing and necessary carriage of stone and sand within a distance of 200 m (excluding shuttering and reinforcement) etc. as directed.

Column: 12 x 0.80 m x 0.80 m x 0.25 m = 1.92 m³

12 x 0.20 m x 0.20 m x 3.35 m = 1.608 m³

T/Beam: 32 m x 0.20 m x 0.20 m = 1.28 m³

Channel

Slab: 32 m x 0.80 m x 0.10 m = 2.56 m³

Side: 2 x 32 m x 0.60 m x 0.10 m = 3.84 m³

Total = 11.208 m³

@ Rs. 2880.00/m³ Rs. 32,279.04/-

4/42 Supplying fitting and fixing including bending, cranking and placing in position as per design drawing including supplying of tying wire 20 gauge complete as directed.

(b) Tor steel

Column:	4 - 16 mm dia tor steel 14 x 4 x 4.2 m x 1.58 kg/m	= 318.53 kg
T/Beam:	4 - 12 mm dia tor steel 4 x 32 m x 0.89 kg/m	= 113.92 kg
Channel:		
L - Sec:	10 mm dia @ 10 cm C/C 2 x 7 x 32 m x 0.62 kg/m	= 277.76 kg
S - Sec:	8 mm dia @ 10 cm C/C 321 x 2.1 m x 0.39 kg/m	= 262.90 kg
Column foundation Jali 8 mm dia tor @ 10 cm C/C 2 way	2 x 12 x 9 x 0.80 m x 0.39 kg/m	= 67.40 kg
Stirrups 8 mm dia tor @ 20 cm C/C		
Column:	12 x 18 x 1 m x 0.39 kg/m	= 84.24 kg
T/Beam:	161 x 1.3 m x 0.39 kg/m	= 81.63 kg
	Total	= 1206.38 kg or 12.07

qtl.

@ Rs. 5174.00/Qtl..... Rs. 62,450.18/-

5/41 a Providing shuttering with dressed planks not less than 25 mm thick properly jointed, including bottom, props to the proper level and removing the same after the concrete hardened complete as directed.

Column:	4 x 12 x 3.35 m x 0.20 m	= 32.16 m ²
T/Beam:	1 x 29.6 m x 0.2 m	= 5.92 m ²
Channel:	1 x 32 m x 0.8 m	= 25.60 m ²
	2 x 32 m x 0.7 m	= 44.80 m ²
	2 x 32 m x 0.6 m	= 38.40 m ²
	Total	= 146.88 m²

@ Rs. 295.00/m²..... Rs. 43,329.60/-

6/27 Providing 12 mm thick cement plastering including cleaning surface, curing, carriage of sand within 200 m complete.


(b) Prop 1:3

Channel inside:	3 x 32 m x 0.60 m	= 57.60 m ²
Top	2 x 32 m x 0.10 m	= 6.40 m ²
	Total	= 64.00 m²


@ Rs. 92.00/m²..... Rs. 5888.00/-

Total = Rs. 1,45,877.56/-
Say = Rs. 1,45,800.00/-


Rupees (one lakh forty five thousand eight hundred) only.



HALF SECTIONAL VIEW OF R.C.C. AQUEDUCT



C/S OF T-BEAM CHANNEL



C/S OF COLUMN FOOTING

AQUEDUCT
ALL DIMENSIONS IN METER
NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF PROTECTION WALL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3(a) Earth work in excavation to the proper grade including light dressing etc. as directed, complete and removal of spoils up to 30m load to all lift.

(c) Loose boulders above one man size or soil mixed with boulders above one man size:

$$32 \text{ m} \times 1 \text{ m} \times 1.2 \text{ m} = 38.4 \text{ m}^3$$

@ Rs. 42.00/m³ Rs. 1612.80/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone Soling

$$32 \text{ m} \times 1 \text{ m} \times 0.1 \text{ m} = 3.2 \text{ m}^3$$

@ Rs. 512.00/m³ Rs. 1638.40/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed: 32 m x 1 m x 0.1 m = 3.2 m³

@ Rs. 2136.00/m³ Rs. 6835.20/-

4/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar 1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

a) with new stones


$$\begin{array}{r} 32 \text{ m} \times 1 \text{ m} \times 1.00 \text{ m} = 32 \text{ m}^3 \\ 32 \text{ m} \times (0.5+1)/2 \times 3 \text{ m} = 72 \text{ m}^3 \\ \hline \text{Total} = 104 \text{ m}^3 \end{array}$$

@ Rs. 1060.00/m³ Rs. 1,10,240.00/-


Total = Rs. 1,20,326.40/-

Say = Rs. 1,20,000.00/-

Rupees (one lakh twenty thousand) only.



PLAN



PROTECTION WALL

ALL DIMENSIONS IN METRE

NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF PROTECTION WALL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3(a) Earth work in excavation to the proper grade including light dressing etc. as directed, complete and removal of spoils up to 30m load to all lift.

(c) Loose boulders above one man size or soil mixed with boulders above one man size:

$$30 \text{ m} \times 1 \text{ m} \times 1.2 \text{ m} = 36 \text{ m}^3$$

@ Rs. 42.00/m³ Rs. 1512.00/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone Soling

$$30 \text{ m} \times 1 \text{ m} \times 0.1 \text{ m} = 3 \text{ m}^3$$

@ Rs. 512.00/m³ Rs. 1536.00/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed: 30 m x 1 m x 0.1 m = 3 m³

@ Rs. 2136.00/m³ Rs. 6408.00/-

4/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar 1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

a) with new stones


$$\begin{aligned} 30 \text{ m} \times 1 \text{ m} \times 1.00 \text{ m} &= 30.00 \text{ m}^3 \\ 30 \text{ m} \times (0.5+1)/2 \times 3 \text{ m} &= 67.50 \text{ m}^3 \\ \text{Total} &= 97.50 \text{ m}^3 \end{aligned}$$

@ Rs. 1060.00/m³ Rs. 1,03,350.00/-


Total = Rs. 1,12,806.00/-

Say = Rs. 1,12,800.00/-

Rupees (one lakh twelve thousand eight hundred) only.



PLAN



C/S A - A

PROTECTION WALL

ALL DIMENSIONS IN METRE

NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF PROTECTION WALL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3(a) Earth work in excavation to the proper grade including light dressing etc. as directed, complete and removal of spoils up to 30m load to all lift.

(c) Loose boulders above one man size or soil mixed with boulders above one man size:

$$17 \text{ m} \times 1 \text{ m} \times 1.2 \text{ m} = 20.4 \text{ m}^3$$

@ **Rs. 42.00/m³** **Rs. 856.80/-**

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone Soling

$$17 \text{ m} \times 1 \text{ m} \times 0.1 \text{ m} = 1.7 \text{ m}^3$$

@ **Rs. 512.00/m³** **Rs. 870.40/-**

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed: 17 m x 1 m x 0.1 m = 1.7 m³

@ **Rs. 2136.00/m³** **Rs. 3631.20/-**

4/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

a) with new stones


$$\begin{aligned} 17 \text{ m} \times 1 \text{ m} \times 1.00 \text{ m} &= 17.00 \text{ m}^3 \\ 17 \text{ m} \times (0.5+1)/2 \times 3 \text{ m} &= 38.25 \text{ m}^3 \\ \text{Total} &= 55.25 \text{ m}^3 \end{aligned}$$

@ **Rs. 1060.00/m³** **Rs. 58,565.00/-**


Total = Rs. 63,923.40/-

Say = Rs. 63,900.00/-

Rupees (sixty three thousand nine hundred) only.



PLAN



PROTECTION WALL

ALL DIMENSIONS IN METRE

NOT TO SCALE

ESTIMATE FOR CONSTRUCTION OF FOOTBRIDGE UNDER I.W.M.P

(The rate based as per P.W.D Scheduled of rates for Roads, Bridges and E & D Works 2008-2009 & Building 2007-2008)

- 1/5 Earthwork in excavation for foundation of bridges and culverts, up to the founding level including making of cofferdam, dewatering, bailing and diversion of water. In order to keep the foundation trenches free of water. The sides of the foundation to be protected by adequate shoring, scaffolding after leveling the foundation both longitudinally and transversely as directed.
- Abutment $3 \times 1.50 \times 0.80 \times 1.00 = 3.6\text{m}^3$
- @Rs.121.00/m³ Rs. 435.60
- 2/6 Earthwork in excavation for foundation of Hume pipe Culvert, Slab drain, Retaining wall face well up to the desired founding level including dewatering bailing out of water in order to keep the foundation by adequate shoring scaffolding. The foundation is leveled both longitudinally and transversely as directed.
- Wing walls $4 \times 1.50 \times 0.80 \times 0.90 = 4.320\text{m}^3$
- @ Rs.93.00/m³ Rs. 401.76
- 3/28 Providing C.C. work in prop 1:3:6 with hard broken stone aggregates 40mm down graded in abutment curing and return walls, including necessary carriage of stone and sand within a distance of 200m etc.
- Abutment $3 \times 1.50 \times 0.80 \times 0.10 = 0.36\text{m}^3$
- @Rs. 2344.00/m³ Rs.843.84.
- 4/26 Providing cement concrete work in proportion 1:4:8 with hard Broken stone aggregates 40 mm down graded, including necessary carriage of stone and sand within a distance of 200m and curing, complete as directed.
- Wing walls $4 \times 1.50 \times 0.80 \times 0.10 = 0.480 \text{m}^3$
- @Rs.2136.00/m³ Rs.1025.28.

5/22 Providing regular coarsed stone masonry work only in abutment walls, face wall with hammer dressed stones of heavy section (Size not less than 25cm x 25cm x 30cm long) and with proper Key stones not less than 25cm x 25cm x 7.5cm long in cement mortar 1:3 including carriage of stone within 200m and filling in trenches and providing weep holes at 1.2 to 1.5 apart (Staggered) complete as directed.

$$\begin{aligned} \text{Abutment} & 3 \times 1.50 \times 0.80 \times 0.90 & = & 3.24 \text{ m}^3 \\ & 3 \times 1.50 \times \frac{0.80 + 0.50}{2} \times 2 & = & \frac{11.7 \text{ m}^3}{14.94 \text{ m}^3} \end{aligned}$$

@Rs.1288.00/m³ Rs.19242.72

6/20. Providing regular course stone masonry work in returning walls, (a) breast walls and wing walls with hammer dressed or blunt chisel dressed stones of heavy section with proper key stones each not less than 25cm x 25cm x 75cm in cement mortar 1:6 including carriage of stone within 200m as directed.

$$\begin{aligned} \text{Wing walls} & 4 \times 1.50 \times 0.80 \times 0.80 & = & 7.584 \text{ m}^3 \\ & 4 \times 1.50 \times \frac{0.80 + 0.50}{2} \times 2 & = & \frac{15.60 \text{ m}^3}{23.184 \text{ m}^3} \end{aligned}$$

@ Rs. 1060.00/m³ Rs.24575.04

7/42. Supplying, fitting, fixing including bending cranking and placing in position as per approved designed and drawings.

Beam	2 x 4 Nos x 10.30 x 1.58	= 1.300 Qntl.
	3 x 4 Nos x 1.50 x 0.62	= 0.111 Qntl.
Bearing	4 x 4 Nos x 1.50 x 1.58	= 0.379 Qntl.
Post	12 x 4 Nos x 0.90 x 0.39	= 0.168 Qntl.
Railing	2 x 4 Nos x 10.30 x 0.39	= 0.321 Qntl.
Slab (foot bridge)	1 x 15 Nos x 3.30 x 0.39	= 0.351 Qntl.
	1 x 8 Nos x 10.30 x 0.62	= <u>0.510</u> Qntl.
		3.14 Qntl.

@ Rs.5174.00/ Qtls Rs.16246.36

8/41 Providing shuttering with dressed planks not less than 25mm thick properly joined including battens, props to the proper level and removing the same after the concrete hardened.

Beam	12 x 10.60 x 0.30	=	38.16 m ³
Bearing	4 x 2.10 x 0.30	=	2.52m ³
Post	12 x 0.90 x 0.20	=	12.48m ³
Railing	6 x 10.00 x 0.20	=	8.64m ³
Slab	1 x 10.00 x 1.20	=	<u>2.00m³</u>
			63.80m ³

@ Rs.295.00/m³

Rs.18821.00

9/29. Providing cement concrete work in proportion 1:2:4 corresponding to M150 stone aggregates 20mm down graded, including curing and necessary carriage of stone and sand within a distance of 200m for bearing caps, bearing blocks, dirt walls approach slabs, RCC slabs decking, girders, diaphragm, railing posts, kerb complete as directed.

Beam	2 x 10.00 x 0.30 x 0.30	=	0.540m ³
Bearing	4 x 1.50 x 0.30 x 0.30	=	0.270m ³
Post	6 x 0.90 x 0.20 x 0.20	=	0.240m ³
Railing	2 x 3.00 x 1.50 x 0.10	=	0.450m ³
Slab	1 x 10.00 x 1.50 x 0.10	=	<u>1.500m³</u>
			5.972m ³

@ Rs.2880.00/m³

Rs. 17199.36

10/27. Providing 12mm thick cement plastering including cleaning surface, curing and carriage of sand within 200m complete.

Beam	12 x 10.00 x 0.30	=	36.00 m ²
Bearing	2 x 1.50 x 0.30	=	1.8 m ²
Post	24 x 0.90 x 0.20	=	8.64 m ²
Railing	8 x 10.00 x 0.20	=	12.00 m ²
Slab (footbridge)	1 x 10.00 x 2.00	=	<u>20.00 m²</u>
			78.44 m ²

@ Rs.92.00/m²

Rs. 7216.48

11/11.22 Providing and fixing 25mm dia pipes including necessary sockets, bends, jamnuts, elbows, tees etc. complete as directed.

60.30 Rm



@ Rs.145.00/Rm

Rs. 8743.50

Total:	<u>Rs. 1,14,750.94</u>
Say	Rs. 1,14,800.00

(Rupees One lakh fourteen thousand eight hundred & fifty)only.

Plan for Construction Of R.C.C. Foot Bridge At



**ESTIMATE FOR CONSTRUCTION OF DRINKING WATER TANKK WITH WASHING
PLATFORM, C.C DAM. BATHING PLACE AND C.C.F/PATH.**
(As per M.P.W.D. Schedule of Rates for building 2007-2008)

1. Site preparation..... L/S..... Rs. 500.00

2/1.1 (a) Earthwork in foundation trenches including dressing of sides and ramming of the bottom including stacking of serviceable stones, disposal and removal excavated earth within a lead of 50cm and lift of 1:50 m complete.

	2 x 0.6m x 0.50 m x 200 m	=	1.20m ³
	2 x 0.60m x 0.50m x 1.50m	=	0.90m ³
Dam	1 x 8.00m x 0.6m x 0.60m	=	<u>28.8m³</u>
			30.90m ³

@ Rs. 40.00 per m³.....Rs. 1236/-/-

3/3.11 Providing dry stone masonry walls with the face hammer dressed or blunt chisel dressed stone of heavy section of size not less than 20 cm x 20 cm x 25 cm to 30 cm long with proper key stone each not less than (25 x 25 x 75) cm long complete.

	2 x 0.40m x 0.70 x 2.00m	=	1.12m ³
	2 x 0.40m x 0.70m x 1.60m	=	<u>0.90m³</u>
			2.02 m ³

@ Rs. 1191per m³.....Rs. 2405.82/-

4/45 Providing 100 mm thick soling with approved quality of stones including carriage of ramming consolidation with filling the interstices with stone aggregates complete.

Tank	1 x 1.60m x 1.60 m	=	2.56m ²
P/Form	1 x 3.00 x 4.00m	=	12.00
F/Path	1 x 1.20 m x 15.00m	=	18.00

@ Rs. 108/m³.....Rs. 3516.00/-

5/20 Providing and laying cement concrete in proportion 1:3:6 including necessary curing complete excluding shuttering.

	2 x 2.00m x 0.50m x 0.10m	=	0.20m ³
	2 x 1.60m x 0.50m x 0.10m	=	0.160m ³
	1 x 1.60m x 1.60m x 0.10m	=	0.256m ³
	1 x 3.00m x 4.00m x 0.10m	=	0.120m ³
F/P	1 x 1.20m x 15.00m x 0.10m	=	1.800m ³
Dam	1 x 8.00m x 1.10m x $\frac{0.60 + 0.40}{2}$	=	<u>4.40m³</u>
			6.936m ³

@ Rs 1662/ m³.....Rs 11,527.63

6/3.9 (b-1) (b) Providing first class brick is required thickness 1 cement mortar 1:6 including curing complete as directed.

	4 x 2.00m x 2.00m	=	16.00m ²
--	-------------------	---	---------------------

@ Rs 749/m².....Rs 11,984.00/-

7/3.9 (b-11)(b) Providing first class brick is required thickness 1 cement mortar 1:6 including curing complete as directed.

	3x 2.00m x 2.00m	=	1.20m ²
--	------------------	---	--------------------

	1 x 2.00m x 1.00m	=	<u>2.00m²</u>
			3.20m ²
Deduction	1 x 1.80m x 1.00	=	<u>1.80m²</u>
			1.40m ²

@ Rs 384/m².....Rs 537.60/-

8/6.2 Providing torsteel reinforcement in R.C.C work excluding cutting, bending, cranking and tying in position with binding wire complete.

Tank	30 x 2.50m x 0.39m	=	29.25kg or 0.29 qntl
B/P	30 x 2.50m x 0.39m	=	<u>29.25kg or 0.29 qntl</u>
			0.58qntl

@ Rs 5373/ qntl.....Rs 3143/-

9/2.3 (ii) Providing and laying cement concrete in proportion 1:2:4 including necessary curing complete excluding shuttering in foundation and plinth etc complete..

Tank	1 x 2.30m x 2.30m x 0.10m	=	0.20m ³
P/F	2 x 3.00m x 0.15m x 0.15m	=	0.160m ³
P/F	2 x 4.00m x 0.15m x 0.15	=	0.256m ³
B/P	1 x 2.30m x 2.30m x 0.10m	=	<u>0.529m³</u>
			1.145m ³
Deduction	1 x 2.00m x 0.15m x 0.15m	=	<u>0.045m³</u>
		=	1.10m ³

@ Rs 3201/ m³.....Rs 3521.10/-

10/4.11 (a) (ii) Providing 20mm thick cement plastering / skirting and cement mortar 1:3 finished with floating coat of neat cement including grouting of function with floor as directed complete including necessary curing complete

Tank	1 x 2.00m x 2.00m	=	4.00m ²
	8 x 2.00m x 2.00m	=	32.00m ²
P/F	1 x 3.00m x 4.00m	=	12.00m ²
	2 x 2.30m x 2.30m	=	10.58m ²
P/F	2 x 3 x 3.00m x 0.15m	=	2.70m ²
P/F	2 x 3 x 4.00m x 0.15m	=	3.60m ²
F/P	1 x 1.20m x 15.00m	=	18.00m ²
Dam	2 x 8.00m x 1.20m	=	19.20m ²
	1 x 8.00m x 0.40m	=	<u>3.20m²</u>
			105.28

@ Rs 206/ m².....Rs 21,687.68/-

11/4.11 (a) (ii) Providing 12mm thick cement plaster including clearing the surface and curing complete as directed.

B/P	3 x 2 x 2.00m x 2.00m	=	24.00m ²
	1 x 2 x 2.00m x 1.00m	=	<u>4.00m²</u>
			28.00m ²
Deduction	1 x 2 x 1.80m x 1.00m	=	<u>3.6m²</u>
			24.40

@ Rs. 107/m²

Rs. 2610.80/-

11/11.21 (a) (ii) Providing and fixing 20mm dia. G.I pipes including necessary sockets, Bolts, farmnuts, elbows, ties etc complete as directed.

Length = 30.00 Rm

@ Rs. 98/Rm

Rs.2940.00

Total Rs. 65,609.47

Say Rs.65,600.00

(Rupees Sixty five thousand six hundred) only.

Submitted by

ESTIMATE FOR CONSTRUCTION OF DRINKING WATER TANK WITH WASHING PLATFORM UNDER I.W.M.P

(As per M.P.W.D. Schedule of Rates for Building 2007-08)

1. Site preparationL/S Rs. 500.00 /-

2/1.1(a) Earthwork in excavation in foundation trenches including dressing of sides and ramming of the bottom including stacking of serviceable stones, disposal and removal excavated earth within a lead of 50m and lift of 1:50 m complete.

$$\begin{array}{r} 2 \times 0.60\text{m} \times 0.50\text{m} \times 2.00 \text{ m} \\ 2 \times 0.60\text{m} \times 0.50\text{m} \times 1.50\text{m} \end{array} \quad \begin{array}{r} = 1.20\text{m}^3 \\ = \underline{0.90\text{m}^3} \\ 2.10\text{m}^3 \end{array}$$

@ Rs 40.00 per m³ Rs 84.00 /-

3/3.11 Providing dry stone masonry walls with the face hammer dressed or blunt chisel dressed stone of heavy section of size not less than 20cm x 20cm x 25 cm to 30cm long with proper key stone each not less than (25 x 25 x75) cm long complete.

$$\begin{array}{r} 2 \times 0.40\text{m} \times 0.70\text{m} \times 2.00\text{m} \\ 2 \times 0.40\text{m} \times 0.70\text{m} \times 1.60\text{m} \end{array} \quad \begin{array}{r} = 1.12 \text{ m}^3 \\ = \underline{0.90 \text{ m}^3} \\ 2.02 \text{ m}^3 \end{array}$$

@ Rs 1191 / m³ Rs 2405.82 /-

4/4.5 Providing 100 mm thick soling with approved quality of stones including carriage of ramming consolidation with filling the interstices with stone aggregates complete.

$$\begin{array}{r} \text{Tank } 1 \times 1.60\text{m} \times 1.60\text{m} \\ \text{P/Form } 1 \times 3.00\text{m} \times 4.00\text{m} \end{array} \quad \begin{array}{r} = 2.56\text{m}^2 \\ = \underline{12.00\text{m}^2} \\ 14.56\text{m}^2 \end{array}$$

@ Rs 108/m per m² Rs 1572.48/-

5/2.2 Providing and laying cement concrete in proportion 1:3:6 including necessary curing complete excluding shuttering.

$$\begin{array}{r} 2 \times 2.00\text{m} \times 0.50\text{m} \times 0.10\text{m} \\ 2 \times 1.60\text{m} \times 0.50\text{m} \times 0.10\text{m} \\ 1 \times 1.60\text{m} \times 1.60\text{m} \times 0.10\text{m} \\ 1 \times 3.00\text{m} \times 4.00\text{m} \times 0.10\text{m} \end{array} \quad \begin{array}{r} = 0.20\text{m}^3 \\ = 0.160\text{m}^3 \\ = 0.256\text{m}^3 \\ = \underline{0.120\text{m}^3} \\ 0.736 \text{ m}^3 \end{array}$$

@ Rs 2662/ m³ Rs 1959.23/-

6/3.9(b-1)(b) Providing first class brick is required thickness I cement mortar 1:6 including curing complete as directed.

$$4 \times 2.00\text{m} \times 2.00\text{m} = 16.00\text{m}^2$$

$$\text{@ Rs } 749/\text{m}^2 \qquad \qquad \qquad \text{Rs } 11,984.00 \text{ /-}$$

7/3.9(b-11) Providing first class brick is required thickness 1 cement mortar 1:6 including Curing complete as directed.

$$3 \times 2.00\text{m} \times 0.20\text{m} = 1.20\text{m}^2$$

$$1 \times 2.00\text{m} \times 1.00\text{m} = \underline{2.00\text{m}^2}$$

$$3.20\text{m}^2$$

Deduction $1 \times 1.80\text{m} \times 1.00\text{m} = \underline{1.80\text{m}^2}$

$$1.40\text{m}^2$$

$$\text{@ Rs } 384/\text{m}^2 \qquad \qquad \qquad \text{Rs } 537.60\text{ /-}$$

8/6.2 Providing torsteel reinforcement in R.C.C. work excluding cutting, bending cranking and tying in position with binding wire complete.

$$\text{Tank } 30 \times 2.50\text{m} \times 0.39 = 29.25 \text{ kgs or } 0.29 \text{ qnlt.}$$

$$\text{@ Rs } 5373/\text{qnlt.} \qquad \qquad \qquad \text{Rs } 1558.17\text{ /-}$$

9/2.3 (ii) Providing and laying cement concrete in proportion 1:2:4 including necessary curing complete excluding shuttering in foundation and plinth etc complete.

$$\text{Tank } 1 \times 2.30\text{m} \times 2.30\text{m} \times 0.10\text{m} = 0.20\text{m}^3$$

$$\text{P/Form } 2 \times 3.00\text{m} \times 0.15\text{m} \times 0.15\text{m} = 0.160\text{m}^3$$

$$\text{P/Form } 2 \times 4.00\text{m} \times 0.15\text{m} \times 0.15\text{m} = \underline{0.256\text{m}^3}$$

$$0.626\text{m}^3$$

Deduction

$$1 \times 2.00\text{m} \times 0.15\text{m} \times 0.15\text{m} = \underline{0.045\text{m}^3}$$

$$0.581\text{m}^3$$

$$\text{@ Rs } 3201/\text{m}^3 \dots\dots\dots \text{Rs } 1859.78\text{ /-}$$

10/4.11 (a)(ii) Providing 20mm thick cement plastering skirting with cement mortar 1:3 finished with floating coat of neat cement including grouting of function with floor as directed complete.

$$\text{Tank } 1 \times 2.00\text{m} \times 2.00\text{m} = 4.00\text{m}^2$$

$$8 \times 2.00\text{m} \times 2.00\text{m} = 32.00\text{m}^2$$

$$\text{P/Form } 1 \times 3.00\text{m} \times 4.00\text{m} = 12.00\text{m}^2$$

$$2 \times 2.30\text{m} \times 2.30\text{m} = 10.58\text{m}^2$$

$$\text{P/F } 2 \times 3 \times 3.00\text{m} \times 0.15\text{m} = 2.70\text{m}^2$$

$$\text{P/F } 2 \times 3 \times 4.00 \times 0.15\text{m} = \underline{3.60\text{m}^2}$$

$$64.88\text{m}^2$$

$$\text{@ Rs } 206/\text{m}^2 \dots\dots\dots \text{Rs } 13,365.28\text{ /-}$$

11/11.21(a) Providing and fixing 20mm dia G.I pipes including necessary sockets bunds farmnuts,elbows ties etc.complete as directed.

Length = 30.00Rm

@ Rs 98/Rm

Rs. 2940.00/-

Rs. 38,766.36/-

Rs. 38,700.00/-

(Rupees Thirty eight thousand seven hundred) only.

Submitted:

**ESTIMATE FOR CONSTRUCTION OF R.C.C WATER TANK, BATHING
AND WASHING PLACE,
(As per M.P.W.D .schedule of Rates for Building 2007-08)**

1/1.1(a) Earthwork in excavation in foundation trenches including dressing of sides and ramming of the bottom including stacking of serviceable stones, disposal and removal of excavated earth within a lead of 50m and lift of 1.50 m complete.

$$8 \times 0.60\text{m} \times 0.60\text{m} \times 1.20 \text{ m} = 3.46\text{m}^3$$

$$\text{@ Rs } 40.00 / \text{m}^3 \dots\dots\dots \text{Rs.138.00/-}$$

2/4.5 Providing 100 mm thick soling with approved quality of stones including carriage of ramming consolidation and filling the interstices with stone aggregates complete.

$$\begin{aligned} 8 \times 0.60\text{m} \times 0.60\text{m} &= 2.88 \text{ m}^2 \\ 1 \times 7.00\text{m} \times 3.00\text{m} &= \frac{21.00\text{m}^2}{23.80\text{m}^2} \end{aligned}$$

$$\text{@ Rs } 108/\text{m} \text{ per } \text{m}^2 \dots\dots\dots \text{Rs. } 2570.00/-$$

3/2.1 (a) Providing and laying cement concrete in proportion 1:4:8 including necessary curing complete.

$$1 \times 7.00\text{m} \times 3.00\text{m} \times 0.10\text{m} = 2.10\text{m}^3$$

$$\text{@ Rs } 2351/ \text{m}^3 \dots\dots\dots \text{Rs. } 4937.00/-$$

4/2.3 (ii) Providing and laying cement concrete in proportion 1:2:4 including necessary curing complete excluding shuttering.

	8 x 0.60m x 0.60m x 0.20m						
	Post 4 x 0.15m x 0.15m x 3.30m						= 0576 m ³
							= 0.315m ³
							= 0.261m ³
	T/Beam 4 x 0.15m x 0.15m x 2.00m						= 0.180m ³
	Slab 1 x 2.30m x 2.30m x 0.10m						= 0.529m ³
							= 0.600m ³
	Wall 4 x 2.00m x 2.00m x 0.15m						= <u>2.400m³</u>
							4.861m ³

$$\text{@ Rs. } 3201/ \text{m}^3 \dots\dots\dots \text{Rs.15,560.00/-}$$

5/3.9(b) (ii) Providing 1st class brick work is required thickness incement mortar 1:6 including curing complete as directed.

$$4 \times 2.20\text{m} \times 2.00\text{m} = 17.6 \text{ m}^2$$

$$\text{Deduction} = \frac{1.80\text{m}^2}{15.8\text{m}^2}$$

$$\text{@ Rs. } 384/\text{m}^2 \dots\dots\dots \text{Rs. } 6067.00/-$$

6/2.9 (a) (ii) Providing shuttering including centering for flat surface such as slabs Shelves etc. vertical face such as column, walls, beam etc. with dressed Plank not less than 25cm thick firmly fixed etc complete.

$$\begin{aligned}
 4 \times 4 \times 2.90\text{m} \times 0.20\text{m} &= 9.28\text{m}^2 \\
 4 \times 4 \times 3.50\text{m} \times 0.20\text{m} &= 11.20\text{m}^2 \\
 4 \times 3 \times 2.00\text{m} \times 0.20\text{m} &= 4.80\text{m}^2 \\
 2 \times 2 \times 2.00\text{m} \times 2.00\text{m} &= 16.00\text{m}^2 \\
 1 \times 2 \times 2.10\text{m} \times 2.10\text{m} &= \underline{8.82\text{m}^2} \\
 &= 50.10\text{m}^2
 \end{aligned}$$

@ Rs. 384/m² Rs. 7415.00/-

7/6.2 (ii) Providing torsteel reinforcement in R.C.C work including cutting bending, cranking and tying in position with bending wire 20 gauge, complete.

$$\begin{aligned}
 4 \times 4 \times 3.80\text{m} \times 0.89 &= 54.112\text{kg} \\
 4 \times 4 \times 3.20\text{m} \times 0.89 &= 45.568\text{kg} \\
 8 \times 4 \times 2.00\text{m} \times 0.89 &= 40.940\text{kg} \\
 4 \times 28 \times 2.30\text{m} \times 0.39 &= 159.712\text{kg} \\
 1 \times 28 \times 2.00\text{m} \times 0.39 &= 21.840\text{kg} \\
 1 \times 32 \times 2.30\text{m} \times 0.39 &= 28.704\text{kg} \\
 1 \times 36 \times 2.60\text{m} \times 0.39 &= 36.504\text{kg} \\
 1 \times 4 \times 2.10\text{m} \times 0.62 &= \underline{5.208\text{kg}} \\
 &= 391.588 \text{ kg or } 3.916 \text{ qntl}
 \end{aligned}$$

@ Rs. 5373/qntl..... Rs. 21,041.00/-

8. (a) (ii) Providing cement concrete topping in proportion 1:1:2 to the Proper level and slope including curing and trowel finished with a floating coat of neat cement.

$$1 \times 7.00\text{m} \times 3.00\text{m} = 21.00\text{m}^2$$

@ Rs. 146/ m² Rs. 3066.00/-

9/4.1(a).ii. Providing 12mm thick cement plaster including cleaning the surface and curing complete as directed.

$$\begin{aligned}
 4 \times 2 \times 2.20\text{m} \times 2.00\text{m} &= 35.20\text{m}^2 \\
 1 \times 2 \times 2.60\text{m} \times 2.60\text{m} &= 13.52\text{m}^2 \\
 4 \times 1 \times 2.00\text{m} \times 2.00\text{m} &= 16.00\text{m}^2 \\
 1 \times 1 \times 2.00\text{m} \times 2.00\text{m} &= 4.00\text{m}^2 \\
 1 \times 1 \times 2.20\text{m} \times 2.20\text{m} &= \underline{4.84\text{m}^2} \\
 &= 73.56\text{m}^2 \\
 \text{Deduction of opening of door} &= \underline{1.80\text{m}^2} \\
 &= 71.76\text{m}^2
 \end{aligned}$$

@ Rs. 107/m² Rs. 7678.00/-

10/4.11.(ii) Providing 20mm thick cement plaster skirting with cement mortar 1:3 finished with floating coat of neat cement including rounding etc.as directed complete.

$$\begin{aligned} 1 \times 4 \times 2.00\text{m} \times 2.00\text{m} &= 16.00\text{m}^2 \\ 1 \times 1 \times 2.00\text{m} \times 2.00\text{m} &= \underline{4.00\text{m}^2} \\ &20.00\text{m}^2 \end{aligned}$$

@ Rs. 206/m² Rs. 4120.00/-

11/7.15 (a) Providing and fixing 38mm thick battened and braced shutter for doors Including iron hinges,tower baths screws etc.complete etc.

$$1 \times 1.80\text{m} \times 1.00\text{m} = 1.80\text{m}^2$$

@ Rs. 555/m² Rs.999.00/-

12/7.1 (a) Providing dressed and rebated wood works for chowkat fitted in position With nails,spikes nuts,bolts etc.as required and directed complete.

$$\begin{aligned} 2 \times 2.00\text{m} \times 0.10\text{m} \times 0.10\text{m} &= 0.04\text{m}^2 \\ 1 \times 1.10\text{m} \times 0.10\text{m} \times 0.10\text{m} &= \underline{0.011\text{m}^2} \\ &0.051\text{m}^2 \end{aligned}$$

@ Rs. 17211/m³ Rs.878.00/-

13/4.57.Supplying and fitting galvanized plain sheet walling (0.63mm thick) with Galvanized screws and washers complete as directed.

$$1 \times 2 \times 1.00 = 2.00\text{m}^2$$

@ Rs. 352/m² Rs.704.00/-

14/11.22 (a) Providing and fitting 25mm dia G.I pipes including necessary sockets, bend bolts, Jarmnuts, elbows, ties etc complete as directed.

$$\text{Length} = 63.65 \text{ Rm}$$

@ Rs 145/ R/m.....

Rs 9229.00/-

Rs.84,402.00



Say. Rs.84,400.00/-

(Rupees Eighty four thousand fours hundred) only.

Submitted by

Plan for Construction OF R.C.C. Water Tank, Bathing Place & Washing Place.

At _____



NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF HEAD WATER DAM
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/4 Earth work in excavation for dam below the lowest bed level including dewatering and boiling out water in or order to keep the foundation trenches free of water and protection the sides of foundation by adequate shoring scaffolding including leveling the foundation and complete as directed.

(b) Soft or laminated rock or medium shale.

Dam:	10 m x 0.6 m x 1 m	=	6 m ³
Curtain wall:	3 m x 0.10 m x 0.25 m	=	0.075 m ³
Wing wall:	2 x 3 m x 1 m x 1 m	=	6 m ³
Total			= 12.075 m³

@ Rs. 152.00/m³ Rs. 1835.40/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone soling:

Dam:	10 m x 0.6 m x 0.1 m	=	0.6 m ³
Wing wall:	2 x 3 m x 1 m x 0.1 m	=	0.6 m ³
Apron:	2 m x 3 m x 0.1 m	=	0.6 m ³
Total			= 1.8 m³

Rs. 512.00/m³ Rs. 921.60/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Dam:	10 m x 0.6 m x 0.1 m	=	0.6 m ³
Wing wall:	2 x 3 m x 1 m x 0.1 m	=	0.6 m ³
Total			= 1.2 m³

@ Rs. 2136.00/m³ Rs. 2563.20/-

4/28 Providing stone concrete works in abutments wing walls and return in prop. 1:3:6 with hard broken stone aggregate 40mm down graded including necessary local carriage of stone aggregate and sand with in 200m and curing complete.

Dam:	10 m x 0.6 m x 0.80 m	=	4.8 m ³
	10 m x $\frac{0.4 + 0.6}{2}$ x 1.2 m	=	6 m ³
	2 x 3.5 m x 0.4 m x 0.3 m	=	0.84 m ³
Apron:	3 m x 2 m x 0.1 m	=	0.6 m ³
Curtain wall:	3 m x 0.10 m x 0.25 m	=	0.075 m ³
Total			= 12.315 m³

@ Rs. 2344.00/m³ Rs. 28,743.21/-

5/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar 1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

Wing wall: $2 \text{ m} \times 3 \text{ m} \times 1 \text{ m} \times 0.80 \text{ m} = 4.8 \text{ m}^3$
 $2 \times 3 \text{ m} \times \frac{0.6 + 1}{2} \times 1.5 \text{ m} = 7.2 \text{ m}^3$

Total = 12 m³

@ Rs. 1060.00/m³ **Rs. 12,720.00/-**

6/41(a) Providing shuttering with dress planks not less than 25 mm thick properly jointed, level and removing the same after the concrete leak proof sheet

Dam: $2 \times 10 \text{ m} \times 2.3 \text{ m} = 46 \text{ m}^2$
Deduct spillway opening: $2 \times 3 \text{ m} \times 0.3 \text{ m} = 1.8 \text{ m}^2$

Total = 44.2 m²

@ Rs. 295.00/m² **Rs. 13,039.00/-**

7/27(ii) 12mm thick cement plastering including clearing surface prop. 1:3 including carriage of sand with in 200 m complete.


Dam: $2 \times 10 \text{ m} \times 1.5 \text{ m} = 30 \text{ m}^2$
 $2 \times 10 \text{ m} \times 0.4 \text{ m} = 8 \text{ m}^2$
Deduct spillway opening: $2 \times 3 \text{ m} \times 0.3 \text{ m} = 1.8 \text{ m}^2$

Total = 36.2 m²


@ Rs. 92.00/m² **Rs. 3330.40/-**

Total = Rs. 63,152.81/-
Say = Rs. 63,000.00/-

Rupees (Sixty three thousand) only.



PLAN



C.C. DAM
 ALL DIMENSIONS IN METRE
 NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF C.C. CHANNEL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3 Earthwork in excavation to the proper grade including light dressing etc. as directed and removal of spoil upto 30 m lead and all lift.

(a) *Ordinary soil*

C.C. channel: 40 m x 0.8 m x 0.8 m = 25.60 m³

@ Rs. 26.00/m³ ----- = Rs. 665.60/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200 m complete as directed.

Stone Soling

40 m x 0.8 m x 0.1 m = 3.20 m³

@ Rs. 512.00/m³ ----- = Rs. 1638.40/-

3/28 Providing cement concrete works prop.1:3:6 including necessary carriage of stone and sand with in a distance of 200 m and curing complete (excluding shuttering)

Channel Bed	- 40 m x 0.8 m x 0.1 m	= 3.20 m ³
Side	- 2 x 40 m x 0.6 m x 0.1 m	= 4.80 m ³
	Total	= 8.00 m³

@ Rs. 2344.00/m³ ----- = Rs. 18,752.00/-

4/41a Providing shuttering with dressed planks not less than 25 mm thick properly jointed, including bottom, props to the proper level and removing the same after concrete hardened complete as directed.

- 2 x 40 m x 0.6 m = 48 m²

@ Rs. 295.00/m² ----- = Rs. 14,160.00/-

5/27 Providing 12 mm thick cement plastering including cleaning surface, curing, carriage of sand within 200 m complete.

(b) *Proportion 1:3*


Channel inside	- 3 x 40 x 0.6 m	= 72.0 m ²
	- 2 x 40 m x 0.1 m	= 8.0 m ²
	Total	= 80.0 m²

@ Rs. 92.00/m² ----- = Rs. 7360.00/-


Total = Rs. 42,576.00/-

Say = Rs. 42,000.00/-

Rupees (forty two thousand) only



PLAN



SECTION OF C.C. CHANNEL AT X - Y

C.C. CHANNEL
 ALL DIMENSIONS IN METRE
 NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF DUG-OUT FARM POND
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR
EASTERN SHILLONG CIRCLE FOR THE YEAR 2008-09)**


1/3(a) Earth work in excavation to the proper grade including light dressing, providing cambering and super elevation as directed, and removal of spoils upto 30 m lead and all lift.

(c) Loose boulders above one man size or soil mixed with boulders above one man size or soft shale.

$$\frac{(25 \text{ m} \times 25 \text{ m}) + (20 \text{ m} \times 20 \text{ m})}{2} \times 2 \text{ m} = 1025 \text{ m}^3$$

<i>@ Rs. 42.00/m³</i>	<i>Rs. 43,050.00/-</i>
	<i>Total = Rs. 43,050.00/-</i>
	<i>Say = Rs. 43,000.00/-</i>

Rupees (forty three thousand) only.



**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF PROTECTION WALL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3(a) Earth work in excavation to the proper grade including light dressing etc. as directed, complete and removal of spoils up to 30m load to all lift.

(c) Loose boulders above one man size or soil mixed with boulders above one man size:

$$12 \text{ m} \times 1.3 \text{ m} \times 1.2 \text{ m} = 18.72 \text{ m}^3$$

@ **Rs. 42.00/m³** **Rs. 786.24/-**

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone Soling

$$12 \text{ m} \times 1.3 \text{ m} \times 0.1 \text{ m} = 1.56 \text{ m}^3$$

@ **Rs. 512.00/m³** **Rs. 798.72/-**

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed: 12 m x 1.3 m x 0.1 m = 1.56 m³

@ **Rs. 2136.00/m³** **Rs. 3332.16/-**

4/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

a) with new stones

$$12 \text{ m} \times 1.3 \text{ m} \times 1.00 \text{ m} = 15.6 \text{ m}^3$$

$$12 \text{ m} \times (0.5+1.3)/2 \times 3 \text{ m} = 32.4 \text{ m}^3$$


$$\text{Total} = 48.0 \text{ m}^3$$

@ **Rs. 1060.00/m³** **Rs. 50,880.00/-**


Total = Rs. 55,797.12/-

Say = Rs. 55,000.00/-

Rupees (fifty five thousand) only.



PLAN



C/S A - A

PROTECTION WALL

ALL DIMENSIONS IN METRE

NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF PROTECTION WALL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR EASTERN SHILLONG
CIRCLE FOR THE YEAR 2008-09)**

1/3(a) Earth work in excavation to the proper grade including light dressing etc. as directed, complete and removal of spoils up to 30m load to all lift.

(c) Loose boulders above one man size or soil mixed with boulders above one man size:

$$24 \text{ m} \times 1 \text{ m} \times 0.8 \text{ m} = 19.2 \text{ m}^3$$

@ Rs. 42.00/m³ Rs. 806.40/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone Soling

$$24 \text{ m} \times 1 \text{ m} \times 0.1 \text{ m} = 2.4 \text{ m}^3$$

@ Rs. 512.00/m³ Rs. 1228.80/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed: 24 m x 1 m x 0.1 m = 2.4 m³

@ Rs. 2136.00/m³ Rs. 5126.40/-

4/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

$$24 \text{ m} \times 1 \text{ m} \times 0.6 \text{ m} = 14.4 \text{ m}^3$$

$$24 \text{ m} \times \frac{0.6 + 1}{2} \times 1 \text{ m} = 19.2 \text{ m}^3$$



$$\text{Total} = 33.6 \text{ m}^3$$

@ Rs. 1060.00/m³ Rs. 35,616.00/-

= Rs. 42,777.60/-

Say = Rs. 42,000.00/-

Rupees (forty two thousand) only.



PROTECTION WALL
ALL DIMENSIONS IN METRE
NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF PROTECTION WALL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR EASTERN SHILLONG
CIRCLE FOR THE YEAR 2008-09)**

1/3(a) Earth work in excavation to the proper grade including light dressing etc. as directed, complete and removal of spoils up to 30m load to all lift.

(c) Loose boulders above one man size or soil mixed with boulders above one man size:

$$14 \text{ m} \times 1.1 \text{ m} \times 0.8 \text{ m} = 12.32 \text{ m}^3$$

@ Rs. 42.00/m³ Rs. 517.44/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone Soling

$$14 \text{ m} \times 1.1 \text{ m} \times 0.1 \text{ m} = 1.54 \text{ m}^3$$

@ Rs. 512.00/m³ Rs. 788.48/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed: 14 m x 1.1 m x 0.1 m = 1.54 m³

@ Rs. 2136.00/m³ Rs. 3289.44/-

4/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

$$14 \text{ m} \times 1.1 \text{ m} \times 0.6 \text{ m} = 9.24 \text{ m}^3$$

$$14 \text{ m} \times \frac{0.6 + 1.1}{2} \times 1.8 \text{ m} = 21.42 \text{ m}^3$$



$$\text{Total} = 30.66 \text{ m}^3$$

@ Rs. 1060.00/m³ Rs. 32,499.60/-

= Rs. 37,094.96/-

Say = Rs. 37,000.00/-

Rupees (thirty seven thousand) only.



PROTECTION WALL

ALL DIMENSIONS IN METRE

NOT TO SCALE

**ESTIMATE FOR CONSTRUCTION OF WATER HARVESTING STRUCTURE
(AS PER P.W.D. SCHEDULE OF RATES (R&B) WORKS 2008-2009)**

1/5 Earth work in excavation for foundation for abutment and wing wall etc. including de-watering and bailing out of water and protect the sides of foundation by adequate shoring, scaffolding etc. complete.

(a) Ordinary soil etc.

Dam:	1 x 6.00 x 0.80 x 0.70	= 3.36 m ³
Wing Wall:	2 x 3.00 x 0.60 x 0.70	= 2.52 m ³
G/Wall:	2 x 2.00 x 0.60 x 0.70	= 1.68 m ³
Apron:	1 x 4.00 x 2.00 x 0.30	= 2.40 m ³
	Total	= 9.96 m³

@ Rs. 124.00/m³ **Rs. 1235.04/-**

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long including filling the interstices with spoils and carriage of stone within a distance of 200m complete.

Apron:	1 x 4.00 x 2.00 x 0.30	= 2.40 m ³
---------------	------------------------	-----------------------

@ Rs. 512.00/m³ **Rs. 1228.80/-**

3/28 Providing cement concrete works in abutment wing wall and return wall in prop.1:3:6 with hard broken stone aggregates 40mm down graded, complete as directed.

Dam:	1 x 6.00 x 0.80 x 0.10	= 0.48 m ³
	1 x 6.00 x 0.10 x 2.10	= 1.26 m ³
Wing Wall:	2 x 3.00 x 0.60 x 0.10	= 0.36 m ³
G/ Wall:	2 x 2.00 x 0.60 x 0.10	= 0.24 m ³
Apron:	1 x 4.00 x 2.00 x 0.075	= 0.60 m ³
	Total	= 2.94 m³

@ Rs. 2344.00/m³ **Rs. 6891.36/-**

4/42(a) Providing shuttering dressed planks not less than 25mm thick properly joined including battens props to the proper level and removing the same after the concrete harden as directed.

$$1 \times 6.00 \times 1.50 = 9.00 \text{ m}^2$$

@ Rs. 295.00/m² **Rs. 2655.00/-**

5/20 Providing regular coursed stones masonry in retaining wall with hammers dressed stones of heavy section with proper key stone each not less than 25cm x 25cm x 75cm long set in cement mortar 1:6 including carriage of stones within 200m and filling in trenches etc. complete.

Dam:	1 x 6.00 x 0.80 x 0.60	= 2.88 m ³
	1 x 6.00 x (0.80+0.40)/2 x 1.50	= 5.40 m ³
	2 x 1.00 x 0.50 x 0.40	= 0.40 m ³
Wing Wall:	2 x 3.00 x 0.60 x 0.60	= 2.16 m ³
	2 x 3.00 x (0.60+0.45)/2 x 1.90	= 5.98 m ³
G/Wall:	2 x 2.00 x (0.60+0.45)/2 x (1.10+1.90)/2	= 3.15 m ³
	2 x 2.00 x 0.60 x 0.60	= 1.44 m ³
	Total	= 21.41 m³

@ Rs. 1060.00/m³ Rs. 22,694.60/-

6/27(b) 12mm thick cement plastering including clearing surfaces prop 1:3 including carriage of sand within 200m complete.

Dam u/stream:	1 x 4.80 x 1.50	= 7.20 m ²
	4 x 1.00 x 0.45	= 1.80 m ²
	1 x 6.80 x 0.50	= 3.40 m ²
d/stream	1 x 4.00 x 1.40	= 5.60 m ²
	2 x 0.55 x 1.50	= 1.65 m ²
Wing Wall:	2 x 3.00 x 1.90	= 11.40 m ²
	2 x 3.00 x 0.45	= 2.70 m ²
G/Wall:	4 x (2.00+2.30)/2 x (1.00+1.80)/2	= 12.04 m ²
	2 x 2.00 x 0.45	= 1.80 m ²
Apron:	1 x 4.00 x 2.00	= 8.00 m ²
	Total	= 55.59 m²

@ Rs. 92.00/m² Rs. 5114.28/-

7/14 Cutting channel including dressing, grading and removal of spoils complete as directed.


(c) In soil mixed with boulders above one man size.

Length 49.45 m


@ Rs. 52.00/m Rs. 2571.40/-

Total = Rs. 42,390.48/-
Say = Rs. 42,000/-

Rupees (Forty two thousand) only.



PLAN



SECTION- AB

All Dimension are in Meter
Drawing not to Scale

**ESTIMATE FOR CONSTRUCTION OF WATER HARVESTING STRUCTURE
(AS PER P.W.D. SCHEDULE OF RATES (R&B) WORKS 2008-2009)**

1/5 Earth work in excavation for foundation for abutment and wing wall etc. including de-watering and bailing out of water and protect the sides of foundation by adequate shoring, scaffolding etc. complete.

(a) Ordinary soil etc.

Dam:	1 x 6.00 x 0.80 x 0.70	=	3.36 m ³
Wing Wall:	2 x 3.00 x 0.60 x 0.70	=	2.52 m ³
G/Wall:	2 x 2.00 x 0.60 x 0.70	=	1.68 m ³
Channel:	2 x 5.00 x 0.45 x 0.50	=	2.25 m ³
Apron:	1 x 4.00 x 2.00 x 0.30	=	2.40 m ³
	Total		= 12.21 m³

@ Rs. 124.00/m³ Rs. 1514.04/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long including filling the interstices with spoils and carriage of stone within a distance of 200m complete.

Apron:	1 x 4.00 x 2.00 x 0.30	=	2.40 m ³
Channel:	1 x 5.00 x 0.40 x 0.20	=	0.40 m ³
	Total		= 2.80 m³

@ Rs. 512.00/m³ Rs. 1433.60/-

3/28 Providing cement concrete works in abutment wing wall and return wall in prop.1:3:6 with hard broken stone aggregates 40mm down graded, complete as directed.

Dam:	1 x 6.00 x 0.80 x 0.10	=	0.48 m ³
	1 x 6.00 x 0.10 x 2.10	=	1.26 m ³
Wing Wall:	2 x 3.00 x 0.60 x 0.10	=	0.36 m ³
G/ Wall:	2 x 2.00 x 0.60 x 0.10	=	0.24 m ³
Channel:	2 x 5.00 x 0.45 x 0.10	=	0.45 m ³
	1 x 5.00 x 0.40 x 0.075	=	0.15 m ³
Apron:	1 x 4.00 x 2.00 x 0.075	=	0.60 m ³
	Total		= 3.54 m³

@ Rs. 2344.00/m³ Rs. 8297.76/-

4/42(a) Providing shuttering dressed planks not less than 25mm thick properly joined including battens props to the proper level and removing the same after the concrete harden as directed.

$$1 \times 6.00 \times 1.50 = 9.00 \text{ m}^2$$

@ Rs. 295.00/m² Rs. 2655.00/-

5/22 Providing regular coursed stones masonry in retaining wall with hammers dressed stones of heavy section with proper key stone each not less than 25cm x 25cm x 75cm long set in cement mortar 1:3 including carriage of stones within 200m and filling in trenches etc. complete.

Dam:	1 x 6.00 x 0.80 x 0.60	= 2.88 m ³
	1 x 6.00 x (0.80+0.40)/2 x 1.50	= 5.40 m ³
	2 x 1.00 x 0.50 x 0.40	= 0.40 m ³
Wing Wall:	2 x 3.00 x 0.60 x 0.60	= 2.16 m ³
	2 x 3.00 x (0.60+0.45)/2 x 1.90	= 5.98 m ³
G/Wall:	2 x 2.00 x (0.60+0.45)/2 x (1.10+1.90)/2	= 3.15 m ³
	2 x 2.00 x 0.60 x 0.60	= 1.44 m ³
Channel:	2 x 5.00 x 0.45 x 1.00	= 4.50 m ³
	Total	= 25.91 m³

@ Rs. 1288.00/m³ Rs. 33,372.08/-

6/27(b) 12mm thick cement plastering including clearing surfaces prop 1:3 including carriage of sand within 200m complete.


Dam u/stream:	1 x 4.80 x 1.50	= 7.20 m ²
	4 x 1.00 x 0.45	= 1.80 m ²
	1 x 6.80 x 0.50	= 3.40 m ²
d/stream	1 x 4.00 x 1.40	= 5.60 m ²
	2 x 0.55 x 1.50	= 1.65 m ²
Wing Wall:	2 x 3.00 x 1.90	= 11.40 m ²
	2 x 3.00 x 0.45	= 2.70 m ²
G/Wall:	4 x (2.00+2.30)/2 x (1.00+1.80)/2	= 12.04 m ²
	2 x 2.00 x 0.45	= 1.80 m ²
Apron:	1 x 4.00 x 2.00	= 8.00 m ²
Channel:	2 x 5.00 x 1.00	= 10.00 m ²
	1 x 5.00 x 0.40	= 2.00 m ²
	Total	= 67.59 m²

@ Rs. 92.00/m² Rs. 6218.28/-


Total = Rs. 53,490.76/-

Say = Rs. 53,000/-

Rupees (Fifty three thousand) only.



PLAN



SECTION- AB

All Dimension are in Meter
Drawing not to Scale

**ESTIMATE FOR CONSTRUCTION OF WATER HARVESTING STRUCTURE
(AS PER P.W.D. SCHEDULE OF RATES (R&B) WORKS 2008-2009)**

1/5 Earth work in excavation for foundation for abutment and wing wall etc. including de-watering and bailing out of water and protect the sides of foundation by adequate shoring, scaffolding etc. complete.

(a) Ordinary soil etc.

Dam:	1 x 7.00 x 0.80 x 0.70	=	3.92 m ³
Wing Wall:	2 x 3.00 x 0.60 x 0.70	=	2.52 m ³
G/Wall:	2 x 2.00 x 0.60 x 0.70	=	1.68 m ³
Channel:	2 x 5.00 x 0.45 x 0.50	=	2.25 m ³
Apron:	1 x 5.00 x 2.00 x 0.30	=	3.00 m ³
	Total		= 13.37 m³

@ Rs. 124.00/m³ Rs. 1657.88/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long including filling the interstices with spoils and carriage of stone within a distance of 200m complete.

Apron:	1 x 5.00 x 2.00 x 0.30	=	3.00 m ³
Channel:	1 x 5.00 x 0.40 x 0.25	=	0.50 m ³
	Total		= 3.50 m³

@ Rs. 512.00/m³ Rs. 1792.00/-

3/28 Providing cement concrete works in abutment wing wall and return wall in prop.1:3:6 with hard broken stone aggregates 40mm down graded, complete as directed.

Dam:	1 x 7.00 x 0.80 x 0.10	=	0.56 m ³
	1 x 7.00 x 0.10 x 2.10	=	1.47 m ³
Wing Wall:	2 x 3.00 x 0.60 x 0.10	=	0.36 m ³
G/ Wall:	2 x 2.00 x 0.60 x 0.10	=	0.24 m ³
Channel:	2 x 5.00 x 0.45 x 0.10	=	0.45 m ³
	1 x 5.00 x 0.40 x 0.10	=	0.20 m ³
Apron:	1 x 5.00 x 2.00 x 0.10	=	1.00 m ³
	Total		= 4.28 m³

@ Rs. 2344.00/m³ Rs. 10,032.32/-

4/42(a) Providing shuttering dressed planks not less than 25mm thick properly joined including battens props to the proper level and removing the same after the concrete harden as directed.

$$1 \times 7.00 \times 1.50 = 10.50 \text{ m}^2$$

@ Rs. 295.00/m² Rs. 3097.50/-

5/22 Providing regular coursed stones masonry in retaining wall with hammers dressed stones of heavy section with proper key stone each not less than 25cm x 25cm x 75cm long set in cement mortar 1:3 including carriage of stones within 200m and filling in trenches etc. complete.

Dam:	1 x 7.00 x 0.80 x 0.60	= 3.36 m ³
	1 x 7.00 x (0.80+0.40)/2 x 1.50	= 6.30 m ³
	2 x 1.00 x 0.50 x 0.40	= 0.40 m ³
Wing Wall:	2 x 3.00 x 0.60 x 0.60	= 2.16 m ³
	2 x 3.00 x (0.60+0.45)/2 x 1.90	= 5.98 m ³
G/Wall:	2 x 2.00 x (0.60+0.45)/2 x (1.10+1.90)/2	= 3.15 m ³
	2 x 2.00 x 0.60 x 0.60	= 1.44 m ³
Channel:	2 x 5.00 x 0.45 x 1.00	= 4.50 m ³
	Total	= 27.29 m³

@ Rs. 1288.00/m³ Rs. 35,149.52/-

6/27(b) 12mm thick cement plastering including clearing surfaces prop 1:3 including carriage of sand within 200m complete.


Dam u/stream:	1 x 5.80 x 1.50	= 8.70 m ²
	4 x 1.00 x 0.45	= 1.80 m ²
	1 x 7.80 x 0.50	= 3.90 m ²
d/stream	1 x 5.00 x 1.40	= 7.00 m ²
	2 x 0.55 x 1.50	= 1.65 m ²
Wing Wall:	2 x 3.00 x 1.90	= 11.40 m ²
	2 x 3.00 x 0.45	= 2.70 m ²
G/Wall:	4 x (2.00+2.30)/2 x (1.00+1.80)/2	= 12.04 m ²
	2 x 2.00 x 0.45	= 1.80 m ²
Apron:	1 x 5.00 x 2.00	= 10.00 m ²
Channel:	2 x 5.00 x 1.00	= 10.00 m ²
	1 x 5.00 x 0.40	= 2.00 m ²
	Total	= 72.99 m²

@ Rs. 92.00/m² Rs. 6715.08/-


Total = Rs. 58,444.30/-

Say = Rs. 58,000/-

Rupees (Fifty eight thousand) only.



PLAN



SECTION- AB

All Dimension are in Meter
Drawing not to Scale

ESTIMATE FOR CONSTRUCTION OF CONSERVATION POND

(The rate based as per P.W.D. Schedule of rates for Roads, Bridges and E & D works 2008 – 2009).

N.B.O- Community

- 1/3 (d) Earthwork in excavation to the proper grade including light dressing, providing cambering and superlative as directed and removal of spoils up to 30m lead and all lift.
Soft or laminated rock or medium shale.

$$(150.00 \times 31.00) + 4 (148.80 \times 29.80) + (147.6.00 \times 28.60) \times \underline{1.20}$$

$$= 5322\text{m}^3 \quad @ \text{Rs. } 63.00/\text{m}^3 \quad \text{Rs. } 3,35,286.00$$

6

- 2/3 (i) Extra in excavation in through cutting over 150cm height at the lowest point.

$$\text{Item No. } 1/3 \text{ (d)} = 5322\text{m}^3$$

$$@ \text{Rs. } 13.00/\text{m}^3 \quad \text{Rs. } 69,186.00$$

- 3/14 (ii) Cutting roadside drain including dressing, grading and removal of spoils up to 15.0m complete as directed.
In ordinary soil, comprising of black cotton soil, green vegetation soil, red soil, loamy soil, clay, soft shale and loose moorum etc.



$$1 \times 271.5 = 271.5 \text{ Rm}$$

$$@ \text{Rs. } 29.00/\text{m}^3 \quad \text{Rs. } 7873.50$$


Total Rs4,12,345.50/-

Say Rs4,12,350.00

(Rupees three lakh twenty five thousand five hundred and seventy) only



CROSS SECTION AT C - D



PLAN

CROSS SECTION AT A - B

Drawings FOR CONSTRUCTION OF SUB-OUT-POPE	
NOT TO SCALE	As described on the drawing

**ESTIMATE FOR CONSTRUCTION OF WATER HARVESTING STRUCTURE WITH
WING WALL TYPE 'C' UNDER IWMP & MNREGA (CONVERGENCE OF SCHEMES)**
86

**(The Rate based from PWD Schedule of Rates for Roads, Bridges and E&D Works 2008 –
2009)**

- 1/4 Earthwork in excavation for foundation of bridges and culvert upto the founding level including making of coffer dam, dewatering and bailing out and diverting of water, in order to keep the foundation trenches free of water and protecting the sides of foundation by adequate shoring, scaffolding, and including leveling the foundation longitudinally and transversely as directed.
 Dam $1 \times 28.00 \times 1.50 \times 0.90 = 37.80 \text{ m}^3$
 @ Rs. 152.00/m³ Rs. 5,745.60
- 2/6 Earthwork in excavation for foundation of Hume Pipe culvert, slab drain, retaining wall, face wall up to the desired founding level, including dewatering and bailing out of water in order to keep the foundation dry, protecting the sides of foundation by adequate shoring scaffolding. The foundation is leveled both longitudinally and transversely as directed.
 W/Wall $2 \times 3.50 \times 0.90 \times 0.80 = 5.04 \text{ m}^3$
 Apron $1 \times 14.60 \times 0.30 \times 0.20 = 0.88 \text{ m}^3$
 $= 5.92 \text{ m}^3$
 @ Rs. 93.00/m³ Rs. 550.56
- 3/26 Providing cement concrete work in proportion 1:4:8 with hard broken aggregates 40mm down graded including necessary carriage of stone and sand within a distance 200mm and curing complete.
 Dam $1 \times 28.00 \times 1.50 \times 0.10 = 4.20 \text{ m}^3$
 W/Wall $2 \times 3.50 \times 0.90 \times 0.10 = 0.63 \text{ m}^3$
 $= 4.83 \text{ m}^3$ @ Rs. 2136.00/m³ Rs.
 10,316.88
- 4/42 (b) Supplying fitting and fixing including bending, cranking and placing in position as per approved designed drawing, including supplying of tying wire 20 gauge complete as directed.
 $2 \times 61 \times 3.35 \times 0.89 = 363.74 \text{ Kgs}$
 $1 \times 67 \times 3.05 \times 0.89 = 181.87 \text{ Kgs}$
 $1 \times 20 \times 15.20 \times 0.62 = 188.48 \text{ Kgs}$
 $1 \times 20 \times 13.40 \times 0.62 = 166.16 \text{ Kgs}$
 $2 \times 3 \times 9.00 \times 0.62 = 33.48 \text{ Kgs}$
 Extra $2 \times 8 \times 3.05 \times 0.62 = 30.26 \text{ Kgs}$
 $2 \times 12 \times 2.85 \times 0.62 = 42.41 \text{ Kgs}$
 $= 1006.40 \text{ Kgs}$
 or 10.064 Qlt.

@ Rs. 5174.00/Qty. Rs. 52,071.13

5/41 Providing shuttering with dressed planks not less than 25mm thick properly joined including battens, props to the proper level and removing of same after the concrete hardened complete as directed.

Dam	1 x 28.00 x 2.70 =	75.60 m ²
F/Board	2 x 9.00 x 0.40 =	7.20 m ²
G/Wall	4 x 4.42 x 0.50 =	8.84 m ²
	2 x 0.50 x 0.30 =	<u>0.30 m²</u>
		= 91.94 m ²

@ Rs. 295.00/m² Rs. 27,122.30

6/29 Providing cement concrete work in proportion 1:2:4 corresponding to M150 stone aggregates 20mm down graded including curing and necessary carriage of stone and sand within a distance of 200m complete as directed.

Dam	1 x 28.00 x 1.50 x 0.10 =	4.20 m ³
	1 x 28.00 x 2.70 x 0.30 =	22.68 m ³
F/Board	2 x 9.00 x 0.40 x 0.30 =	2.16 m ³
G/Wall	2 x 4.42 x 0.50 x 0.30 =	<u>1.33 m³</u>
		= 30.37 m ³

@ Rs. 2880.00/m³ Rs. 87,465.60

7/20 Providing regular stone masonry work in returning walls, breast walls and wing walls with hammer dressed or blunt chisel dressed stones of heavy section (size not less than 25cm x 25cm x 30cm), with proper key stones each not less than 25cm x 25cm x 75cm, in cement mortar 1:6 including carriage of stone within 200m and filling in trenches and providing weep holes at 1.2 to 1.5m apart (staggered), complete as directed.

Dam	1 x 28.00 x 1.00 x 0.70 =	19.60 m ³
	1 x 28.00 x $\frac{0.30 + 1.00}{2}$ x 2.00 =	36.40 m ³
F/Board	2 x 9.00 x 0.30 x 0.40 =	2.16 m ³
W/Wall	2 x 3.50 x 0.90 x 0.70 =	4.41 m ³
	2 x 3.50 x $\frac{0.50 + 0.90}{2}$ x 2.40 =	11.76 m ³
Apron	1 x 14.60 x 0.30 x 0.45 =	<u>1.97 m³</u>
		= 76.30 m ³

@ Rs. 1060.00/m³ Rs. 80,878.00

8/25 Providing boulders or stone filling with unsized stone of one man size of 60 cm with behind the abutments, wing walls, retaining walls, etc. within 200m complete.

Apron - 1 x 10.00 x 2.00 x 0.25 = 5.00 m³

@ Rs. 322.00/m³ Rs. 1,610.00

9/27

Providing 12mm thick cement plastering including cleaning surface, curing, carriage of sand within 200m complete.

Dam 1 x 28.00 x 2.00 = 56.00 m²

1 x 28.00 x 2.12 = 59.36 m²

1 x 28.00 x 0.60 = 16.80 m²

F/Board 4 x 9.00 x 0.40 = 14.40 m²

2 x 0.60 x 0.40 = 0.48 m²

G/Wall 4 x 4.42 x 1.30 = 22.98 m²

2 x 0.50 x 0.30 = 0.30 m²

Apron 1 x 10.60 x 2.30 = 24.38 m²

1 x 15.20 x 0.20 = 3.04 m²

W/Wall 2 x 3.50 x 2.90 = 20.30 m²

= 218.04 m²

@ Rs. 92.00/m²

Rs. 20,059.68

10/14

Cutting roadside drain including dressing, grading and removal of spoils up to 15.00 m completed as directed

31.50 x 2 = 63.00 Rm


@ Rs. 29.00/Rm

Rs. 1,827.00



Total Rs. 2,87,646.75

Say Rs. 2,87,650.00

(Rupees Two Lakhs Eighty Seven Thousand Six Hundred Fifty) only.



PLAN



CHECKED: _____
 DATE: _____
 PROJECT: _____
 SCALE: _____

**ESTIMATE FOR CONSTRUCTION OF BETTLENUT PROCESSING UNIT
OF SHRI/SMTI. OF
WITH A LOCATION AT OF (IWMP) SCHEME
UNDER SOIL AND WATER CONSERVATION DIVISION: NONGPOH.**

(Estimate has been framed as per the P.W.D schedule of Rate for Building for the year 2007-08)

Item no.1:1 Earthwork in excavation of foundation upto desire founding level and removal of spoils upto 30 m lead and a 11 ft.
(c: loose boulder)

	1 x	2.00	x	5.00	x	1.50	=	15.00		m3	
Foundation	2 x	0.30	x	0.50	x	2.00	=	0.60		m3	
	2 x	0.30	x	0.50	x	5.00	=	1.50		m3	
R/wall	1 x	0.60	x	0.78	x	9.85	=	4.61		m3	
							T =	17.10		m3	
@ Rs.		84.00 per m3						=Rs.		1436.40	

Item no.2:3.8 Providing course stone masonry in plinth. Complete as directed

	2 x	0.30	x	0.60	x	2.00	=	0.72		m3	
	2 x	0.30	x	0.60	x	5.00	=	1.80		m3	
R/wall	1 x	0.20	x	0.78	x	9.85	=	0.77		m3	
				<u>2</u>							
	1x1.50	x	<u>0.40</u>	+	<u>0.78</u>	x	9.85	=	8.72	m3	
			<u>2</u>					T =	12.01	m3	
@ Rs		1927.00 per m3						=Rs.		23134.69	

Item no.3:4.5 Providing 100mm stone soling in floor or plinth above the ground complete as directed

	1	x	5.00	x	2.00	=	10.00		m2		
@ Rs		108.00 per m2						=Rs.		1080.00	

Item no.4:4.7 Providing cement concrete floor 65mm thick in proportion 1:3:6 (1 cement, 3 sand and 6 stone aggregates) to the proper level and slopes including ramming and curing complete


	1	x	5.00	x	2.00	=	10.00		m2		
@ Rs		187.00 per m2						=Rs.		1870.00	

Item no.5:3.9 Providing 1st class brick work in required thickness. complete as directed
(a,ii)

	2 x	2.00	x	0.20	x	1.50	=	1.20		m3	
	2 x	5.00	x	0.20	x	1.50	=	3.00		m3	
							T =	4.20		m3	
@ Rs		3072.00 per m2						=Rs.		12902.4	

Item no.6:4.1 Providing 12 mm thick cement plastering. complete as directed.
INSIDE

	2	x	2.00	x	1.50	=	6.00		m2
	2	x	5.00	x	1.50	=	15.00		m2



DRAWING NOT TO SCALE

PLAN

NB: All dimensions are in millimeter except mentioned

SUBMITTED:

Estimate for construction of C.C. Channel of IWMP Scheme 2011-12 under Umsew Watershed IWMP VII based as per Meghalaya PWD of rates for roads & bridges 2008-2009:

Name of Beneficiary: _____

Location_____

1/3 (a) Earthwork in excavation for proper grade including light Dressing and removal of spoils up to 30 m level and all Lift as directed. (d) soft or laminated rock or medium shale

$$\frac{173.50 \times 1.10 + 0.80 \times 0.70}{2} = 115.38 \text{ m}^3$$

@ Rs 42/- m³..... 4845.96

2/26 Providing cement concrete in abutment, wing wall and Retaining in proportion 1;3:6 with hard broken stone Aggregates 40mm down graded including necessary Local carriage of stone aggregates, sand within 200m And complete as directed.

$$173.50 \times 0.80 \times 0.10 = 13.88 \text{ m}^3$$

$$2 \times 173.50 \times 0.60 \times 0.10 = 20.82 \text{ m}^3$$

$$= 34.70 \text{ m}^3$$

@ Rs 2880/- m³..... 99936.00

3/39 Providing 12mm thick cement plastering in Pro. 1:3 including carriage of sand within 200m complete

$$1 \times 173.50 \times 0.60 = 104.10 \text{ m}^2$$

$$2 \times 173.50 \times 0.60 = 208.20 \text{ m}^2$$

$$2 \times 173.50 \times 0.10 = 34.70 \text{ m}^2$$

$$= 347.00 \text{ m}^2$$

@ Rs 92/- m²..... 31924.00

4/38 providing shuttering with dressed planks not less Than 25mm thick properly joined including battons Props. To the proper level and removing the same After the concrete hardens as directed.

$$2 \times 173.50 \times 0.60 = 208.20 \text{ m}^2$$

@ Rs 295 /- m² 61419.00

Total 198124.00

Say 198000.00

(Rupees One lakh ninety Eight Thousand) Only

Submitted:

Estimate for construction of C.C. Channel of IWMP Scheme 2011-12 under Umsew Watershed IWMP VII, based as per Meghalaya PWD of rates for roads & bridges 2008-2009:

Name of Beneficiary: _____

Location _____

1/	Site preparation	L/s Basis		200.00
2/3 (a)	Earthwork in excavation for proper grade including light Dressing and removal of spoils up to 30 m level and all Lift as directed. (D) soft or laminated rock or medium shale			
	$203.00 \times \frac{1.10 + 0.80}{2} \times 0.70$	= 134.99 m ³		
		@ Rs 42/- m ³		5669.58
3/26	Providing cement concrete in abutment, wing wall and Retaining in proportion 1:3:6 with hard broken stone Aggregates 40mm down graded including necessary Local carriage of stone aggregates, sand within 200m And complete as directed.			
	$203.00 \times 0.80 \times 0.10$	=16.24 m ³		
	$2 \times 203.00 \times 0.60 \times 0.10$	=24.36 m ³		
		=40.60 m ³		
		@ Rs 2880/- m ³		116929.00
4/39	Providing 12mm thick cement plastering in Pro. 1:3 including carriage of sand within 200m complete			
	$1 \times 203.00 \times 0.60$	=121.80 m ²		
	$2 \times 203.00 \times 0.60$	=243.60m ²		
	$2 \times 203.00 \times 0.10$	= 40.60 m ²		
		=406.00 m ²		
		@ Rs 92/- m ²		37352.00
5/38	providing shuttering with dressed planks not less Than 25mm thick properly joined including battons Props. To the proper level and removing the same After the concrete hardens as directed.			
	$2 \times 203.00 \times 0.60$	= 243.60 m ²		
		@ Rs 295 /- m ²		<u>71862.00</u>
		Total Rs		232011.58
		Say, Rs		2,32,000.00

(Rupees two lakh thirty two Thousand) Only

Submitted:

**ESTIMATE FOR CONSTRUCTION OF C. C. HEAD WATER DAM AT NONGWAHMAWLEIN
& PAHAMRYNGKANG UNDER UMSEW WATERSHED IWMP VII 2011-2012: Based as per
PWD Schedule of Rates for Road & bridges under
Eastern Shillong circle PWD (Road) for the year of 2008-2009:**

N.B.O : **Location:**

- 1/5. Earthwork in excavation for Dam, Wing walls below the Lower bed level including dewatering and boiling out Water in order to keep the foundation dry and protection Of sides of foundation by adequate shoring scaffolding Complete as directed:
(b) Soft or laminated rock or medium shale.
Dam: $12.00 \times 0.70 \times 0.50 = 4.20 \text{ m}^3$
Wing wall: $2 \times 2.00 \times 0.70 \times 0.50 = \underline{1.40 \text{ m}^3}$
 $= 5.60 \text{ m}^3$
@ Rs 121.00/-m³ Rs 677..60
- 2/3. (a) Earthwork in excavation to the proper grade including Light dressing etc. complete and removed of spoils up to 30 m lead and all lift.
(d) Soft or laminated rock or medium shale.
C.C. Lead Channel $1 \times 20.00 \times 0.80 \times 0.70 = 11.20 \text{ m}^3$
@ Rs 63.00 /-m³ Rs 705..60
- 3/26. Providing C.C. works in proportion 1:4:8 with hard broken Stone aggregates of 40 mm and downgraded including Carriage of stone and sand within a distance of 200 m and Curing complete.
Dam; $12.00 \times 0.70 \times 0.10 = 0.84 \text{ m}^3$
Wing wall: $2 \times 2.00 \times 0.70 \times 0.10 = \underline{0.28 \text{ m}^3}$
 $= 1.12 \text{ m}^3$
@ Rs 2136.00/-m³ Rs 2392.32
- 4/28. Providing C.C. work in proportion 1:3:6 with hard broken Stone aggregates including necessary carriage of stone And sand within 200 m and curing complete as directed.
Dam: $12.00 \times 0.25 \times 0.70 = 2.10 \text{ m}^3$
 $12.00 \times \frac{0.70 + 0.40}{2} \times 1.00 = 6.60 \text{ m}^3$
C.C.Channel $8.00 \times 0.40 \times 0.30 = 0.96 \text{ m}^3$
 $30.00 \times 0.80 \times 0.10 = 1.60 \text{ m}^3$
 $2 \times 30.00 \times 0.60 \times 0.10 = \underline{2.40 \text{ m}^3}$
 $= 13.66 \text{ m}^3$
@ Rs 2344/- m³ Rs 32019.04

5/24.	Providing stone soling with hard broken stone aggregates Including filling the interstices and carriage of stones within 200 m complete as directed.		
	Dam:	12.00 x 0.70 x 0.15	= 1.26 m ³
	Wing wall	2 x 2.00 x 0.70 x 0.15	= <u>0.42 m³</u>
			= 1.68 m ³
		@ Rs 512/-m ³	Rs 860.16
6/20.	Providing regular stone masonry in wing walls with hammer Dressed or blunt chisel dressed of heavy section not less than 25 cm x 25 cm x 30 cm with proper key stone each not less Than 25 cm x 25 cm x 75 cm long set in cement mortar 1:6 Complete as directed.		
	(a) With new stones		
	Wing wall	2 x 2.00 x 0.25 x 0.70	= 0.70 m ³
		2 x 2.00 x <u>0.70 + 0.50</u> x 1.30	= <u>3.12 m³</u>
		2	= 3.82 m ³
		@ Rs 1060 /-m ³	Rs 4049.20
7/41.	Providing shuttering with dressed plank not less than 25 mm Thick properly joined including batten etc. to the proper level And removing of the same after the concrete hardened complete As directed.		
	Dam:	2 x 12.00 x 1.30	= 31.20 m ²
	C.C. Lead Channel:	2 x 20.00 x 0.60	= 24.00 m ²
	Deduction spillway	2 x 4.00 x 0.30 (-)	= <u>2.40 m²</u>
			= 52.80 m ²
		@ Rs 295/- m ²	Rs 15576.00
8/27.	Providing 12 mm thick cement plastering in proportion 1:4 Including clearing the surface and carriage of sand within 200 m complete as directed.		
	Dam:	2 x 12.00 x 1.00	= 24.00 m ²
	Front & B/sides	2 x 2 x 4.00 x 0.30	= 4.80 m ²
	Top	2 x 4.00 x 0.30	= 2.40 m ²
	Spillway	2 x 0.30 x 0.30	= 0.18 m ²
		1 x 4.00 x 0.40	= 1.60 m ²
	C.C lead channel	2 x 20.00 x 0.60	= 24.00 m ²
		1 x 20.00 x 0.60	= <u>12.00 m²</u>
			= 68.98 m ²
		@ Rs 92.00/- m ²	Rs 6346.16
9/14	(i) cutting irrigation canal 60 cm wide and 60 cm deep including Dressing, grading and removal of spoils up to 15 cm complete.		
	Length		= 45.00 m
		@ Rs 52.00/- Rm	Rs 2340.00
		Total	Rs 64966.28
		Say,	Rs 64960.00

(Rupees Sixty Four Thousand Nine hundred Sixty) Only

**ESTIMATE FOR CONSTRUCTION OF C. C. HEAD WATER DAM
AT NONGWAHMAWLEIN & PAHAMRYNGKANG UNDER UMSEW
WATERSHED IWMP VII 2011-2012:**

**Based as per PWD Schedule of Rates for Road & bridges under
Eastern Shillong circle PWD (Road) for the year of 2008-2009:**

N.B.O :

Location:

- 1/5. Earthwork in excavation for Dam, Wing walls below the Lower bed level including dewatering and boiling out Water in order to keep the foundation dry and protection Of sides of foundation by adequate shoring scaffolding Complete as directed:
(b) Soft or laminated rock or medium shale.
Dam: $20.00 \times 0.70 \times 0.50 = 7.00 \text{ m}^3$
Wing wall: $2 \times 4.00 \times 0.70 \times 0.50 = \underline{2.80 \text{ m}^3}$
 $= 9.80 \text{ m}^3$
@ Rs 121.00/-m³..... Rs 1185.80
- 2/3. (a) Earthwork in excavation to the proper grade including Light dressing etc. complete and removed of spoils up to 30 m lead and all lift.
(d) Soft or laminated rock or medium shale.
C.C. Lead Channel $1 \times 3.00 \times 0.80 \times 0.70 = 1.63$
@ Rs 63.00 /-m³..... Rs 102.69
- 3/26. Providing C.C. works in proportion 1:4:8 with hard broken Stone aggregates of 40 mm and downgraded including Carriage of stone and sand within a distance of 200 m and Curing complete.
Dam; $20.00 \times 0.70 \times 0.10 = 1.40 \text{ m}^3$
Wing wall: $2 \times 4.00 \times 0.70 \times 0.10 = \underline{0.56 \text{ m}^3}$
 $= 1.96 \text{ m}^3$
@ Rs 2136.00/-m³ Rs 4186.56
- 4/28. Providing C.C. work in proportion 1:3:6 with hard broken Stone aggregates including necessary carriage of stone And sand within 200 m and curing complete as directed.
Dam: $20.00 \times 0.25 \times 0.70 = 3.50 \text{ m}^3$
 $20.00 \times \frac{0.70 + 0.40}{2} \times 1.00 = 11.00 \text{ m}^3$
C.C.Channel $13.00 \times 0.40 \times 0.30 = 1.56 \text{ m}^3$
 $30.00 \times 0.80 \times 0.10 = 1.60 \text{ m}^3$
 $2 \times 30.00 \times 0.60 \times 0.10 = \underline{2.40 \text{ m}^3}$
 $= 16.66 \text{ m}^3$
@ Rs 2344/- m³ Rs 39051.04

5/24. Providing stone soling with hard broken stone aggregates
Including filling the interstices and carriage of stones within
200 m complete as directed.

Dam:	20.00 x 0.70 x 0.15	= 2.10 m ³	
Wing wall	2 x 4.00 x 0.70 x 0.15	<u>= 0.84 m³</u>	
		= 2.94 m ³	
	@ Rs 512/-m ³		Rs 1505.28

6/20. Providing regular stone masonry in wing walls with hammer
Dressed or blunt chisel dressed of heavy section not less than
25 cm x 25 cm x 30 cm with proper key stone each not less
Than 25 cm x 25 cm x 75 cm long set in cement mortar 1:6
Complete as directed.

(a) With new stones

Wing wall	2 x 4.00 x 0.25 x 0.70	= 1.40 m ³	
	2 x 4.00 x <u>0.70 + 0.50</u> x 1.30	= <u>6.24 m³</u>	
	2	= 7.64 m ³	
	@ Rs 1060 /-m ³		Rs 8098.40

7/41. Providing shuttering with dressed plank not less than 25 mm
Thick properly joined including batten etc. to the proper level
And removing of the same after the concrete hardened complete
As directed.

Dam:	2 x 20.00 x 1.30	= 52.00 m ²	
C.C. Lead Channel:	2 x 3.00 x 0.60	= 3.60 m ²	
Deduction spillway	2 x 7.00 x 0.30 (-)	<u>= 4.20 m²</u>	
		= 51.40 m ²	
	@ Rs 295/- m ²		Rs
15163.00			

8/27. Providing 12 mm thick cement plastering in proportion 1:4
Including clearing the surface and carriage of sand within
200 m complete as directed.

Dam:	2 x 20.00 x 1.00	= 40.00 m ²	
Front & B/sides	2 x 2 x 6.50 x 0.30	= 7.80 m ²	
Top	2 x 6.50 x 0.40	= 5.20 m ²	
Spillway	2 x 0.30 x 0.30	= 0.18 m ²	
	1 x 7.00 x 0.40	= 2.80 m ²	
C.C lead channel	2 x 3.00 x 0.60	= 3.60 m ²	
	1 x 3.00 x 0.60	= <u>1.80 m²</u>	
		= 61.38 m ²	
	@ Rs 92.00/- m ²		Rs 5646.96

9/14 (i) cutting irrigation canal 60 cm wide and 60 cm deep including
Dressing, grading and removal of spoils up to 15 cm complete.

Length	= 60.00 m	
@ Rs 44.00/- Rm		Rs 2640.00

Total	Rs 76766.61
Say,	Rs 76770.00
(Rupees Seventy Six Thousand seven hundred Seventy) Only	

**ESTIMATE FOR CONSTRUCTION OF C. C. HEAD WATER DAM
AT NONGWAHMAWLEIN & PAHAMRYNGKANG UNDER UMSEW
WATERSHED IWMP VII 2011-2012:**

**Based as per PWD Schedule of Rates for Road & bridges under
Eastern Shillong circle PWD (Road) for the year of 2008-2009:**

N.B.O :

Location:

- 1/5. Earthwork in excavation for Dam, Wing walls below the Lower bed level including dewatering and boiling out Water in order to keep the foundation dry and protection Of sides of foundation by adequate shoring scaffolding Complete as directed:
(b) Soft or laminated rock or medium shale.
Dam: $21.00 \times 0.70 \times 0.50 = 7.35 \text{ m}^3$
Wing wall: $2 \times 3.00 \times 0.70 \times 0.50 = \underline{2.10 \text{ m}^3}$
 $= 9.45 \text{ m}^3$
@ Rs 121.00/-m³..... Rs 1143.45
- 2/3. (a) Earthwork in excavation to the proper grade including Light dressing etc. complete and removed of spoils up to 30 m lead and all lift.
(d) Soft or laminated rock or medium shale.
C.C. Lead Channel $1 \times 3.00 \times 0.80 \times 0.70 = 1.63$
@ Rs 63.00 /-m³..... Rs 102.69
- 3/26. Providing C.C. works in proportion 1:4:8 with hard broken Stone aggregates of 40 mm and downgraded including Carriage of stone and sand within a distance of 200 m and Curing complete.
Dam; $21.00 \times 0.70 \times 0.10 = 1.47 \text{ m}^3$
Wing wall: $2 \times 3.00 \times 0.70 \times 0.10 = \underline{0.42 \text{ m}^3}$
 $= 1.89 \text{ m}^3$
@ Rs 2136.00/-m³ Rs 4037.04
- 4/28. Providing C.C. work in proportion 1:3:6 with hard broken Stone aggregates including necessary carriage of stone And sand within 200 m and curing complete as directed.
Dam: $21.00 \times 0.25 \times 0.70 = 3.68 \text{ m}^3$
 $21.00 \times \frac{0.70 + 0.40}{2} \times 1.00 = 11.55 \text{ m}^3$
C.C.Channel $14.00 \times 0.40 \times 0.30 = 1.68 \text{ m}^3$
 $1 \times 3.00 \times 0.80 \times 0.10 = 0.24 \text{ m}^3$
 $2 \times 3.00 \times 0.60 \times 0.10 = \underline{0.36 \text{ m}^3}$
 $= 17.51 \text{ m}^3$
@ Rs 2344/- m³ Rs 41043.44

5/24.	Providing stone soling with hard broken stone aggregates Including filling the interstices and carriage of stones within 200 m complete as directed.		
	Dam:	21.00 x 0.70 x 0.15	= 2.20 m ³
	Wing wall	2 x 3.00 x 0.70 x 0.15	= <u>0.63 m³</u>
			= 2.83 m ³
		@ Rs 512/-m ³	Rs 1448.96
6/20.	Providing regular stone masonry in wing walls with hammer Dressed or blunt chisel dressed of heavy section not less than 25 cm x 25 cm x 30 cm with proper key stone each not less Than 25 cm x 25 cm x 75 cm long set in cement mortar 1:6 Complete as directed.		
	(a) With new stones		
	Wing wall	2 x 3.00 x 0.25 x 0.70	= 1.05 m ³
		2 x 3.00 x <u>0.70 + 0.50</u> x 1.30	= <u>4.68 m³</u>
		2	= 5.73 m ³
		@ Rs 1060 /-m ³	Rs 6073.80
7/41.	Providing shuttering with dressed plank not less than 25 mm Thick properly joined including batten etc. to the proper level And removing of the same after the concrete hardened complete As directed.		
	Dam:	2 x 21.00 x 1.30	= 54.60 m ²
	C.C. Lead Channel:	2 x 3.00 x 0.60	= 3.60 m ²
	Deduction spillway	2 x 7.00 x 0.30 (-)	= <u>4.20 m²</u>
			= 50.40 m ²
		@ Rs 295/- m ²	Rs
14868.00			
8/27.	Providing 12 mm thick cement plastering in proportion 1:4 Including clearing the surface and carriage of sand within 200 m complete as directed.		
	Dam:	2 x 21.00 x 1.00	= 42.00 m ²
	Front&B/sides	2 x 2 x 7.00 x 0.30	= 8.40 m ²
	Top	2 x 7.00 x 0.40	= 5.60m ²
	Spillway	2 x 0.30 x 0.30	= 0.18 m ²
		1 x 7.00 x 0.40	= 2.80 m ²
	C.C lead channel	2 x 3.00 x 0.60	= 3.60 m ²
		1 x 3.00 x 0.60	= <u>1.80 m²</u>
			= 62.78 m ²
		@ Rs 92.00/- m ²	Rs 5775.76
9/14	(i) cutting irrigation canal 60 cm wide and 60 cm deep including Dressing, grading and removal of spoils up to 15 cm complete.		
	Length		=34.00 m
		@ Rs 38.00/- Rm	<u>Rs 1292.00</u>
		Total	Rs 75785.14
			Say, Rs 75780.00

(Rupees Seventy five Thousand seven hundred eighty) Only

5/24.	Providing stone soling with hard broken stone aggregates Including filling the interstices and carriage of stones within 200 m complete as directed.		
	Dam:	19.00 x 0.70 x 0.15	= 1.99 m ³
	Wing wall	2 x 2.00 x 0.70 x 0.15	= <u>0.42 m³</u>
			= 2.41 m ³
		@ Rs 512/-m ³	Rs 1233.92
6/20.	Providing regular stone masonry in wing walls with hammer Dressed or blunt chisel dressed of heavy section not less than 25 cm x 25 cm x 30 cm with proper key stone each not less Than 25 cm x 25 cm x 75 cm long set in cement mortar 1:6 Complete as directed.		
	(a) With new stones		
	Wing wall	2 x 2.00 x 0.25 x 0.70	= 0.70 m ³
		2 x 2.00 x <u>0.70 + 0.50</u> x 1.30	= <u>3.12 m³</u>
		2	= 3.82 m ³
		@ Rs 1060 /-m ³	Rs 4049.20
7/41.	Providing shuttering with dressed plank not less than 25 mm Thick properly joined including batten etc. to the proper level And removing of the same after the concrete hardened complete As directed.		
	Dam:	2 x 19.00 x 1.30	= 49.40 m ²
	C.C. Lead Channel:	2 x 30.00 x 0.60	= 36.00 m ²
	Deduction spillway	2 x 6.00 x 0.30 (-)	= <u>3.60 m²</u>
			= 81.80 m ²
		@ Rs 295/- m ²	Rs 24131.00
8/27.	Providing 12 mm thick cement plastering in proportion 1:4 Including clearing the surface and carriage of sand within 200 m complete as directed.		
	Dam:	2 x 19.00 x 1.00	= 38.00 m ²
	Front&B/sides	2 x 2 x 6.50 x 0.30	= 7.80 m ²
	Top	2 x 6.50 x 0.40	= 5.20m ²
	Spillway	2 x 0.30 x 0.30	= 0.18 m ²
		1 x 7.00 x 0.40	= 2.80 m ²
	C.C lead channel	2 x 30.00 x 0.60	= 36.00 m ²
		1 x 30.00 x 0.60	= <u>18.00 m²</u>
			= 107.80 m ²
		@ Rs 92.00/- m ²	Rs 9917.60
9/14	(i) cutting irrigation canal 60 cm wide and 60 cm deep including Dressing, grading and removal of spoils up to 15 cm complete.		
	Length		=45.00 m
		@ Rs 44.00/- Rm	<u>Rs 1980.00</u>
		Total	Rs 94824.09
		Say,	Rs 94820.00

(Rupees ninty four Thousand eight hundred twenty) Only

ESTIMATE FOR CONSTRUCTION OF C. C. HEAD WATER DAM

AT NONGWAHMAWLEIN & PAHAMRYNGKANG UNDER UMSEW WATERSHED IWMP VII 2011-2012:

Based as per PWD Schedule of Rates for Road & bridges under
Eastern Shillong circle PWD (Road) for the year of 2008-2009:


N.B.O :

Location:


- 1/5. Earthwork in excavation for Dam, Wing walls below the Lower bed level including dewatering and boiling out Water in order to keep the foundation dry and protection Of sides of foundation by adequate shoring scaffolding Complete as directed:
(b) Soft or laminated rock or medium shale.
Dam: $17.00 \times 0.70 \times 0.50 = 5.95 \text{ m}^3$
Wing wall: $2 \times 2.00 \times 0.70 \times 0.50 = \underline{1.40 \text{ m}^3}$
 $= 7.35 \text{ m}^3$
@ Rs 121.00/-m³..... Rs 889.35
- 2/3. (a) Earthwork in excavation to the proper grade including Light dressing etc. complete and removed of spoils up to 30 m lead and all lift.
(d) Soft or laminated rock or medium shale.
C.C. Lead Channel $1 \times 15.00 \times 0.80 \times 0.70 = 8.40$
@ Rs 63.00 /-m³..... Rs 529.20
- 3/26. Providing C.C. works in proportion 1:4:8 with hard broken Stone aggregates of 40 mm and downgraded including Carriage of stone and sand within a distance of 200 m and Curing complete.
Dam; $17.00 \times 0.70 \times 0.10 = 1.19 \text{ m}^3$
Wing wall: $2 \times 2.00 \times 0.70 \times 0.10 = \underline{0.28 \text{ m}^3}$
 $= 1.47 \text{ m}^3$
@ Rs 2136.00/-m³ Rs 3139.92
- 4/28. Providing C.C. work in proportion 1:3:6 with hard broken Stone aggregates including necessary carriage of stone And sand within 200 m and curing complete as directed.
Dam: $17.00 \times 0.25 \times 0.70 = 2.98 \text{ m}^3$
 $17.00 \times \frac{0.70 + 0.40}{2} \times 1.00 = 9.35 \text{ m}^3$
C.C.Channel $12.00 \times 0.40 \times 0.30 = 1.44 \text{ m}^3$
 $1 \times 15.00 \times 0.80 \times 0.10 = 1.20 \text{ m}^3$
 $2 \times 15.00 \times 0.60 \times 0.10 = \underline{1.80 \text{ m}^3}$
 $= 16.77 \text{ m}^3$
@ Rs 2344/- m³ Rs 39308.88

5/24.	Providing stone soling with hard broken stone aggregates Including filling the interstices and carriage of stones within 200 m complete as directed.		
	Dam:	17.00 x 0.70 x 0.15	= 1.79 m ³
	Wing wall	2 x 2.00 x 0.70 x 0.15	= <u>0.42 m³</u>
			= 2.21 m ³
		@ Rs 512/-m ³	Rs 1131.52
6/20.	Providing regular stone masonry in wing walls with hammer Dressed or blunt chisel dressed of heavy section not less than 25 cm x 25 cm x 30 cm with proper key stone each not less Than 25 cm x 25 cm x 75 cm long set in cement mortar 1:6 Complete as directed.		
	(a) With new stones		
	Wing wall	2 x 2.00 x 0.25 x 0.70	= 0.70 m ³
		2 x 2.00 x <u>0.70 + 0.50</u> x 1.30	= <u>3.12 m³</u>
		2	= 3.82 m ³
		@ Rs 1060 /-m ³	Rs 4049.20
7/41.	Providing shuttering with dressed plank not less than 25 mm Thick properly joined including batten etc. to the proper level And removing of the same after the concrete hardened complete As directed.		
	Dam:	2 x 17.00 x 1.30	= 44.20 m ²
	C.C. Lead Channel:	2 x 15.00 x 0.60	= 18.00 m ²
	Deduction spillway	2 x 5.00 x 0.30 (-)	= <u>3.00 m²</u>
			= 59.20 m ²
		@ Rs 295/- m ²	Rs 17464.00
8/27.	Providing 12 mm thick cement plastering in proportion 1:4 Including clearing the surface and carriage of sand within 200 m complete as directed.		
	Dam:	2 x 17.00 x 1.00	= 34.00 m ²
	Front&B/sides	2 x 2 x 6.00 x 0.30	= 7.20 m ²
	Top	2 x 6.00 x 0.40	= 5.20m ²
	Spillway	2 x 0.30 x 0.30	= 0.18 m ²
		1 x 5.00 x 0.40	= 2.00 m ²
	C.C lead channel	2 x 15.00 x 0.60	= 18.00 m ²
		1 x 15.00 x 0.60	= <u>09.00 m²</u>
			= 75.58 m ²
		@ Rs 92.00/- m ²	Rs 6953.36
9/14	(i) cutting irrigation canal 60 cm wide and 60 cm deep including Dressing, grading and removal of spoils up to 15 cm complete.		
	Length		= 177.00 m
		@ Rs 52.00/- Rm	<u>Rs 9204.00</u>
		Total	Rs 82669.43
		Say,	Rs 82670.00


(Rupees eighty two Thousand six hundred seventy) Only



PLAN



CROSS-SECTION AT A-A'



C.C. HEAD WATER DAM
 ALL DIMENSIONS ARE IN 'M'
 DRAWING NOT TO SCALE

ESTIMATE FOR CONSTRUCTION OF PROTECTION WALL 2 NOS.

(The Estimate has been framed base from PWD Scheduled of Rates for Road and Bridges for Eastern Shillong Circle for the year 2008-09)

1/6 Earthwork in excavation for foundation of hume pipe culvert, slab drain, retaining wall, face up wall to the desired founding level including dewatering and bailing out of water in order to keep the foundation dry, protecting the sides of foundation by adequate shoring, scaffolding. The foundation is longitudinally and transversely as directed by the engineer in charge and including removal of spoil upto 200m and all lifts. (Contractor to arrange their own pumps).

a) Ordinary Soil

$$23.00 \times 1 \times 0.7 = 16.10 \text{ m}^3$$
$$\text{@ Rs 42.00 per m}^3 \dots\dots\dots\text{Rs 676.20/-}$$

2/26 Providing cement concrete work in proportion 1:4:8 with hard broken stones aggregates 40mm downgraded including necessary carriage of stone and sand within a distance of 200mm and curing completed (excluding shuttering) and as directed.

Dam fdn $23.00 \times 1 \times 0.10 = 2.30 \text{ m}^3$
 $\text{@ Rs 2136.00 per m}^3 \dots\dots\dots\text{Rs 4912.80/-}$

3/19 Providing regular dry stone masonry wall with hammer dressed or blunt chisel dressed stones of heavy section (size not less than 25cm x 25cm x 30cm long) with proper key stones each not less than 25cm x 25cm x 75cm long including carriage of stones within 200m and filling trenches complete.



$$23.00 \times 1 \times 0.6 = 13.80 \text{ m}^3$$
$$\frac{23.00 \times 1 + 0.6 \times 2.3}{2} = 42.32 \text{ m}^3$$
$$T = 56.12 \text{ m}^3$$

$$\text{@ Rs 1060.00 per m}^3 \dots\dots\dots = \text{Rs 59,487.20/-}$$

Total Rs 65,076.2/-

Say Rs 65000.00

(Rupees Sixty five thousand) Only



SECTION AT 'AA'

ESTIMATE FOR CONSTRUCTION OF RURAL GODOWN AT -

(Based as per PWD Schedule of Rate for building works for the year 2007-2008
For khasi Hills Mehalaya Shillong

1/1.1	Earth work in excavation in foundation trenches Including dressing of sides and ramming etc. as directed complete.		
	Post:	4x 0.60 x 0.60 x 0.60	= 0.86 m3
	Plinth wall	2x 0.30 x 0.30 x 3.60	= 0.65
		2x 0.30 x 0.30 x 3.00	= 0.54
			= 2.05 m3
		@ Rs 85.00 /- m3	Rs 174.25
2/4.5	Providing 100 mm thick soling with approved Quality of stones including carriage ramming Consolidating and filling the interstices with Stone aggregate complete.		
	Post:	4 x 0.60 x 0.60	= 1.44 m3
		@ Rs 108.00 /- m3.....	Rs 155.52
3/2.1	Providing and laying cement concrete in pro. 1:4:8 As directed complete.		
	Post:	4 x 0.60 x 0.60 x 0.10	= 0.14 m3
		@Rs 2351.00/m3	Rs 329.14
4/6.2	Providing for steel reinforcements for RCC work Including cutting, bending, cranking and tying in Position with binding wire, 20 gauge complete As directed.		
	Post:	2 x 6 x 1.40 x 1.58	= 26.54 kg
		4 x 4 x 3.85 x 0.89	= 54.82 kg
			= 81.36 kg
		@ Rs 53.73.00 qntl.....	Rs 4352.13
5/6.1	Providing mild steel reinforcement for RCC work Including cutting, bending, cranking and tying in Position with binding wire, 20 gauge complete As directed		
	Post:	4 x 25 x 0.60 x 0.22	= 13.20 kg
			= 13 qntl
		@ Rs 4704.00/ qntl	Rs 611.52
6/2.9	Providing shuttering including centering for flats Surface such as slabs, shelves, chajja and for vertical Complete as directed.		
	Post:	8 x 0.15 x 2.85	= 3.42m2
		8 x 0.15 x 3.42	= 4.10 m2
			= 7.52 m2
		@Rs 148.00/-m2	Rs 1112.96

7/2.4	Providing and lying cement concrete in pro 1:2;\$ as directed complete		
Post:	4 x 0.60 x 0.60 x 0.40	= 0.57 m3	
	2 x 0.15 x 0.15 x 3.00	= 0.13	
	2 x 0.15 x 0.15 x 2.70	= <u>0.12</u>	
		= 0.82 m3	
	@ Rs 3247.00/ -.....		Rs 2662.54
8/3.5	Providing coursed random rubble stone masonry in foundation And plinth with cement mortar complete as directed		
	4 x 3.30 x 0.30 x 0.45	= 1.78 m3	
	@ Rs 1833.00 /-		Rs 3262.74
9/4.5	Providing 100 mm soling with approved quality of stones Including ramming and filling etc directed complete.		
	1 x 3.00 x 3.00	= 9.00 m2	
	@ Rs 108.00 /-		Rs 972.00
10/4.7	Providing C.C Floor 65 mm thick in prop 1:3:6 to The proper level and slope including ramming And curing complete as directed.		
	Vide item no. 9/4.5	= 9.00 m2	
	@ Rs 187.00 /- m2.....		Rs 1683.00
11/4.10	Providing C>C Topping Prop 1:1:2 to the proper Level and slope including curing and trowel finished With a floating coat of cement slurry complete as directed.		
	(a) 20 mm thick topping Vide Item No 10/4.7	= 9.00 m2	
	@ Rs 146.00 / m2		Rs 1314.00
12/3.1	Providing 100 mm thick hollow Block with cement Mortar etc complete as directed.		
	1 x 3.00 x 3.30	= 9.90 m2	
	1 x 2.70 x 3.30	= 8.91	
	2 x $\frac{3.00 + 2.70}{2} \times 3.30$	= <u>18.81</u>	
		=37.62 m2	
	Deduction of Door & window		
	1 x 0.90 x 2.00	=1.80 m2	
	2 x 0.90 x 1.20	= <u>2.16 m2</u>	
		=33.66 m2	
	@ Rs 279.00 / m2.....		Rs 9391.14
13/7.1	Providing dressed and rebated wood works		
	2 x 2.00 x 0.10 x 0.075	= 0.030 m3	
	1 x 1.00 x 0.10 x 0.075	= 0.007 m3	
	4 x 1.20 x 0.10 x 0.075	= 0.036 m3	
	4 x 1.00 x 0.10 x 0.075	= <u>0.030 m3</u>	
		= 0.103 m3	
	@ Rs 10272.00/m3		Rs 1058.01
14/7.2	Providing undressed wood work etc, as directed complete		
	4 x 3.60 x 0.10 x 0.075	= 0.108 m3	
	5 x 3.80 x 0.10 x 0.01	= 0.190 m3	
	4 x 4.00 x 0.075 x 0.075	= <u>0.091 m3</u>	
		= 0.389 m3	
	@ Rs 9607.00/m3		Rs 3737.12

14/5.9	Providing 0.63mm thick CGI Roofing Sheet etc. complete as directed 1 x 4.20 x 4.20 = 17.64 m ² @ Rs 430.00/m ²	Rs 7585.20
15/7.15	Providing & fixing 38mm thick battened & braced shutters for door & window etc. complete as directed. Door: 1 x 0.90 x 2.00 = 1.80 m ² Window: 2 x 0.90 x 1.20 = <u>2.16 m²</u> = 3.96 m ² @ Rs 555.00/m ²	Rs 2197.80
16/4.1	Providing 12mm thick cement plaster i/c cleaning the surface and curing complete as directed. Vide item no. 11/3.1 33.66 m ² x 2 = 67.32 m ² Flooring 1 x 3.40 x 3.40 = 11.56 m ² Plinth Wall 4 x 3.60 x 0.45 = <u>6.48 m²</u> = 85.36 m ² @ Rs 95.00/m ²	Rs 8109.20
17/10.1	White washing 2 coats etc complete as directed. Vide item no. 11/23.1 33.66 m ² x 2 = 67.32 m ² @ Rs 8.00/m ²	Rs 538.56
18/10.22	Apply ready mixed paint coat of approved brand & quality as per specification etc complete Vide item no. 15/7.15 3.96 m ² x 2 = 7.92 m ² @ Rs 18.00/ m ²	Rs 142.56
19/10.12	Painting with best quality synthetic enamel of approved make & brand including clearing the surface etc. complete as directed Vide item no. 18/10.22 = 7.92 m ² @ Rs 77.00/m ²	<u>Rs 609.84</u> Rs 49999.28

Say Rs. 50000.00

(Rupees Fifty Thousand) only

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF HEAD WATER DAM
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/4 Earth work in excavation for dam below the lowest bed level including dewatering and boiling out water in or order to keep the foundation trenches free of water and protection the sides of foundation by adequate shoring scaffolding including leveling the foundation and complete as directed.

(b) Soft or laminated rock or medium shale.

Dam:	8 m x 0.6 m x 0.90 m	= 4.32 m ³
Curtain wall:	3 m x 0.10 m x 0.25 m	= 0.075 m ³
Wing wall:	2 x 3 m x 0.9 m x 0.9 m	= 4.86 m ³
	<hr style="width: 100%;"/>	
	Total	= 9.255 m³

@ Rs. 152.00/m³ **Rs. 1406.76/-**

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone soling:

Dam:	8 m x 0.6 m x 0.1 m	= 0.48 m ³
Wing wall:	2 x 3 m x 0.9 m x 0.1 m	= 0.54 m ³
Apron:	3 m x 2 m x 0.1 m	= 0.6 m ³
	<hr style="width: 100%;"/>	
	Total	= 1.62 m³

Rs. 512.00/m³ **Rs. 829.44/-**

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed Dam:	8 m x 0.6 m x 0.1 m	= 0.48 m ³
Wing wall:	2 x 3 m x 0.9 m x 0.1 m	= 0.54 m ³
	<hr style="width: 100%;"/>	
	Total	= 1.02 m³

@ Rs. 2136.00/m³ **Rs. 2178.72/-**

4/28 Providing stone concrete works in abutments wing walls and return in prop. 1:3:6 with hard broken stone aggregate 40mm down graded including necessary local carriage of stone aggregate and sand with in 200m and curing complete.

Dam:	8 m x 0.6 m x 0.70 m	= 3.36 m ³
	8 m x $\frac{0.4 + 0.6}{2}$ x 1.2 m	= 4.8 m ³
	2 x 3 m x 0.4 m x 0.3 m	= 0.72 m ³
Apron:	2 m x 3 m x 0.1 m	= 0.6 m ³
Curtain wall:	3 m x 0.10 m x 0.25 m	= 0.075 m ³
	<hr style="width: 100%;"/>	
	Total	= 9.555 m³

@ Rs. 2344.00/m³ **Rs. 22,396.92/-**

5/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar 1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

Wing wall:	2 m x 3 m x 0.9 m x 0.70 m	= 3.78 m ³
	2 x 3 m x $\frac{0.6 + 0.9}{2}$ x 1.5 m	= 6.75 m ³
	<hr style="width: 100%;"/>	
	Total	= 10.53 m³

@ Rs. 1060.00/m³ **Rs. 11,161.80/-**

6/41(a) Providing shuttering with dress planks not less than 25 mm thick properly jointed, level and removing the same after the concrete leak proof sheet

Dam:	2 x 8 m x 2.2 m	= 35.2 m ²
Deduct spillway opening:	2 x 3 m x 0.3 m	= 1.8 m ²
	Total	= 37.0 m²

@ Rs. 295.00/m²..... **Rs. 10,915.00/-**

7/27(ii) 12mm thick cement plastering including clearing surface prop. 1:3 including carriage of sand with in 200 m complete.

Dam:	2 x 8 m x 1.5 m	= 24 m ²
	1 x 8 m x 0.4 m	= 3.2 m ²
Deduct spillway opening:	2 m x 3 m x 0.3 m	= 1.8 m ²
	Total	= 29.0 m²

@ Rs. 92.00/m²..... **Rs. 2668.00/-**

8/14(i) Cutting channel including dressing, grading and removal of spoils upto 15 m complete as directed.

(c) **In soil mixed with boulders above one man size.**


(i) 60 cm x 60 cm
97 Rm.

@ Rs. 41.00/Rm..... **Rs. 3977.00/-**


Total = Rs. 55,533.64.00/-

Say = Rs. 55,500.00/-

Rupees (Fifty five thousand five hundred)only.



PLAN



C/S AT B-B
Wing Wall

C/S AT A-A

C.C. DAM
ALL DIMENSIONS IN METRE
NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF DUG-OUT POND
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS & BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3(a) Earth work in excavation to the proper grade including light dressing, providing cambering and super elevation as directed, and removal of spoils upto 30 m lead and all lift.

(c) Loose boulders above one man size or soil mixed with boulders above one man size or soft shale.



$$\frac{(15.5 \text{ m} \times 15.5 \text{ m}) + (19 \text{ m} \times 19 \text{ m})}{2} \times 2 \text{ m} = 601.25 \text{ m}^3$$

@ Rs. 42.00/m³ Rs. 25,252.50.00/-

Total = Rs. 25,252.50/-

Say = Rs. 25,000.00/-

Rupees (twenty seven thousand) only.



DUG-OUT TYPE POND
ALL DIMENSIONS IN METRE
NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF C.C. CHANNEL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3 Earthwork in excavation to the proper grade including light dressing etc. as directed and removal of spoil upto 30 m lead and all lift.

(a) *Ordinary soil*

C.C. channel: 47 m x 0.8 m x 0.8 m = 30.08 m³

@ Rs. 26.00/m³ ----- = Rs. 782.08/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200 m complete as directed.

Stone Soling

47 m x 0.8 m x 0.1 m = 3.76 m³

@ Rs. 512.00/m³ ----- = Rs. 1925.12/-

3/28 Providing cement concrete works prop.1:3:6 including necessary carriage of stone and sand with in a distance of 200 m and curing complete (excluding shuttering)

Channel Bed	- 47 m x 0.8 m x 0.1 m	= 3.76 m ³
Side	- 2 x 47 m x 0.6 m x 0.1 m	= 5.64 m ³
	Total	= 9.40 m³

@ Rs. 2344.00/m³ ----- = Rs. 22,033.60/-

4/41a Providing shuttering with dressed planks not less than 25 mm thick properly jointed, including bottom, props to the proper level and removing the same after concrete hardened complete as directed.

- 2 x 47 m x 0.6 m = 56.40 m²

@ Rs. 295.00/m² ----- = Rs. 16,638.00/-

5/27 Providing 12 mm thick cement plastering including cleaning surface, curing, carriage of sand within 200 m complete.

(b) *Proportion 1:3*



Channel inside	- 3 x 47 x 0.6 m	= 84.60 m ²
	- 2 x 47 m x 0.1 m	= 9.40 m ²
	Total	= 94.00 m²

@ Rs. 92.00/m² ----- = Rs. 8648.00/-

Total = Rs. 50,026.80/-

Say = Rs. 50,000.00/-

Rupees (fifty thousand) only



C.C. CHANNEL
 ALL DIMENSIONS IN METRE
 NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF PROTECTION WALL
(BASED FROM P.W.D. SCHEDULE OF RATES FOR ROADS BRIDGES FOR EASTERN
SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/3(a) Earth work in excavation to the proper grade including light dressing etc. as directed, complete and removal of spoils up to 30m load to all lift.

(c) Loose boulders above one man size or soil mixed with boulders above one man size:

$$34 \text{ m} \times 1 \text{ m} \times 0.9 \text{ m} = 30.60 \text{ m}^3$$

@ Rs. 42.00/m³ Rs. 1285.20/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone Soling

$$34 \text{ m} \times 1 \text{ m} \times 0.1 \text{ m} = 3.40 \text{ m}^3$$

@ Rs. 512.00/m³ Rs. 1740.80/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed: 34 m x 1 m x 0.1 m = 3.40 m³

@ Rs. 2136.00/m³ Rs. 7262.40/-

4/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar 1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

a) with new stones

$$34 \text{ m} \times 1 \text{ m} \times 0.70 \text{ m} = 23.80 \text{ m}^3$$

$$34 \text{ m} \times (0.6+1)/2 \times 2 \text{ m} = 54.40 \text{ m}^3$$


$$\textbf{Total} = 78.20 \text{ m}^3$$

@ Rs. 1060.00/m³ Rs. 82,892.00/-


Total = Rs. 93,180.40/-

Say = Rs. 93,000.00/-

Rupees (ninety three thousand) only.



PLAN



PROTECTION WALL
ALL DIMENSIONS IN METRE
NOT TO SCALE

**PROVISIONAL ESTIMATE FOR CONSTRUCTION OF STONE MASONRY DAM
FOR WATER HARVESTING STRUCTURE (BASED FROM P.W.D. SCHEDULE OF RATES FOR
ROADS & BRIDGES FOR EASTERN SHILLONG CIRCLE FOR THE YEAR 2008-09)**

1/4(b) Earth work in excavation for dam below the lowest bed level including dewatering and boiling out water in or order to keep the foundation trenches free of water and protection the sixes of foundation by adequate shoring scaffolding including levelling the foundation and complete as directed.

(b) Soft or laminated rock or medium shale.

Dam: 5.8 m x 1.9 m x 1 m = 11.02 m³

@ Rs. 152.00/m³ Rs. 1675.04/-

2/24 Providing stone pitching with one man size boulder not less than 25cm x 25 cm x 30 cm long filling the interstices with spoils and carriage of stone with in a distance of 200m complete.

Stone soling

Dam: 5.8 m x 1.9 m x 0.1 m = 1.10 m³

Apron : 3 m x 2 m x 0.25 m = 1.5 m³

Total = 2.60 m³

@ Rs. 512.00/m³ Rs. 1331.20/-

3/26 Providing cement concrete works prop.1:4:8 with hard broken stone aggregate river shingle 40 mm down graded including necessary carriage of stone and sand with in a distance of 200 m and curing complete.

Foundation bed Dam : 5.8 m x 1.9 m x 0.1 m = 1.10 m³

@ Rs. 2136.00/m³ Rs. 2349.60/-

4/29 Proving C.C. 1:2:4 corresponding to M in very hard stone aggregate of 20mm down graded including curing and necessary local carriage of stones aggregates and sand with in 200m (excluding shuttering and re-enforcement) complete as directed.

Face wall: 5.8 m x 2.6 m x 0.1 m = 1.50 m³

@ Rs. 2880.00/m³ Rs. 4320.00/-

5/20(a) Providing regular stone masonry in retaining walls coursed with hammer dressed or blunt chisel dressed stone of heavy section not less than 25cm X 25 cm X 30 cm with proper keys stones, each not less than 25cm X 25 cm X 30 cm long set in cement mortar 1:6 including carriage of stone with 200m, filling in trenches and providing weep holes at 1.2 to 1.5m apart staggered complete as directed.

Dam: 5.8 m x 1.8 m x 1.1 m = 11.48 m³

5.8 m x 1.5 m x 0.3 m = 2.61 m³

5.8 m x 1.2 m x 0.3 m = 2.08 m³

5.8 m x 0.9 m x 0.3 m = 1.56 m³

5.8 m x 0.6 m x 0.6 m = 2.08 m³

Over flow out let side wall: 2 x 2.7 m x 0.3 m x 0.3 m = 0.48 m³

Deduction overflow outlet opening: 2 m x 0.6 m x 0.3 m = 0.36 m³

Total = 20.65 m³

@ Rs. 1060.00/m³ Rs. 21,889.00/-

6/41(a) Providing shuttering with dress planks not less than 25 mm thick properly jointed, level and removing the same after the concrete leak proof sheet.

Face wall: 1 x 5.8 m x 2.6 m = 15.08 m²

Deduction overflow outlet opening: 2 m x 0.3 m = 0.6 m²

Total = 15.68 m²

@ Rs. 295.00/m² Rs. 4625.60/-

7/27(ii) 12mm thick cement plastering including clearing surface prop. 1:3 including carriage of sand with in 200 m complete.



Dam:	2 x 5.8 m x 1.8 m	= 20.88 m ²
Top:	1 x 5.8 m x 0.7 m	= 4.06 m ²
Step:	4 x 5.8 m x 0.3 m	= 6.96 m ²
D/overflow outlet opening :	2 m x 0.3 m	= 0.6 m ²
	Total	= 30.50 m²

@ Rs. 92.00/m² Rs. 2990.00/-

Total = Rs. 39,180.44/-

Say = Rs. 39,136.50/-

Rupees (thirty nine thousand one hundred thirty six fifty paisa) only.



STONE MASONRY DAM
 ALL DIMENSIONS IN METRE
 NOT TO SCALE

ANNEXURE - III

MoA & NO OBJECTION CERTIFICATE



**CERTIFICATE OF REGISTRATION OF SOCIETIES
ACT XXI OF 1860
NO. JR/ U.U.W.C - 114/2011 of 2011.**

*I hereby certify that UMKYRPIANG UMKADUH
WATERSHED COMMITTEE Address:- UMKADUH, P.O. &
P.S. NONGPOH, RI BHOI DISTRICT, MEGHALAYA has this day
been registered under the Meghalaya Societies Registration Act, XII
of 1983.*

*Given under my hand at Nongpoh the 5th (FIFTH) Day of
12 (DECEMBER) 2011 (Two Thousand Eleven).*

Registration fee of Rs. 250/- (Rupees Two Hundred Fifty) only (Paid).

llm
**(Km.A.L.MAWLONG, M.C.S)
JOINT REGISTRAR OF SOCIETIES, MEGHALAYA
RI BHOI DISTRICT, NONGPOH.**

*Joint Registrar of Societies
Ri Bhoi District
Nongpoh*



**CERTIFICATE OF REGISTRATION OF SOCIETIES
ACT XXI OF 1860**

NO. JR/ U.W.C - 113/2011 of 2011.

I hereby certify that UMNGOH WATERSHED
COMMITTEE Address:- LANGPADON, P.O. & P.S. NONGPOH,
RI BHOI DISTRICT, MEGHALAYA has this day been registered
under the Meghalaya Societies Registration Act, XII of 1983.

Given under my hand at Nongpoh the **5th** (FIFTH) Day of
12 (DECEMBER) 2011 (Two Thousand Eleven).

Registration fee of Rs. 250/- (Rupees Two Hundred Fifty) only (Paid).

llm
(Km.A.L.MAWLONG, M.C.S)
JOINT REGISTRAR OF SOCIETIES, MEGHALAYA
RI BHOI DISTRICT, NONGPOH.

*Joint Registrar of Societies,
Ri Bhoi District,
Nongpoh.*



**CERTIFICATE OF REGISTRATION OF SOCIETIES
ACT XXI OF 1860
NO. JR/ U.W.C.I.W.M.P.VII - 112/2011 of 2011.**

I hereby certify that UMSEW WATERSHED COMMITTEE
I.W.M.P.VII Address:- NONGWAH MAWLEIN, B.P.O. & P.S
PATHARKHMAH, P.O.NONGPOH, RI BHOI DISTRICT,
MEGHALAYA has this day been registered under the Meghalaya
Societies Registration Act, XII of 1983.

Given under my hand at Nongpoh the 5th (FIFTH) Day of
12 (DECEMBER) 2011 (Two Thousand Eleven).

Registration fee of Rs. 250/- (Rupees Two Hundred Fifty) only (Paid).

llw
(Km.A.L.MAWLONG, M.C.S)
JOINT REGISTRAR OF SOCIETIES, MEGHALAYA
RI BHOI DISTRICT, NONGPOH.

Joint Registrar of Societies
Ri Bhoi District
Nongpoh



**CERTIFICATE OF REGISTRATION OF SOCIETIES
ACT XXI OF 1860
NO. JR/ U.I.W.M.P - 05/2012 of 2012.**

I hereby certify that UMNGEI INTEGRATED
WATERSHED MANAGEMENT PROGRAMME (IWMP)

Address:- PAHAMSHIKEN, P.O & P.S. NONGPOH, RI BHOI
DISTRICT, MEGHALAYA has this day been registered under the
Meghalaya Societies Registration Act, XII of 1983.

*Given under my hand at Nongpoh the 5th (Fifth) Day of 01
(January) 2012 (Two Thousand Twelve).*

Registration fee of Rs. 250/- (Rupees Two Hundred Fifty) only (Paid).

Km

**(Km.A.L.MAWLONG, M.C.S)
JOINT REGISTRAR OF SOCIETIES, MEGHALAYA
RI BHOI DISTRICT, NONGPOH.**

*Joint Registrar of Societies,
Ri Bhoi District,
Nongpoh.*

HEADMAN UMKYRPIANG VILLAGE

Raid Nongsobbar - Myllem Syiemship

P.O. Nongpoh, B.P.O. Marngar

Ri Bhoi District-Meghalaya - 793102

Ref. No..... NOC.

Date: 14.11.2011

Alga ti Rangbah Shmang Umkyrpiang
ngam don ka jing objection ia ka schun
kaba man na ka watershed na ka Soil conservation
Nongpoh Ribhoi Dist. ka ka Shmang Umkyrpiang
na kabynla ka San Suen nya sagawnguh ia -
ka Soil conservation Dept kam shun khia
ia kame ka skin khung bo ka Shmang Umkyrpiang
kamloh ka jing myntai.

Headman
Umkyrpiang
S Teran
Headman
Umkyrpiang
Myllem Syiemship
Date.....

DORBAR SHNONG UMKADUH

RAID NONGSOHBAR, MYLLIEM SYIEMSHIP
RI BHOI DISTRICT



Refer. No: DSU/NOC/2011/01.

Dated: 10th November, 2011

NO OBJECTION CERTIFICATE

This is to Certify that the Dorbar Shnong Umkaduh, Raid Nongsohbar, Myllem Syiemship, Ri Bhoi District, have no Objection to the Office of the Soil & Water Conservation Department, Ri Bhoi Division, Nongpoh, for the Implementation of various activities under the **Umkyrpiang - Umkaduh I W M P. Scheme** in the defferent areas within the boundary of the Village.

The Dorbar Shnong Umkaduh, will co-operate the above mentioned Office whenever need and necessary, for the walfare and benefits of all the Villagers.


(Shri, B R Sylliang)
Rangbah Shnong
Umkaduh
Umkaduh, Ri Bhoi District

DORBAR SHONG RYNDHI

Mylliem Syiemship, Ri Bhoi District

Ref. No.....

Date

No Objection Certificate

Ngj na ka liang ka Dorbar Shuong

Ryndhi, Mylliem Syiemship tem bad ka
Executive committee jong ka Shuong Ryndhi
Ngj la pdiang sugwba ia kane ka water
shed scheme. ka ban wan hapoh ban pyn
trei ia kane ka scheme. ka Shuong kane
ka kam kan ym don ka ujar, bad ngj
klori ruh ban ia trei lang na ka byuta
ban wan rali ia ka roi ka far hapoh
Shuong poh thaw.

K.K.H.
Rangbah Shong
Ryndhi, Ri Bhoi District
Mylliem Syiemship

DORBAR SHNONG LUMKYA

RAID NONGSOHBAR, MYLLIEM SYIEMSHIP

Ri Bhoi District - 793102

Ref.No.LSU/.....

Date :

"No. objection Certificate."

Nga a larybal Shmoy lem bad ka executive
sooban Shmoy Lumkya Mylliem Syiemship, Ri. Bhoi
district, Nangpot ka sai ban myjien bad poliang
bad kam don eiei ban pyrdoh helor ka jingpyn-
trei na ka skim lunkypiang. Unkaduh IUMP hapoh
ka Shmoy lumkya lnyha ka office jony ka said
watu Conservation Department, Ri. Bhoi Division,
Nangpot.

ka sooban Shmoy ka myjien ban ia trei
lay bad ka office na ka lnyha ka jingha
jy u Nangshoy Shmoy.


Dorbar Shnong
Raid Nongsobbar
Mylliem Syiemship

DORBAR SHNONG UMSAWNOLDHI

RAID NONGKHARAI, 12 LYGDOH

Ri Bhoi District - 793102


Ref.No.DSU/.....

Date:

N. O. C.

Ka Dorbar Shnong Umsawnoldhi, Mylliem
Systemship, Ri. Bhoi District, Nongpoh ka mynjin bad
kendon eiei ban pyrdah halar ka jingwan jing
ka skim Umkyppiang - Comcadah IWMF Lyngba
ka mad treikom jing ka soil & water conservation
Department Ri. Bhoi Division, Nongpoh ban
pyntrei hapoh ka Shnong Umsawnoldhi

Ka Dorbar Shnong kam iaitrei loiy
myjkat bad ka office na ka kynta ka noi ka
ban jing ki paitbah Nongshon Shnong.


Rungbar Shnong
Umsawnoldhi
Nong.
Date _____

DORBAR SHNONG UMSAWNOLDHI VILLAGE

Raid Nongkharai, XII Lyngdoh

RI BHOI DISTRICT

Meghalaya - 793102

Sl. No.

Date. 30/11/11

Ha

Divisional Soil Conservation officer.

RI Bhoi District Nongpoh.


Subject :- Jingkieng iaid kjat (foot bridge)

Madam,

Katkeum ka Subject lea ketaw hanng
nej naka Dorbar Shnong Umsawnoldhi, ngi wan kam
kyrpadrit hakmat jingphi ka phin Sugew bha
kan iarap lem kam kyntrei iaka jingkieng iaid
kjat (foot bridge) ka kam iaid luyba ka wah
kmsaw naka kynta ki nong kep jing ki artyeli
ki Shnong. Ka Umsawnoldhi leat Sohlait kaba ngi
donkam eh.

Ngin jin dala Sugewnguh Shibeun ia ka
jing iarap jingphi

Khublei Shibeun


Rungbah Shnong
Umsawnoldhi
Jongpoh Sirdarshie.
Date _____

Dorbar Shnong Lumkya

Ri Bhoi District - 793102

Ref. No.

Date. 24/11/11.

ka

Divisional Officer of Soil Conservation
Ri - Bhoi - Dist Nongpoh.

Sub - ka jing kyspad ban ioh jingiarap
na ka Scheme water shed na ka byuta
ka umbam undih ja ka sum.

Sahip kadon buron,

ka Dor bar Shnong Lumkya ka wau
ud Shaphi ka Scheme water shed ban
jing iarap na ka byuta ka umbam undih
lead ja ka sum na ka Scheme water shed jing
phi, nama ka ngi Syn jar ha ka ba ia de lead
kame ka kam, da ka jing don kei lang jing
phi, ngin ioh ka hoi ka pas hapoh Shnong poh
thaw.

Ngin jin da la dugew nguh Shi jinon
ia ki jingteh babha bad Sum
jing phi

Shnong Shnong
Lumkya Ri Bhoi Nongpoh
Mizoram

DORBAR SHNONG UMKADUH

**RAID NONGSOHBAR, MYLLIEM SYIEMSHIP
RI BHOI DISTRICT**



Refer. No. DSU/24/11/11.

Dated: 24th November, 2011

Ha,

*I District Soil and Water Conservation Officer,
Ri Bhoi Division, Nongpoh*

Subject: Ka jingphah ia ka Project na ka bynta ban pyntrei ia ka Entry- Point.


Sahep badonburom,


Ha kaba iadei bad katei ka ka subject haneng, na ka bynta ban pyntrei ia ka Entry -Point jong ka Umkypiang- Umkaduh Water -Shed Scheme , ngi ka Shnong Umkaduh, lyngba ka Dorbar Shnong kaba la long ha ka 9th, November, 2011, ngi pyntip sha phi ba ngi la mynjur bad rai ban pyntrei / shna ia ka Pung Ri Dohkha jong ka Shnong, kaba don ha Wahtyrlaw, Umkaduh, Ri Bhoi District, na katei ka Scheme katkum ba la pynmang na ka Office jong phi.

Kum ki Nongshong Shnong, ngin jin da la sngewnguh shibun iaka jing lehbha bad jingiarap lem jong phi ia ngi na ka bynta kane.

Khublei Shibun.

Ba burom eh ia phi.


(Shri. D N Kylla)
Secretary
Rangbah Shnong
Umkaduh, Ri Bhoi District


(Shri. B R Sylliang)
Rangbah Shnong
Umkaduh
Umkaduh, Ri Bhoi District
Ri Bhoi District

DORBAR SHNONG UMKYRPIANG

P.O.NONGPOH, B.O.MARNGAR
RI BHOI DISTRICT, MEGHALAYA

Ref.No.....

Date.....

La

ka Soil Conservation Officer
Watershed Cell. Division-Nongpoh,
District: Ri-Bhoi. Meghalaya.


Phang: Entry point Activity

Katkum ka phang ba la kdee hanem ka
Dorbar Shnong Umkyrpiang kaba la tong halca Dt 24/11/11
la shum ka weei ka rai na ka bynta ka Entry point
Activity, ha kaba baroh ka Dorbar hi ka la mynjur bas
phah shna bymbha moh ia ka top um, ka jaka sum, ka
jaka sait jain, ka jaka tong um bad ka jingker ha ba
roh sawdang ka thyllong um ha baroh or tulli ki
jaka ba don hapoh Shnong.

Sha Dorbar Shnong la ia mynjur roh ban
ia trei lang bad phi ka office ha kaba yn sieew
baroh ia ka bai trei-Mistri da ka Shnong. Hynrei
ia ki bai tiar baroh la shanniah na ka office jony ph
ban pynbiang katkum ka plan.

Ngeit skhem ba ka jingthmeu babha jony phi ka
office ban ia trei lang bad ryi ka Shnong Umkyrpiang,
kan tong kaba job.

Dated: Umkyrpiang
The: 24/Nov/2011.


Secretary
Shnong Umkyrpiang
Date.....

DORBAR SHONG RYNDHI

Mylliem Syiemship, Ri Bhoi District

Ref. No.....

Date

La

Divisional Officer of Soil
Conservation Nongpoh.

Sub: Ka jingkyrpad ban pyn thna um
bam undih kad jaka Sum,

Sahap badon buron:

Kat Kunu kati ka phang ba
ka kdew haneng, ka Dorbar Shong Ryndhi
ka wan ud ka khmat ka buron ba
Sum jong phi, ban pyn ish ban iarap na
ka leynta ka um bam um dih kad jaka
Sum, na ka Scheme water shed jong
phi

Ngin jin da la bngewnguh shijimou
na ka leynta ka jing leh bha bad
Sum jong phi na ka leynta ka roi ka
Par hapoh Shong poh Thaw.

SKHD
Kangah Shong
Ayathi, Raid Nongshba
Mylliem Syiemship

DORBAR SHONG UMSAWNONGKHARAI

RAID NONGKHARAI, 12 LYGDOH NONGPOH SIRDARSHIP ELAKA
RI BHOI DISTRICT, NONGPOH - 7931002

Ref. No:

Date: 29/11/2011.

N.O.C

Ka shnong Umsaw Nongkharai bad Langpadon, ngim don kano kano ka jing pyrshah halor ka jingwan jong ka scheme Water Shed ha ki shnong jong ngi bad ngi kyrmen ba kine ki scheme kin wanrah ia ka jingmyntoi jong ki shnong baroh kawei.

Ki member ki long kumne harum:

1. Seperian Sumer : *g. sum*
2. Steven Nongrum : *S. nongrum*
3. William Nongrum : *W. nongrum*
4. Therina Sumer : *T. Sumer*
5. Kristina Lapang : *K. Lapang*
6. Stephan Maring : *S. Maring*
7. Ana Mary Syngkli : *A. Syngkli*
8. Theilinsian Syngkli : *T. Syngkli*

A. Sun
A. Sun
Headman
Umsaw Nongkharai Village
Nongpoh Elaka, Ri Bhoi District

R. Syngkli
R. Syngkli
Langpadon Ri Bhoi District
Nongpoh

DORBAR SHNONG NONGWAH PAHAMRYNGKANG
Nongkhlaw Syiemship
P.O. Patharkhmah
Ri Bhoi District, Meghalaya.

Ref. No: 2.....



Ha

U Range officer, Soil conservation Patharkhmah
Subdivision.

(Subject): Ka kam ban pynbrei maka Entas point.

Sahap,

Itaka ba iadei bad ka subjeet bala kedew hanong
ka dubar shnong, ka la mnyjus ban pynbrei ma ka entas point
jong ka umseru watershed scheme, ha kaba shna ia ka umdik
kaba don hapah shnong. Iti kam ban pynbrei ki long ban shna ia
ka jaka bait-jain lom bad ka jaka sem, bad reth ban pynbha ia
ka tyllong jong ka.

Kumta, hakaba iadei bad ka scheme watershed ka dubar
shnong, ka dap da ka jing komei bad jing kymen ka ka shnong bawh
kan nang kham kieu -haka liang ka roika par. Kum ka Dubar, kam
don kano kano ka jing songew pynshah ne jing songew wit, haloz ka jing
wan jong kati ka scheme.

Dated: Nongwah Pahamryngkang
23rd Nov. 2011

Rhuklei Shibus is La
buron eh rapli.

Shri. N. Syiem
Sorder Shnong
N/Pahamryngkang.



फा री जय का Executive Shmory Nongwah Mawlin
ka ba la Shmory Pykhat haka step 24/11/2011 ki long
Kum ne ha rum :-

- (1) Jaka sail-jain ha ty/long rum dik jaba rum krem solpathohi
- (2) Flack form haka jaba rum dik (Kyntoil-doy solhwa)
- (3) rum dik, rum jashir (damm) (Flack form)


SORDAR
SHMONG NONGWAH MAWLIN
RE-BHOI DISTRICT

OFFICE OF THE
DORBAR SHNONG SOHKPU

RAID NONGLYNGDOH, RI-BHOI DISTRICT, MEGHALAYA

Ref No:-

Date ___/___/___

NOC.

Ka Dorbar Shnong Sohkpu

Kala ai ia Kane ka jing mynjer
ia ka Soil & water conservation Dart-
ment-kan pyntrei ia Kane ka water
Sheet umngai. hapoh ka Shnong jang
ngi. Khlem Kanu Kanu ka jing pynt-
shah. ne nuor. na ka bynta
ka rai ka par na ka inlang
Soh lang hapoh ka Shnong jang ngi

number

1. Liastiar-maring - Shun
2. Baruel maring - Shun
3. Meia Makri - Shun
4. Fhoh mas-Lapang - THOL
5. Gries byungki - Shun

Shun
Secretary
Village Sohkpu
Raid Nonglyngdoh

Shun
Headman
Village Sohkpu
Raid Nonglyngdoh

Office of the
DORBAR SHNONG PAHAMSHIKEN

Ref No -

N.O.C.

Date 14/11/2011....


Ka Dorbar Shnong Pahamshiken
Ka oi iahame ka jingamynjur ia ka
Soil & Water Conservation Department
kaan pyntri ia kame ka Watershed -
Uomngai hapoh ka Shnong jonyngi khlen
kano kano jingpyrshak ne uxor na ka bynta
ka Koi kapar ha ka imlang saklang hapoh
ka Shnong jonyngi.

Khublei Shibus.

Members

- 1- Francis Lyngdoh.
- 2- Net mainy. Jmarina
- 3- Petrus Syngkli. P. Syngkli
- 4- Mildret Lyngdoh. Lyngdoh
- 5- Queenlina Maki. Gnakeri

Secretary
Villa e Pahamshiken
Date 14/11/2011


Pahamshiken Nongvudoh
Ri Bhoi District

OFFICE OF THE
DORBAR SHNONG UMNGEI

RAID NONGLYNGDOH, RI-BHOI DISTRICT, MEGHALAYA

Ref No:-

Date _/ _/ _

N.O.C

Da kane ngi kynshisha bakam
donjingeh ciei ban pynkrei iakane ka schem
ha poh shmong jong ngi, Rymghat bad ka
Dor bar shmong ngi la kynshisha bakam
don kano kane ka jing kom complain naka
shmong jong ngi ban pynkrei iaka schem
napoh sail waterconversion

[Signature]
(Smt. B. M. L.)
Rang.
Umngui.

Members of Lukteishiben

- | | |
|--------------------|--------------------|
| 1) " Gabriel maksi | <i>[Signature]</i> |
| 2) " Athias maksi | <i>[Signature]</i> |
| 3) " Stephan maksi | <i>[Signature]</i> |
| 4) " Maher mayhan | <i>[Signature]</i> |
| 5) " Elias byngdol | <i>[Signature]</i> |

[Signature]
Secretary
Dorbar Shmong
Umngui

OFFICE OF THE
DORBAR SHNONG UMNGEI

RAID NONGLYNGDOH, RI-BHOI DISTRICT, MEGHALAYA

Ref No:-

Date _/ _/ _

To

Umngei water shed committee (J, W, M, P)

Ri bhoi District Nongpoh

Sub -> Entry point Activities (E, P, A)

Sir

Khat tum ka executive committee
jung ka shnong jung ngi ngi la nai bon
pyntrei ia ka school wall bad ka wei ka
bon kyurok undih op school kamta lo py
ngi byrpat rapli bon phin pit lem iela
jung don kam jung ngi ki balong ki ar
tylli ki paint jung don kam jung ngi ka
ba iadei badka shean ka phi phah sha
shnong jung ngi tyngba ka soil wall
conservation

B. M. M.
(Shri. B. Makri)
Rangbich Shnong
Umngei

[Signature]
Umngei
Date 12 01 20

OFFICE OF THE
DORBAR SHNONG SOHKPU

RAID NONGLYNGDOH, RI-BHOI DISTRICT, MEGHALAYA

Ref No:-

Date / /

TO

Umngel' watershed committee (J-W-M-P)
Ri-Bhoi District Nongpoh.

Subject - Bon Shma Kawei Ka Dam
um sum ha um pur.

Rangbah.

Katkem Kati Ka Subject
Ka Kedeu haweng. Ka dorbar shnong ka
ka long ha ka 15/11/2011 - jaumiet
ka shim kawei ka rai lea pyntri ka dam
um sum ha um pur.

member.

1. Exastior maring - Dam
2. Baruel maring - Dam
3. Meir matri - Dam
4. Shohmas Topang - HOL
5. Gires Kuseyngkei - Dam

Binaki
Secretary
Village Sohkp
Raid Nonglyngdob

Beey
Headman
Village Sohkp
Raid Nonglyngdob

Office of the
DORBAR SHNONG PAHAMSHIKEN

Ref No -

Date: 12/11/2011

To,
Umangei Watershed Committee (U.W.M.P)
Ribhoi District Nongpoh.

Sub:- Entree point Activities (E.P.A),

The Committee kaba la loang ha ka
12/11/2011 jamniet, kala shim iaka sai
bam pyukha ia ki 2 tyli ki tyllong Uandeh
la 1 kauei ka Footpath bam leit sha Singmae.
Ki kyrteng jony ki tyllong um ki loang ki are
harum.

- 1- Umshair Naran.
- 2- Umshoklybam.
- 3- Footpath Singmae.

Secretary
Village Pahamshiken
Date 12/11/2011

Members

- 1- Francis Lyndoh
- 2- Net Maring *Jmarina*
- 3- petrus Syngkhi *P. Syngkhi*
- 4- Mildreth Lyndoh *Mlyndoh*
- 5- Quentina Maki *Qmaki*

Shakri
President
Pahamshiken Nongpoh
Ribhoi District
12/11/2011

AWARENESS PROGRAMME OF UMKYRPIANG-UMKADUH



PRA EXERCISE UMKYRPIANG-UMKADUH



ENTRY POINT ACTIVITIES UNDER SURVEY UMKYRPIANG-UMKADUH



DURING SURVEY UMKYRPIANG-UMKADUH



AWARENESS PROGRAMME OF UMNGOH



PRA EXERCISE UMNGOH



AWARENESS PROGRAMME OF UMSEW



PRA EXERCISE UMSEW



AWARENESS PROGRAMME OF UMNGEI



PRA EXERCISE UMNGEI

