

## B. CENTRALLY SPONSORED SCHEMES

### B.1. Integrated Wasteland Development Programme (IWDP)

IWDP Projects sanctioned by Government of India:

Year of Sanction of IWDP Project	Project Period	East Khasi Hills	West Khasi Hills	Jaintia Hills	Ri Bhoi	East Garo Hills	West Garo Hills	South Garo Hills	Total	GOI's cut off date of completion
1999- 2000	1999-2000 To 2002-03	-	Project II				Project I		2 nos.	March, 2011
2000-01	2000-01 To 2004-05	Project I		Project I	Project I	Project I		Project I	5 nos.	March, 2011
2003-04	2003-04 To 2007-08	Project II	Project III	Project II	Project II	Project II	Project II	Project II	7 nos.	December 2012
2004-05	2004-05 To 2008-09	Project III	Project IV	Project III	Project III	Project III	Project III	Project III	7 nos.	December 2012
2005-06	2005-06 to 2009-10	Project IV to XI	Project V to XI	Project IV to VIII	Project IVtoVIII	Project IV to VIII	Project IV to XII	Project IV to VIII	45 nos.	- December 2012
2006-07	2006-07 to 2010-11	Project XIII to XXI	Project XII to XVIII	Project IX to XIV	Project IX to XI	Project IX to XV	Project XIII to XXI	Project IX to XIII	46 nos.	December 2012
<b>Total</b>		<b>21 nos.</b>	<b>17 nos.</b>	<b>14 nos.</b>	<b>11 nos.</b>	<b>15 nos.</b>	<b>21 nos.</b>	<b>13 nos.</b>	<b>112 nos.</b>	

Prescribe yearly release of fund (%)

c) Project sanctioned in 2003-04 up to 2006-07 [Hariyali guidelines (2003)]

1st Year (1 st Inst)	2nd Year (2nd Inst)	3rd Year (3rdInst)	4th Year (4th Inst)	5th Year (5th Inst)
15%	30%	30%	15%	10%

STATEMENT SHOWING THE STATUS OF PROJECTS UNDER IWDP IN MEGHALAYA (upto 2012-13)

(Rupees in lakh)

Name of District / No. of projects	Area of waste-land for treatment (ha)	Project Costs Sanctioned (₹ In Lakh)	Project fund sharing, of the project costs (₹ In Lakh)		Area Treated (in Ha.) upto 31.3.12	Sanctioned during 2012-13 (₹ in lakh)		Fund utilized up to up to 31.3.2013 (₹ in lakh)		Area Treated (in Ha.) upto 31.3.13	Status
			Central Share	State Share		Central Share	State Share	Central Share	State Share		
East Khasi Hills (21 nos)	38565	2313.90	2121.08	192.82	33343	24.75	2.25	1858.505	169.075	33792.83	Out of 21 nos, 3 nos closed, 2 nos completed during 2010-11, 10 nos completed during 2011-12, 3 nos completed during 2012-13, 3 nos ongoing
West Khasi Hills (17 nos)	33496	1889.84	1752.34	137.50	27010.80	107.25	9.75	1501.272	117.12	28960.80	Out of 17 nos, 1 no closed , 1 no completed during 2010-11 , 9 nos completed during 2011-12, 2 nos completed by Dec, 2012, 4 nos ongoing
Ri – Bhoi (11 nos)	27400	1644.00	1507.00	137.00	19605.17	68.75	6.25	1169.66	106.43	20855.17	Out of 11 nos, 2 nos closed, 7 nos completed during 2011-12, 2 nos completed by Dec, 2012.
Jaintia Hills	26749	1604.94	1471.20	133.74	26730		-	1470.05	133.74	26730	Out of 14 nos, 3 nos completed during 2010-11, & 11 nos completed during

<b>(14 nos)</b>											2011-12
<b>East Garo Hills</b> <b>(15 nos)</b>	32500	1950.00	1787.50	162.50	28231.67	13.75	1.25	1517.30	142.10	28231.67	Out of 15 nos, 1 no closed, 1 no completed during 2010-11, 9 nos completed during 2011-12 and 1 completed by Dec, 2012, 3 nos ongoing
<b>West Garo Hills</b> <b>(21 nos)</b>	38515	2210.60	2043.10	167.50	35570.80	99.00	9.00	1980.02	162.00	37370.80	Out of 21 nos, 1 no. closed, 2 nos completed during 2010-11, 11 nos completed during 2011-12 & 6 nos completed by Dec, 2012, 1 no ongoing
<b>South Garo Hills</b> <b>(13 nos)</b>	24000	1440.00	1320.00	120.00	12443.67	195.25	17.75	879.62	80.00	15993.67	Out of 13 nos, 3 nos closed, 9 nos completed by Dec, 2012, 1 no ongoing
<b>TOTAL</b> <b>(112 nos)</b>	<b>221225</b>	<b>13053.28</b>	<b>12002.22</b>	<b>1051.06</b>	<b>182935.11</b>	<b>508.75</b>	<b>46.25</b>	<b>10376.427</b>	<b>910.465</b>	<b>191934.94</b>	<b>Out of 112 nos, 11 nos closed, 9 nos completed during 2010-11, 57 nos completed during 2011-12, 23 nos completed during 2012-13, 12 nos ongoing</b>